

Epping Forest District Local Highway Panel - Approved Works Programme

Schemes Key	Completed	Cancelled	Update
-------------	-----------	-----------	--------

Approved Schemes - Prioritised for 2017/18 delivery

Ref	Cost Code	Scheme	Raised by	Parish	Finish	Scheme Stage	Works Description	Allocated Budget	Comments
1	LEPP172005	District wide fingerposts	Theydon Bois Parish Council	Epping Forest	Mar-19	Total Scheme	Improvements to fingerposts within the Epping Forest District	£9,000	Only one fingerpost has been delivered from this commission and we are still awaiting the delivery of the other eight.

Approved Schemes - Prioritised for 2018/19 delivery

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
2	LEPP165004	Bushfields, Loughton - 1500IM399B (Parkmead) - PT	Loughton	Sep-18	Passenger Transport	Total Scheme	Install metal bus shelter	£8,500	Completed.
3	LEPP152001	Church Road, Buckhurst Hill - One-way	Buckhurst Hill	Jan-19	Traffic Management	Design	Design and letter drop for informal consultation with residents for possible one way system	£2,000	Cancelled.
4	LEPP162065	Pick Hill, Waltham Abbey - One-way	Waltham Abbey	Mar-19	Traffic Management	Feasibility	To look at the feasibility of Pick Hill being made a one way	£7,000	Draft feasibility completed awaiting feedback from City of London and target costs.
5	LEPP162003	Church Lane and Harlow Road Sheering - Signage	Sheering	Oct-19	Traffic Management	Total Scheme	3x advanced signs to be installed on the approaches to Church Lane - unsuitable for HGV's	£11,500	Completed.
6	LEPP162024	A113 Romford Road - Drainage	Stanford Rivers	Oct-18	Traffic Management	Total Scheme	Drainage works	£21,000	Completed.
7	LEPP142011	War Memorial Lindsey Street, Epping - Junction improvements	Epping	Jan-19	Traffic Management	Design	Change link road fronting war memorial to footway and associated junction improvements at Lindsey Street/High Street	£7,000	Design completed however cannot progress to implementation due to the City of London land swap ratio of 1:10 ECC and Highways cannot meet this demand.
8	LEPP182001	Coopersale Street, bend 200m south east of Houbbons Hill - Signing improvements	Epping	Mar-19	Traffic Management	Design	Land dedication arrangements to facilitate the installation of signing improvements at the bend	£6,500	Land dedication arrangements completed, design and implementation of signs can now proceed in 2019/20 subject to panel approval.

Epping Forest District Local Highway Panel - Approved Works Programme

Schemes Key	Completed	Cancelled	Update
--------------------	------------------	------------------	---------------

Approved Schemes - Prioritised for 2018/19 delivery (continued)

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
9	LEPP133015	Hemnal Street, Epping - Footway	Epping	Jan-19	Walking	Feasibility	To look at feasibility of installing a footway and dropped kerbing as there is currently no footpath and pedestrians including school children are walking in the road	£6,500	Feasibility completed, however this scheme cannot progress and may no longer be viable as the land required to install a footway belongs to the City of London and currently we are unable to meet the demands of their required land swap of 1:10.
10	LEPP162011	Forest Road j/w Smarts Lane, Loughton - Parking restrictions	Loughton Central and Loughton South	Mar-19	Traffic Management	Implementation	2) Install double yellow line restriction just passed the priority working 3) Install junction protection markings at Smarts Lane to prevent vehicles parking on the junction	£20,000	TRO process has been started, however this may not be completed by the end of March 2019 as it has the potential to receive objections that may lengthen this process as all objections have to be considered.
11	LEPP162069	Dobbs Weir, Roydon - Footway	Roydon	Feb-19	Traffic Management	Feasibility	A feasibility study to investigate if a footway between Eldon Road and Lee Valley Regional Park Authority entrance is feasible	£7,000	Completed.
12	LEPP173003	Garnon Mead/Garnon Bushes Pathway - Footway	Epping	Feb-19	Walking	Design	Request for footway from the corner of Garnon Mead, Coopersale, near Epping, passed the Garnon Bushes Public House to join the existing footpath	£7,000	Design with target costs completed. Awaiting results of trial holes to ensure there are no stans in the vicinity of the required excavation site to install this footway.
13	LEPP163001	Church Lane to The Rabbits bus stop - Footway	Stapleford Abbots	Mar-19	Walking	Design	Request for a footpath to make access to The Rabbits bus stop easier for residents that live down Church Lane	£7,000	Completed.
14	LEPP175006	Outside Stewards Green - Bus shelter	Epping	Jul-18	Passenger Transport	Total Scheme	Install wooden bus shelter	£13,000	Completed.
15	LEPP175005	Opposite Carpenters Arms, Thornwood - Bus shelter	Epping	Sep-18	Passenger Transport	Total Scheme	Install metal bus shelter	£8,000	Completed.
16	LEPP142039	Pyrles Lane, Chester Road, Hillyfields - Implementation of a speed table	Loughton	Feb-19	Traffic Management	Implementation	Speed Table - replace with new material to current specification Signing improvements, replace guard railing	£58,500	Completed.
17	LEPP172005	District Wide Fingerposts	District Wide	Mar-19	Traffic Management	Total Scheme	Further improvements to fingerposts within the Epping Forest District	£12,000	The delivery of this scheme by the end of March 2019 is at risk due to issues with supplier who has not delivered the finger posts from last financial year. New supplier has been added to the supply chain list and order can be placed . This needs panel approval to progress.
18	LEPP162066	Forest Lane j/w New Forest Lane & Manor Road - Junction improvement	Chigwell	Mar-19	Traffic Management	Feasibility	Request to look into safety improvements at the junction	£7,000	Awaiting completion of this feasibility report and target costs.
19	LEPP172034	Piercing Hill Theydon Bois - Traffic calming	Theydon Bois	Jan-19	Traffic Management	Total Scheme	Request for traffic calming measures to reduce speed of vehicles	£20,000	Completed.

Epping Forest District Local Highway Panel - Approved Works Programme

Schemes Key	Completed	Cancelled	Update
-------------	-----------	-----------	--------

Approved Schemes - Prioritised for 2018/19 delivery (continued)

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
20	LEPP172033	Loughton Lane & Debden Lane Theydon Bois - Traffic calming	Loughton	Mar-19	Traffic Management	Design	Detailed design for traffic calming measures to include 1) Installation of VAS 2) Review of current 30 mph repeater signs 3) Installation of 30 mph roundels	£20,000	Awaiting the completion of the design so can be share with County Member and Parish Council. VAS has been ordered from this years allocated budget.
21	LEPP162014	Lower Road, Loughton - No entry	Loughton	Mar-19	Traffic Management	Design	Recommendations from feasibility study to implement a no entry to southbound traffic at the junction with A121 Goldings Hill and Goldings Road	£6,000	The design element is complete now waiting for target costs to be provided to deliver this scheme in 2019/20.
22	LEPP162064	HGV Routing for Lea Valley Glasshouses	Epping Forest	Mar-19	Traffic Management	Total Scheme	To implement scheme proposal 4.4 from feasibility study Advisory Lorry Route Signing, to amend and install new lorry route signage.	£18,000	Works due to commence last week of March.
23	LEPP162016	Motts Street, Waltham Abbey - HGV signage	Waltham Abbey	Feb-19	Traffic Management	Total Scheme	Recommendations from feasibility study to update and implement signage to advise that roads are unsuitable for HGV.	£19,000	Completed.
24	LEPP162027	Tidy's Lane, Epping - Traffic management improvements	Epping	Jan-19	Traffic Management	Total Scheme	Recommendations from feasibility study to realign the junction by creating a larger carriageway area and increasing the kerb line radius.	£17,000	Completed.

Approved Schemes- 2018/19 Delivery - Safer Road Schemes

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
25	LEPP181001	Chigwell Lane A1168 M11 Motorway	Loughton	Mar-19	Safer Roads	Design Only	Reduce northbound section of Chigwell Lane to single carriageway	£7,000	New design completed and the objections from County Members withdrawn so scheme can progress. However, due to the delays this scheme cannot be delivered in 2018-19 and will need to be delivered from the 2019-20 capital budget.
26	LEPP181002	A113 Abridge Road j/w entrance to Virgin Active	Chigwell	Mar-19	Safer Roads	Design	Junction realignment and carriageway lining	£7,000	
27	LEPP181003	Two Gates Tylers Road Location 500m West of j/w B181	Roydon	Mar-19	Safer Roads	Total Scheme	Install bend ahead, horse warning sign and chevron signs	£15,500	Awaiting confirmation of completion date.
28	LEPP181004	A414 j/w Blake Hall Road, Lower Bobbingworth Green	Ongar	Sep-18	Safer Roads	Total Scheme	Install verge marker posts	£15,500	Completed.
29	LEPP181005	High Road, j/w Upland Road B1393 Upland Road	Epping	Feb-19	Safer Roads	Total Scheme	Install side road ahead warning sign	£4,000	Completed.

Epping Forest District Local Highway Panel - Approved Works Programme

Schemes Key	Completed	Cancelled	Update
--------------------	------------------	------------------	---------------

Approved Schemes 2018/19 - Direct Delivery Schemes

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
30	LEPP173004	Harlow Road, Matching Tye - Signage	Matching Tye	Mar-19	Walking	Total Scheme	School ahead warning sign	£5,500	Completed.
31	LEPP172022	Stonards Hill j/w Alderton Way - Bollards	Buckhurst Hill	Mar-19	Traffic Management	Total Scheme	Bollards along the verge at the junction with Stonnards Hill and Alderton Way	£5,500	Completed.
32	LEPP183001	Ivy Chimneys - Dropped kerbs	Epping	Mar-19	Walking	Total Scheme	Two sets of dropped kerbs and tactile paving	£22,500	Completed.
33	LEPP183002	Maddells Epping - Dropped kerb	Epping	Feb-19	Walking	Total Scheme	Dropped kerb and tactile paving	£11,000	Completed.

Approved Schemes - 2018/19 Match Funding

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
34	LEPP162028	Willingale Road, Loughton – Traffic Management Improvements	Loughton	Quarter 2 2019/20	Traffic Management	Total Scheme	Build out improvements	£20,000	
35	LEPP172008	Waltham Road j/w St Leonards Road - Traffic Management Improvements	Waltham Abbey/Nazeing	Quarter 2 2019/20	Traffic Management	Total Scheme	Signing and lining	£16,000	
36	LEPP172035	Roebuck Lane - Speed tables	Buckhurst Hill	Quarter 2 2019/20	Traffic Management	Informal consultation	Informal Consultation by HLO for removal of speed tables	£2,000	
37	LEPP162061	Hoe Lane, Nazeing - Traffic Management Improvements	Nazeing	Quarter 2 2019/20	Traffic Management	Implementation	Kerbs and appropriate drainage from Tayness and opposite Parkers Farm	£65,000	
38	LEPP172007	B194 Waltham Abbey to Bumbles Green - Traffic Management Improvements	Waltham Abbey/Nazeing	Quarter 2 2019/20	Traffic Management	Total Scheme	Replace all 50mph repeater signage, replace missing chevron signs & lining.	£30,000	

Epping Forest District Local Highway Panel - Approved Works Programme

Schemes Key	Completed	Cancelled	Update
-------------	-----------	-----------	--------

Approved Schemes - 2018/19 Match Funding (continued)

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
39	LEPP172001	B181/Upland Road – carriageway widening	Epping Upland	Quarter 2 2019/20	Traffic Management	Implementation	Widening and signage	£43,500	
40	LEPP172006	A112 Sewardstone Road (Dowding Way, Waltham Abbey to Baden Drive, Gilwell Hill) - Traffic Management Improvements	Waltham Abbey	Quarter 2 2019/20	Traffic Management	Total Scheme	Improve the signing and lining to highlight speed limits, bends and junctions along this busy route	£18,000	