



RTS weekly lookahead Week commencing 24/03/2025

Updated or amended details are in **RED**, weekend working in **GREEN**

Location Description	Reason for works	Impacts	Mitigations (if applicable)
Via Urbis / Mill Road to Dickenson Road (within the site boundaries)	<ul style="list-style-type: none">- Complete snags for traffic signals commissioning- Installation of corduroy tactiles and concrete flags in front of feeder pillar (Sat 22nd Mar)- Install pedestrian guard rail fencing at junction	<ul style="list-style-type: none">- Daytime off peak lane closures.- Items in green to continue Sat 22nd March (08:00 - 13:00)	N/A
Via Urbis / Mill Road to Dickenson Road (within the site boundaries)	<ul style="list-style-type: none">- Complete flat seeded verge and re-soil- Snags for traffic signal commissioning (loop ducts to underside of kerbs)	<ul style="list-style-type: none">- Possible daytime off peak lane closures along A134	N/A
Area 2 Dickenson Road to Wallace Road (within the site boundaries)	<ul style="list-style-type: none">- Complete landscaping and snags- Complete aluminium edging at bus halt (Sat 22nd Mar)- Snags for traffic signal commissioning (loop ducts to underside of kerbs)- Installation of pedestrian guard rail fencing	<ul style="list-style-type: none">- No traffic management impact- Items in green to continue Sat 22nd March (08:00 - 13:00)	N/A
Area 3 Wallace Road to Bruff Close	<ul style="list-style-type: none">- Kerb remedials for footway / cycleway and bus lane- Continue planting of trees and shrubs- Prep work for surfacing of footways/ cycleways- Install lighting columns and signs- Install traffic signal sockets/ ducts and chambers	<ul style="list-style-type: none">- No traffic management impacts- Off peak temp lane closures alongside A134- Items in green to continue Sat 22nd March (08:00 - 13:00)	N/A

