

Rochford District Local Highway Panel - Approved Works Programme 2017/18

Schemes Key

Completed

Cancelled

Update

Ref	Cost Code	Scheme	Parish	Finish	Scheme Stage	Works Description	Allocation Budget	Comments
Approved Schemes - For Delivery in 2017/18 - Total £165,350								
1	LROC142023	Ferry Road and Pooles Lane, Hullbridge - 20mph Limit	Hullbridge	Qtr2	Implementation	Install a 20mph limit along Ferry Road and Pooles Lane	£3,350	Completed.
2	LROC162026	Hyde Wood Lane, Canewdon - Horse Warning Signs	Canewdon	Qtr3	Total Scheme	Installation of 2 x horse warning signs. One to be erected at the back of the give way sign at the Hyde Wood Lane / Brays Lane junction. Other to be installed slightly further up Hyde Wood Lane	£2,000	Currently in design stage with delivery planned for quarter 3.
3	LROC152064	Rawreth Lane and Laburnum Way - Culvert Works	Rawreth	Qtr4	Design	Drainage/highway improvements due to continuous flooding of roadway ditch	£7,000	Legal land and maintenance agreement to be drawn up this year.
4	LROC153042	Barling Road, Barling - Footway	Barling	Qtr4	Implementation	Installation of a footway along Barling Road, Barling	£33,000	
5	LROC162081	Hanover Bridge, Watery Lane /Beeches Rd, Hullbridge - Weak Bridge Signage	Hullbridge	Qtr4	Feasibility	Advance weight restriction signage to warn HGV's of the weak bridge at the junction with Beeches Rd & Watery Lane (Hanover Bridge). Current signage is not correct and several breaches of the current order have been reported by Trading Standards	£3,000	Signage review is currently underway.
6	LROC17023	Ashingdon Road, Rochford - CR Site	Rochford	September	Implementation	PHASE 2. Number of areas highlighted by the Casualty Reduction Team along Ashingdon Road. Works range from junction kerb adjustments, tactile paving to improved signage	£55,000	Currently in target costing with view to start works in August.
7	LROC171002	North Street j/w Weirpond Road - CR Site	Rochford	Qtr4	Total Scheme	DESIGN - Omit the centre line along North Street, from its junction with Weir Pond Road in a northerly direction up to the bend in the road, including the associated signing 'road narrows on both sides' in both directions. Install 'SLOW' road markings in the middle of the carriageway at each end of the site	£12,000	Addition to the programme from the Road Safety Team's casualty driven data, currently in target costing.
8	LROC171001	A129 Southend Road j/w Old London Road	Rawreth	Qtr4	Design	DESIGN - Implementation of a dedicated right had turn lane along the A129 into Old London Road	£50,000	Addition to the programme from the Road Safety Team's casualty driven data.
Approved Schemes - Prioritised for 2018/19 Rolling Programme - Total £121,500								
9	LROC153044	Lower Road, Hullbridge - Footway	Hullbridge	2018/19	Design	Recommendations following a feasibility study to investigate the possibility of providing a footway to aid the public access from the allotments to Wadham Park. Commission to address legal land agreement and detailed design	£7,000	Allocated by the panel in March for inclusion onto the rolling programme.

10	LROC161022	Brays Lane & Apton Hall Road, Ashingdon - CR Signage	Ashingdon	2018/19	Total Scheme	Addition of 'Crossroads Ahead' and 'Road Narrows Ahead' for the east of the junction for westbound traffic	£3,000	Allocated by the panel in March for inclusion onto the rolling programme.
11	LROC152063	Twyford Avenue, Great Wakering - Grasscrete	Great Wakering	2018/19	Total Scheme	Installation of verge hardening along Twyford Avenue	£8,000	Allocated by the panel in March for inclusion onto the rolling programme.
12	LROC162067	Hyde Wood Lane, Canewdon - Laybys	Canewdon	2018/19	Feasibility	Study to look into the lack of signage & kerbing at the laybys along Hyde Wood Lane	£3,000	Allocated by the panel in March for inclusion onto the rolling programme.
13	LROC162073	Hullbridge Road, Rawreth - Zebra Lighting Upgrade	Rawreth	2018/19	Feasibility	Street lighting feasibility to look into the upgrading of the PAR lamps to improved task lighting to bring them up to standard	£4,000	Allocated by the panel in March for inclusion onto the rolling programme.
14	LROC162076	Spa Road, Hockley - Zebra Lighting Upgrade	Hockley	2018/19	Feasibility	Street lighting feasibility to look into the upgrading of the PAR lamps to improved task lighting to bring them up to standard	£4,000	Allocated by the panel in March for inclusion onto the rolling programme.
15	LROC162074	Southend Road opp White Hart, Hockley - Zebra Lighting Upgrade	Hockley	2018/19	Feasibility	Street lighting feasibility to look into the upgrading of the PAR lamps to improved task lighting to bring them up to standard	£4,000	Allocated by the panel in March for inclusion onto the rolling programme.
16	LROC162075	Southend Rd, Hawkwell - Zebra Lighting Upgrade	Hawkwell	2018/19	Feasibility	Street lighting feasibility to look into the upgrading of the PAR lamps to improved task lighting to bring them up to standard	£4,000	Allocated by the panel in March for inclusion onto the rolling programme.
17	LROC162077	Bedloes Avenue, Rawreth	Rawreth	2018/19	Implementation	Detailed design and implementation following recommendations from previous feasibility study looking into the lack of residential parking	£38,000	Allocated by the panel in March for inclusion onto the rolling programme.
18	LROC162079	High Street zebra crossing, Gt Wakering	Great Wakering	2018/19	Implementation	Zebra crossing task lighting upgrade to bring the current crossing up to standard. Tactile paving is also to be replaced	£25,000	Allocated by the panel in March for inclusion onto the rolling programme.
19	LROC162084	Shopland Road, Sutton - SLOW Marking	Sutton	2018/19	Total Scheme	Installation of 'SLOW' to give drivers further advanced warning of the bend ahead	£500	Allocated by the panel in March for inclusion onto the rolling programme.
20	LROC174011	Paglesham to Rochford Central Cycle Route - Study	Rochford	2018/19	Feasibility	Possible funding towards a Cycle route highlighted in the Rochford Essex Cycle Strategy which aims to connect the tourist location at Paglesham to Rochford town centre	£10,000	Allocated by the panel in March for inclusion onto the rolling programme.
21	LROC152065	Stambridge Road, Rochford - 30mph Repeaters	Stambridge	2018/19	Total Scheme	Installation of 30mph repeater roundels required due to the lack of street lighting in this area to make the existing 30mph limit clearer to drivers	£5,000	Allocated by the panel in March for inclusion onto the rolling programme.
22	LROC162080	Canewdon, Ashingdon & Stambridge - Weight Limit Review	Canewdon, Ashingdon & Stambridge	2018/19	Design	Recommendations from previously commissioned feasibility study. New 7.5tonne weight limit restriction on Hyde Wood Lane, Scotts Hall Road, Gardeners Lane and the Installation of up to 30 signs in various locations indicated in design. Commission for TRO and detailed design	£6,000	Allocated by the panel in March for inclusion onto the rolling programme.

23	LROC162058	Rochford Garden Way, Rochford	Rochford	N/A	Implementation	Works to replace three areas of grass verge with hard standing surface on the east side of Rochford Garden Way	£19,000	Agreed by the panel to remove from the rolling programme and to place back onto the potential schemes list for possible future delivery.
----	------------	-------------------------------	----------	-----	----------------	--	---------	--