

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Designs & Feasibility Studies**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2013/14 Approved</b>									
1	Main Rd nr j/w Church Rd, East Hanningfield	East Hanningfield	2017/18	04/02/2014	LCHE132068	Traffic Management	Create walkable verge	£3,000	Following March 2016 Panel meeting scheme scope changed - Scheme now to complete Design works (£3k) and Implementation (£8.5K) moved to Potential Schemes List
2	Margaretting Road, Galleywood	Galleywood	Quarter 4	12/09/2013	LCHE003001	Walking	Continuation of footway from Village to Heritage Centre - Civil Works £88k, Legal/Design Costs £31k.	£31,000	Following March 2016 Panel scheme scope changed - Scheme now to progress Legal/Design works (£31k) and Implementation (£88k) moved to Potential Schemes List
<b>2014/15 Approved</b>									
3	PROW Ftp 95 Chelmsford	Chelmsford non Parished	2017/18	24/04/2014	LCHE148002	Public rights of way	Investigation into installing drainage in existing surfaced city centre footpath	£5,000	
4	High Street	Chelmsford non Parished	May 2016	18/11/2014	LCHE144011	Cycling	Feasibility study to consider a cycle route through Chelmsford on a south - north alignment but avoiding the High Street.	£5,000	Completed - report being reviewed by Sub-Group of Panel
5	PROW Ftp 13 Good Easter	Good Easter	Quarter 4	24/04/2014	LCHE148001	Public right of way	Investigation into revetment between River Can and existing footpath	£5,000	
6	Chelmer Retail Park, Springfield	Springfield	Quarter 4	24/04/2014	LCHE144006	Cycling	Phase 2 of scheme to rebuild and widen northern access ramp to retail park	£10,000	Following March 2016 Panel scheme scope changed - Scheme now to progress Legal/Design works at £10k and move implementation at £30k to Potential Schemes List

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Designs & Feasibility Studies**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2015/16 Approved</b>									
7	Plantation Road, Main Road and Church Road, Boreham	Boreham	Quarter 4	17/06/2015	LCHE152022	Traffic Management	Feasibility study into traffic management improvements	£5,000	
8	Tyrells School - Tavistock Road, Bodmin Road, Taunton Road, Springfield	Springfield	Oct 2016	17/06/2015	LCHE152066	Traffic Management	Feasibility study into 20mph zone/limit	£5,000	
<b>2016/17 Approved</b>									
9	King Edward VI Grammar School And Chelmsford High School for Girls, Broomfield Road, Chelmsford - Pedestrian crossing improvements	Chelmsford non Parished	Quarter 4	12/04/2016	LCHE162020	Traffic Management	Feasibility/Road Safety Assessment of pedestrian crossing improvements	£3,000	
10	North Avenue, Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	2017/18	12/04/2016	LCHE162059	Traffic Management	Feasibility/design of pedestrian crossing options	£5,000	
11	Wood Street (Nr Parade of shops) Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	Quarter 4	12/04/2016	LCHE162132	Traffic Management	Feasibility study/design of pedestrian crossing options	£10,000	
12	Well Lane to The Heights - Service Road, Danbury - One-way road	Danbury	Quarter 4	12/04/2016	LCHE162104	Traffic Management	Feasibility into one-way road	£2,000	
13	Lordship Road/Ongar Road/The Green/Mayfield Road/Orchard Close, Writtle - Junction improvements	Writtle	2017/18	12/04/2016	LCHE162086	Traffic Management	Feasibility study into junction improvements, recommendation from completed Route Enhancement Study.	£5,000	
14	Ongar Road j/w Eastview, Writtle - Junction/carriageway improvements	Writtle	2017/18	12/04/2016	LCHE162085	Traffic Management	Feasibility study into junction/carriageway improvements, recommendation from completed Route Enhancement Study	£3,000	

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2013/14 Approved</b>									
1	Parkway A1060 Odeon RAB	Chelmsford non Parished	Nov 2016	10/07/2013	LCHE132022	Traffic Management	Traffic Management Improvements (TMI)	£41,000	Phase 2 - Variable Message and Car Park signs - Faults found during factory testing of Variable Message signs has led to a delay in their installation.
2	Watchouse Road (Skinners Lane to Pipers Tye), Galleywood	Galleywood	On Hold	18/03/2014	LCHE142003	Traffic Management	Speed reduction measures - VAS sign	£10,000	Parish Council have asked for VAS units that record data using a memory card but have now asked for five poles and the ability to rotate the signage. This is a new scheme and will need to go through the Validation process. Sept 2016 - Awaiting response from Parish Council on contributing to scheme costs
<b>2014/15 Approved</b>									
3	O/s 140-147 Forest Drive Chelmsford	Chelmsford non Parished	Quarter 4	02/06/2014	LCHE142004	Traffic Management	To construct lay-by within available verge	£25,000	
4	Ten Entry points to Chelmsford City	Chelmsford non Parished	Aug 2016	09/07/2014	LCHE142023	Traffic Management	Improved City nameplate signage, to include image of area of interest within City, will require DfT approval	£40,000	Completed
5	Sandon Hill, Ford End 30mph signs	Ford End	Quarter 4	24/04/2014	LCHE142016	Traffic Management	Provision of 30mph count down signs at either end of Village (will require DfT approval)	£4,000	Awaiting approval from Department of Transport for sign design
6	Sandon Hill, Ford End	Ford End	On Hold	24/04/2014	LCHE142017	Traffic Management	Traffic management improvements through Village - Speed terminal signs at village gateways, VAS's, Improved bend signage, mini-RAB, improved school signage	£58,500	Terminal signs/VAS's/warning signs completed - Alternative measures to mini-roundabout now being considered as new Potential Scheme
7	A1060 Maldon Road j/w Molrams Lane, Sandon	Sandon	Sep 2016	02/06/2014	LCHE142021	Traffic Management	Remedial works to Section 278 highway works - signing/lining/lighting improvements	£10,000	

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2014/15 Approved (Continued)</b>									
8	A132/B1012 (Shaw Farm RAB and B1012/B1418, South Woodham Ferrers)	South Woodham Ferrers	Aug 2016	09/07/2014	LCHE142041	Traffic Management	Improved Goods Vehicle Signage to keep vehicles on Priority Route and not diverting through Woodham Ferrers	£7,500	Completed
<b>2015/16 Approved</b>									
9	Hammonds Road/Church Road, Little Baddow/Boreham	Boreham	Quarter 4	17/06/2015	LCHE152010	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000	
10	Old Moulsham	Chelmsford Non Parished	Quarter 4	22/04/2015	LCHE152057	Traffic Management	20 mph zone/limit - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street - (Was reference LCHE132057)	£26,500	
11	Springfield Allied Estate	Chelmsford Non Parished	Quarter 4	22/04/2015	LCHE152069	Traffic Management	Improvements to existing 20 mph signage/roundel road markings - (Sandford Road/Chelmer Road/Springfield Road/Hill Road/Navigation Road) (Was reference LCHE142069)	£3,000	
12	Melbourne Avenue	Chelmsford Non Parished	Quarter 4	22/04/2015	LCHE154007	Cycling	Scheme CH17 - convert southern footway to cycleway/footway (Chignal Road to North Avenue) (Was reference LCHE134006)	£25,000	Following detailed design possible top up £41,593 required, to be confirmed once scheme target costed.
13	Princes Road	Chelmsford Non Parished	2017/18	22/04/2015	LCHE154009	Cycling	Scheme CH34 - convert and widen footway (opposite Moulsham School to Lidl) (was reference LCHE134009)	£95,000	
14	Paper Mill Bridge, North Hill/Moden Hall Lane, Little Baddow	Little Baddow	Quarter 4	17/06/2015	LCHE152003	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000	
16	A132 Burnham Road	South Woodham Ferrers	On Hold	22/04/2015	LCHE152079	Traffic Management	Extension of 40 mph speed limit, reposition Town nameplate, SLOW road markings (Was reference LCHE142079)	£10,000	Following design works a 40mph extension was found to not be feasible. Consideration then given to a 50mph limit and this was also found not to be feasible. July 2016 - SWF TC advised of findings.
17	Buttsbury Bridge, Stock	Stock	2017/18	17/06/2015	LCHE152080	Traffic Management	Traffic Management Improvements at bridge	£17,700	

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved</b>									
18	Lodge Road, Bicknacre - Passing bays	Bicknacre	Dec-16	12/04/2016	LCHE162025	Traffic Management	Provision of passing bays	£23,036	Top up £20,000 required, to allow more comprehensive scheme
19	B1137 Main Road j/w Church Road, Boreham - traffic calming/junction improvement/speed reduction measures	Boreham	Quarter 4	12/04/2016	LCHE161011	Safer Roads	Traffic calming/junction improvement/speed reduction measures	£90,000	
20	Main Road nr j/w Erick Avenue, Broomfield - Pedestrian crossing upgrade	Broomfield	Quarter 4	12/04/2016	LCHE162129	Traffic Management	Following Road Safety Assessment, Upgrade Pedestrian Crossing	£25,000	
21	St Mary's Church, Ingatestone Road, Buttsbury - Bend sign improvements	Buttsbury	2017/18	12/04/2016	LCHE162131	Traffic Management	Install Chevron sign on island	£2,000	
22	O/s 148 Kings Road, Chelmsford - Dropped kerbs/tactile paving	Chelmsford non Parished	Quarter 4	12/04/2016	LCHE163001	Walking	Dropped kerbs/tactile paving on verges both sides of road	£10,000	
23	O/s Parade of Shops, 90-106 Kings Road, Chelmsford - Echelon Parking	Chelmsford non Parished	2017/18	12/04/2016	LCHE162004	Traffic Management	Design of parking improvements - echelon parking	£3,000	
24	Westway j/w Robjohns Road, Chelmsford - Yellow box	Chelmsford non Parished	2017/18	12/04/2016	LCHE162053	Traffic Management	Yellow box junction at traffic lights	£5,000	
25	A1060 Parkway/Odeon Roundabout (j/w High Bridge Road) Chelmsford - Improvements to cycling./pedestrian facility at RAB	Chelmsford non Parished	Aug-16	12/04/2016	LCHE161013	Safer Roads	Improvements to cycle/pedestrian facility at RAB	£14,000	Completed

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved (Continued)</b>									
26	Highwood Road, Edney Common - Traffic management improvements	Edney Common	2017/18	12/04/2016	LCHE162039	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings, build outs at play ground/public house with priority flow	£3,000	
27	Great Baddow Footpaths 11, 12 & 67 - Surfacing/drainage improvements	Great Baddow	Dec-16	12/04/2016	LCHE168008	Public rights of way	Unsurfaced urban path - Drainage improvements, lay all weather surfacing and remove vegetation	£22,000	
28	Main Road, Howe Street - SID Socket/pole	Howe Street	Dec-16	12/04/2016	LCHE162070	Traffic Management	Provide a Speed Indicator Device Socket/Pole	£750	
29	Hammonds Road /Church Road, Little Baddow to Boreham - Bend signs	Little Baddow to Boreham	Quarter 4	12/04/2016	LCHE162055	Traffic Management	Design of bend signage improvements (Chevron/bend warning signs)	£3,000	
30	B1008 The Street (Little Waltham to Hospital Approach) Broomfield - Dropped kerbs/tactile paving	Little Waltham	Quarter 4	12/04/2016	LCHE163003	Walking	Dropped kerbs/tactile paving six locations along route	£20,000	
31	Highwood Road, Loves Green - Traffic management improvements	Loves Green	2017/18	12/04/2016	LCHE162038	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings/build outs at school with priority flow	£3,000	
32	Swan Lane, Stock to Margaretting - Quiet Lane	Margaretting	2017/18	12/04/2016	LCHE162005	Quiet Lane	Quiet Lane	£3,000	
33	Chelmsford Road, Minnow End - SID Socket/pole	Minnow End	Dec-16	12/04/2016	LCHE162071	Traffic Management	Provide a Speed Indicator Device Socket/Pole	£750	

**Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved (Continued)</b>									
34	Junction of Green Lane with Vicarage Road, Roxwell - Junction improvements	Roxwell	2017/18	12/04/2016	LCHE162112	Traffic Management	Re-designing bennett junction road markings	£2,000	
35	Havengore (S/o 2 Wallasea Gardens to S/o 104 Falmouth Road, Springfield - Relocate bus stop	Springfield	Quarter 4	12/04/2016	LCHE165020	Bus Stop Improvement	Relocate bus stop and provide bus shelter	£16,000	
36	Springfield Library, New Bowers Way, Springfield - Signs	Springfield	Quarter 3	12/04/2016	LCHE162056	Traffic Management	Directional signs to Library	£5,000	
37	Springfield Green, Springfield - Pedestrian crossing improvements	Springfield	2017/18	12/04/2016	LCHE162060	Traffic Management	Zebra crossing, with lighting improvements	£60,000	
38	Church Lane j/w Lawn Lane, Springfield - Cycle link/junction improvements	Springfield	Quarter 4	12/04/2016	LCHE161003	Safer Roads	Implement cycle link/junction improvements	£58,000	
39	Mill Road to j/w Downham Road, Stock - 40mph speed limit	Stock	Quarter 4	12/04/2016	LCHE162130	Traffic Management	Speed reduction from 60mph to 40mph	£15,000	
40	B1007 High Street nr j/w Common Road, Stock - Footway widening	Stock	Quarter 4	12/04/2016	LCHE161004	Safer Roads	Implement footway widening and clearance of vegetation	£30,000	
41	Scheme Top Ups	Various TBC	Quarter 4	12/04/2016	LCHE162135	Traffic Management	Pot of monies to be used by the Panel to make recommendations towards scheme top ups	£50,000	

Chelmsford City Local Highways Panel - Approved Works Programme (June 2016)

Approved Schemes - Schemes In Progress

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Revenue Schemes</b>									
42	Survey Works	Various TBC	Quarter 4	12/04/2016	LCHE162133	Traffic Management	Ad Hoc Survey Works - Automatic Traffic Counts/Degree of Pedestrian Conflict Surveys/Road Safety Assessments	£3,750	To date twelve Automatic Traffic counts have been completed at £3,000
43	Brush Cutter/Flail Mower	Various TBC	TBC	12/04/2016	LCHE162133	Traffic Management	Monies to allow the purchase of a mechanised brush Cutter/flail mower to enhance the vegetation clearance works currently carried out by the Chelmsford City Highway Rangers. CCC now ordered brush cutter/flail and awaiting delivery	£6,250	CCC now ordered brush cutter/flail and awaiting delivery. Transfer of monies to follow delivery.

## **CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 29)**

As the Local Highways Panel Capital Budget for 2016-17 has been recommended and signed off by the Cabinet Member, the Potential Schemes List represents the projects which the panel can consider for funding in 2017-18. The Panel are asked to review the Potential Schemes List and may wish to remove from it any schemes that they would not want to consider for a future funding recommendation.

There are currently potential schemes with an estimated cost of £796,122 as detailed in the summary below:

Potential Schemes List (Version 29)	
Scheme Type	Total Estimated Costs
Safer Roads	£1,100
Traffic Management	£384,250
Quiet Lane	£6,000
Passenger Transport	£69,179
School Crossing Patrol	£6,000
Public Rights of Way	£135,000
Cycling	£131,593
Walking	£63,000
	£796,122

We would encourage all parties to continue to submit their scheme requests so that the formal validation process can be undertaken in the meantime.

## CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 29)

On the Potential Schemes List the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	A higher priority feasible scheme against strategic criteria
A	A lower priority feasible scheme against strategic criteria or may require additional Cabinet Member approval
R	A scheme which is against policy or where there is no appropriate engineering solution
	A scheme pending validation

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Safer Roads**

<b>Total Value of schemes</b>	<b>£1,100</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	A131 Braintree Road, RAB The Crescent Main Road/Goodmans Lane, Great Leighs	Review/improvement of approach/departure carriageway lining/signing	Improvements to signing/lining suggested	Safer roads team	Great Leighs	Safer Roads	Total scheme	LCHE151014	NA	Draft Design shared at March 2016 Panel meeting. Scheme now to be included within Major Scheme looking at Chelmsford to A131 Route improvements	R
2	A132 Runwell Road j/w A130 on/off slip, Runwell	Red light camera on north-east approach to signals	Improvements to enforcement of signal operation suggested	Safer roads team	Runwell	Safer Roads	Total scheme	LCHE151015	NA	Draft Design shared at March 2016 Panel meeting. Scope of scheme under review due to high cost of vehicle restraint system	A
3	Lordship Road, Writtle	Signage for College and tea rooms	Improvements to signs for college/tea rooms suggested	Safer roads team	Writtle	Safer Roads	Total scheme	LCHE151016	£1,100	Report previously shared with Panel in January 2016 - Signage improvements on northbound direction. %FYRR106	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Brick House Lane, Boreham	Passing Bay signage to identify passing bay	Vehicles routinely park in passing bay causing an obstruction	Boreham	Total Scheme	LCHE152014	£2,000	Validation - Passing Places signs would be suitable will require some vegetation to be cut back. Scheme to include sign, design and installation	G
2	Patching Hall Lane jw B1008 Broomfield Road, Broomfield	Signal upgrade to allow left turn out/right turn in phase and extension of two lane section	Improvements at permanent signals	Broomfield	Total scheme	LCHE132069	TBC	Validation waiting on ITS and developers works	
3	Cooper's Row j/w Broomfield Road	Improvements to carriageway/kerb	Difference in level between carriageway and access ramp to Church	Broomfield	Total scheme	LCHE152018	TBC	In validation	
4	Broomfield Parade/Pentland Avenue, Broomfield	Footway improvement measure/bollards	Lack of footway and vehicles obstructing footway	Broomfield	Total scheme	LCHE152111	NA	Validation - footway at side of KFC on Pentland Avenue and fronting KFC on Broomfield Parade are outside the public highway. Any improvement works would require dedication of land from owner or purchase of land before any works could be progressed.	R
5	Main Road (at northern Broomfield Parish boundary), Broomfield	Village Gateway Treatment	Lack of Village Gateway feature to define entry to Broomfield	Broomfield	Total scheme	LCHE142002	£5,000	Parish Council has agreed for scheme to be considered once any changes at adjacent roundabout have been finalised	A
6	Copperfield Road j/w Dickens Place, Chelmsford	Traffic management improvements	Speed of traffic	Chelmsford Non Parished	Total scheme	LCHE162143	TBC	Validation - Results of speed survey at two locations - Eastbound 30.0mph & 29.7mph Westbound 30.9mph & 27.6mph. Good compliance with posted 30mph speed limit. Copperfield Road is a Priority Route 2 and Dickens Place is a Local Road, traffic flow priority would be on the PR2. Would be against policy (Traffic Management Strategy) to hold up traffic on a PR2. September 2016 - Joint site visit carried out and new automatic traffic count ordered.	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
7	Essex Records Office, Chelmsford	Signage improvements to (1) vehicular access to ERO on Navigation Road and (2) outside pedestrian entrance to ERO	Lack of signage	Chelmsford Non Parished	Total scheme	LCHE142085	£500	Validation - Site (2) agreed and Site (1) not necessary as building visible from location	G
8	Waterson Vale, Chelmsford	Traffic management improvements to enforce 20mph zone	Speed of traffic	Chelmsford Non Parished	Total scheme	LCHE142093	£1,500	Validation - speed data near Burghley Way SE - 20.4mph and NW - 18.7mph, near Chislett Row S -18.39 mph and N - 18.4 mph, good compliance. Suggestion of 20 mph speed roundels at start of 20 mph limit and signage improvements	G
9	Park Avenue, Chelmsford	Cars mounting pavement causing conflict with pedestrians	Cars park on one side of road and when two vehicles try to pass, they routinely mount the pavement	Chelmsford Non Parished	Total Scheme	LCHE152016	TBC	In Validation	
10	Regency Close, Chelmsford	Resurface over old tree pit	Tree removed some time ago	Chelmsford Non Parished	Total scheme	LCHE152092	£10,000	Validation - Possible to resurface 3m x 3m tree pit to footway standard or Highway Rangers could cut back vegetation/dig over tree pit. May 2016 - Passed over to Highway Rangers to action	A
11	174-193 Forest Drive, Chelmsford	Improved parking	Lack of residents parking	Chelmsford Non Parished	Total scheme	LCHE152094	£60,000	Validation -possible to install a parking area 21m x 4.5m but depending on full statutory undertakers apparatus survey	G
12	29-59 North Avenue, Chelmsford	Improved parking	Lack of residents parking	Chelmsford Non Parished	Total scheme	LCHE152095	£5,000	Validation - Option to encourage residents to apply for dropped kerbs and park on their frontage for Feasibility Study/Design into creating parking within adjacent green area.	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
13	Goldlay Avenue nr jw Burwood Court, Chelmsford	Footway bollard to stop vehicles driving over footway	Reports that following prohibition of traffic, cars driving over footway	Chelmsford Non Parished	Total scheme	LCHE152102	£2,000	Request to reinforce prohibition of traffic measures installed under Section 106 funding	G
14	Old Moulsham, Chelmsford	7.5 tonne environmental weight limit	Delivery vehicles for Moulsham Street routinely driving through Old Moulsham	Chelmsford Non Parished	Feasibility	LCHE152096	£10,000	Validation - recommends feasibility study into 7.5t environmental weight limit, to include HGV traffic surveys and details of any delivery vehicles using Old Moulsham to access Moulsham Street shops	G
15	Waterhouse Street Chelmsford	Signage to show service roads unsuitable for larger vehicles	Several narrow service roads only accessible to cars/smaller vehicles	Chelmsford Non Parished	Total scheme	LCHE152100	£1,500	Validation - suggestion is to improve signage at Waterhouse Street j/w Writtle Road to show cul de sac and Unsuitable for HGV's	G
16	Admirals Park Estate, Chelmsford	20mph zone	Speed of vehicles	Chelmsford Non Parished	Total scheme	LCHE152115	TBC	In validation - will require approx. 30 automatic traffic counts costing £7,500	
17	The Rising Sun P/h New London Road, Chelmsford	Dropped kerbs	Lack of dropped kerbs across fore court	Chelmsford Non Parished	Total Scheme	LCHE152098	£2,500	Validation - Dropped kerbs can be installed to improve access across frontage of Public House	G
18	O/s 78 to 88 Roxwell Road, Chelmsford	Traffic management measures to enforce 30mph speed limit	Speed of traffic	Chelmsford Non Parished	Total scheme	LCHE152116	TBC	In validation	
19	Magistrates Court, New Street, Chelmsford	Directional signs to Magistrates Court	Lack of directional signs to Magistrates Court	Chelmsford Non Parished	Total scheme	LCHE162140	£6,000	Validation - Feasible to install directional signage on existing street furniture from Bus/Train station to Magistrates Court. Possible Wayfinder scheme also being implemented by CCC may cover this signage request.	A

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
20	Stump Lane, Chelmsford	Footway improvements	Narrow footway for pedestrians over railway bridge	Chelmsford Non Parished	Feasibility	LCHE152126	£5,000	Validation - recommends feasibility into priority working and to then consider footway widening	G
21	The Meades, Chelmsford	Measures to prevent verge damage	Verge routinely being driven over at S/o 1	Chelmsford Non Parished	Feasibility	LCHE162149	£3,000	Validation - Recommends feasibility study into over-run area with target cost	G
22	Waterhouse Lane j/w Beeches Road and Forest Drive, Chelmsford	Measures to improve traffic flows	Difficulty for vehicles turning right onto Waterhouse Lane from Beeches Road/Forest Drive	Chelmsford Non Parished	Total scheme	LCHE162146	TBC	In validation	
23	School View Road, Chelmsford	Verge Hardening for parking	Lack of residents parking	Chelmsford Non Parished	Total scheme	LCHE162150	TBC	In validation	
24	Chignal Hall Lane jw Mashbury Road, Chignal Smealy	Remove bennet junction	Existing verge being overrun dragging mud onto road	Chignal Smealy	Feasibility	LCHE152093	£3,000	Validation - Feasibility/design recommended into junction improvement options.	G
25	Danbury Vale, Danbury	Flood alleviation works - study into ground investigation/infiltration testing to determine number of soak ways and size	Flooding	Danbury	Feasibility	LCHE142052	£7,500	Validation - feasibility study recommended	G
26	Sporhams Lane, Danbury	Width restriction on road, to prevent goods vehicles damaging verges	Vehicles damaging verges	Danbury	Total scheme	LCHE142092	TBC	In validation	
27	Bicknacre Road, Overshot Bridge to Poplar Farm	Walkable verge	Lack of walkable verge for pedestrians	Danbury	Total scheme	LCHE152110	TBC	In validation	
28	Woodhill Road & Bicknacre Road, Danbury	30mph speed limit	Speed of vehicles	Danbury	Total scheme	LCHE162147	TBC	In validation	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
29	The Common, East Hanningfield	Traffic Management Improvements	Speed of traffic	East Hanningfield	Feasibility	LCHE142022	£5,000	Validation - recommends feasibility study into traffic calming and pedestrian video survey	G
30	S/o Vita Bella, The Tye, East Hanningfield	Footway widening works - kerbing/resurfacing to open up full width	Narrow footway for pedestrians	East Hanningfield	Feasibility	LCHE152105	£3,000	Validation - feasibility study into footway widening to consider extent of highway, statutory undertakers apparatus and fully cost any scheme proposal	G
31	Main Road nr jw Church Road, East Hanningfield	Walkable verge	Lack of footway/walkable verge	East Hanningfield	Implementation	LCHE162141	£8,000	Implementation of walkable verge following design works under LCHE132068	G
32	The Tye (nr j/w Old Church Road/Main Road), East Hanningfield	Kerbing and verge reinstatement	Vehicles over running verge and causing damage	East Hanningfield	Design	LCHE152113	£3,000	Validation - Kerbing introduced previously on western side of road. Recommendation is for detailed design, obtaining statutory undertakers apparatus drawings and road safety audit. This will provide a feasible design and an accurate target cost.	G
33	Stock Road/ Watchouse Road, Galleywood	Signs to heritage centre	Lack of signs	Galleywood	Total scheme	LCHE142067	£1,500	Validation review - Does not meet DfT Guidance on Sign Clutter, would need specific Cabinet Member Approval to proceed	
34	The Street jw Stock Road, Galleywood	Junction protection parking restrictions	Parking improvements	Galleywood	Total scheme	LCHE142098	TBC	In validation	
35	Margaretting Road, Galleywood	Implementation of Footway continuation	Lack of footway/walkable verge	Galleywood	Total scheme	LCHE162142	£88,000	Implementation of footway continuation under LCHE003001, awaiting results of Legal Process/Design	A
36	Watchouse Road nr jw Skinners Lane/Well Lane, Galleywood	Traffic management/Junction improvements	Speed of vehicles and issues turning into/out of these junctions	Galleywood	Total scheme	LCHE162153	£2,000	Validation - suggestion is to improve junction warning signage on approaches	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
37	Chelwater, Great Baddow	Traffic management improvements	Speed of vehicles on access road and existing street lighting	Great Baddow	Total scheme	LCHE162151	TBC	In validation	
38	O/s 50-62 Shimbrooks, Great Leighs	Parking improvements	Cars frequently blocked in and cannot get out	Great Leighs	Total scheme	LCHE152114	£13,000	Validation - removal of planting area and resurfacing £13k or bollards on planting area to prevent vehicles driving over it.	G
39	School Lane, Great Leighs	Crossing point improvements	Measures to stop cyclists/pedestrians going straight into road	Great Leighs	Total scheme	LCHE152015	£12,000	Validation - Improvements to pedestrian crossing being dealt with by S.106 funding. LHP improvement to School Lane could be speed limit repeater signs along road to emphasise speed limit..	G
40	South Street, Great Waltham	Speed Indicator Device pole to allow rotation of existing unit	Speed of traffic	Great Waltham	Total Scheme	LCHE142073	£750	Validation - recorded speeds NE bound 31.8mph & SW bound 32.0 mph, with evidence of speeding. Recommend SID pole installed	A
41	Hatchfields, Great Waltham	Parking lay-by	Lack of parking within Village	Great Waltham	Total scheme	LCHE162148	TBC	In validation	
42	Highwood Road Edney Common to Loves Green, including St Peter Church	Pedestrian footway- 1.2m walkable verge, crossing point at Highwood Road and removal of informal layby at St Peters Church, estimated cost £105,000 next stage detailed design	Lack of footway/walkable verge	Highwood	Design	LCHE142040	£3,500	Technical Note previously shared with Panel March 2015	G
43	The Ridge jw Runsell Lane and Fir Tree Lane and Holybread Lane, Little Baddow	Speed Indicator Poles (x3) and Speed Indicator Device on rotation	To remind traffic of 30 mph speed limit	Little Baddow	Total scheme	LCHE152084	£9,000	Validation - Three speed surveys North Hill (N) Lt Baddow (60m N of The Rodney PH) South - 31.8mph & North - 34.9mph The Ridge (mid) Lt Baddow South - 33.7mph & North - 32.1mph The Ridge (s) Lt Baddow South - 33.2mph & North - 29.3mph. Speeds do not meet criteria for a SID. Suggestion is review of size/number of speed repeater signs	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
44	Wantz Road/Roman Road/Main Road, Margaretting	Village gateway treatments	Speed of traffic entering Village	Margaretting	Total scheme	LCHE152118	£15,000	Validated by Third Party Works team	G
45	Dowsetts Lane (Norton Place to Woodside), Ramsden Heath	SLOW road markings	Speed of traffic	Ramsden Heath	Total scheme	LCHE162138	NA	Validation - SLOW road marking is most effective when complimenting a warning sign. Good speed compliance in 40mph section. Awaiting results of Automatic Traffic Count carried out in 30mph section.	
46	A1245/A132 Roundabout, Rettendon	Lane marking on RAB - Option 1 - Guidance lane marking on RAB and additional signs on A132 Option 2 - As option 1 but with lead in road markings	Improvements to lane markings	Rettendon	Total scheme	LCHE142019	£17,500	Technical Note previously shared with Panel March 2015	G
47	Bridge over River Crouch, Hawk Hill, Battlesbridge	Signalisation of priority working over bridge	Frequently two cars try to cross bridge at same time causing a "face to face" stand off in middle of bridge	Rettendon	Feasibility	LCHE152001	£2,000	Validation - Signalisation of bridge could cost £160k, it is first advised to carry out Road Safety Assessment of proposal to address any safety concerns/risks of signalisation. Also existing scheme LCHE142030 to improve signage on bridge.	A
48	Woodham Road (service road nr Rettendon RAB) Rettendon	Carriageway improvements	Vehicles routinely "bottoming out" when turning into service road	Rettendon	Total scheme	LCHE162154	TBC	In validation	
49	Rettendon RAB & Hawk Hill RAB, Rettendon	Safety of cyclists at roundabouts	Possible conflict between cyclists and other road users at roundabouts	Rettendon	Total scheme	LCHE162156	NA	Validation - site under investigation by Safer Roads team	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
50	The Street j/w Vicarage Road Roxwell	Traffic management improvements - Parish Council suggested speed humps red surfacing or VAS signs	Speed of traffic on narrow road with sharp bend	Roxwell	Total scheme	LCHE152109	£2,000	Validation - this road is a Priority Route 2 and would not be suitable for physical measures such as speed humps, these could also lead to property vibration issues. Red surfacing is against policy due to limited lifespan of surfacing. A bend warning VAS could only be considered as part of a Safer Roads Scheme but current accident records do not support this. Could be possible to consider Chevron signs but would need to consult with nearby residents to permit this.	A
51	Woodhill Road (S/O Sandon School), Sandon	Bollards to prevent verge parking	vehicles parking on footway	Sandon	Total scheme	LCHE142065	£10,500	Validation - bollards/footway improvements though this could relocate parking problem further down the road towards a bend	G
52	Mayes Lane/Sporhams Lane/Butts Green Road, Sandon	Horse & Rider warning signs	Lack of driver awareness of horse & riders within the Parish	Sandon	Total scheme	LCHE152081	£3,000	Validation - recommends signs/posts at three locations - j/w East Hanningfield Rd, j/w Woodhill Rd and vicinity nr j/w Blind Lane	G
53	Albert Road, South Woodham Ferrers	Junction Improvements	Vehicles parking at junction	South Woodham Ferrers	Total scheme	LCHE162139	TBC	In validation	
54	Chancellor Avenue j/w Chelmer Village Way, Springfield	Measures to prevent vehicles losing control on roundabout and hitting adjacent wall	Vehicles losing control on roundabout	Springfield	Feasibility Study	LCHE152009	£5,000	Validation - feasibility study into re-profiling camber of roundabout, though no personal injury accidents at this location	G
55	Lawn Lane near junction with Orford Crescent, Springfield	Improved pedestrian crossing facilities	Pedestrians having difficulties crossing	Springfield	Total scheme	LCHE152002	TBC	In validation - degree of pedestrian conflict survey carried out results 0.482x10 <sup>8</sup> feeding into validation process. Existing tree currently obscure sight line. Need to carry out PV <sup>2</sup> at adjacent crossing point 60m north of this location	
56	New Dukes Way nr jw Montrose Road, Springfield	Bollards to prevent parking on verges	Vehicles parking on verges	Springfield	Total scheme	LCHE162135	£10,000	Validation - it is possible to install bollards between existing trees to prevent vehicles parking on the verges. Though site should not be looked in isolation. Any measures implemented in isolation could displace the verge parking elsewhere on the estate. Draft design shared at June 2016 Panel.	A

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
57	Pump Lane and Colchester Road, Springfield	Improved Gateway/Parish Boundary signs	Signs badly faded and out of date, referring to Borough of Chelmsford	Springfield	Total scheme	LCHE162144	£2,000	Validation - No engineering issues with new signage. There could be several similar locations across the City. Also existing signage does not appear to be on Parish boundary.	A
58	High Street, Stock	Route enhancement study	Speed of traffic	Stock	Feasibility	LCHE132043	£3,000	Validation - Feasibility Study suggested following request for 20 mph speed limit/average speed camera	G
59	Brookmans Road jw Back Lane, Stock	Bollards on verge to prevent verge damage	Vehicles damaging verge	Stock	Total scheme	LCHE142089	£25,000	Validation - Option 1 approach Parking partnership for junction protection parking restrictions, Option 2 reduce width of verge, install HGV overrun to allow easier turning for larger vehicles	G
60	Stock Rd/Ship Rd, Holiday Hill/Blind Ln, Church Rd, Middlemead/Broadmead, West Hanningfield	Road/Depth markers	Flooding sites	West Hanningfield	Total scheme	LCHE162137	£6,000	Validation - Feasible to install water depth markers though this would not address cause of flooding.	G
61	Bakers Lane, West Hanningfield	30mph repeater signs	Speed of traffic	West Hanningfield	Total scheme	LCHE152122	TBC	In validation	
62	Ship Road, West Hanningfield	Traffic Management Improvements	Speed of traffic	West Hanningfield	Total scheme	LCHE152125	NA	Validation - 235m west of j/w West Hanningfield Road, 40mph posted speed limit, east 37.6mph and west 36.6mph. Good compliance with speed limit. ECC criteria for a 30mph requires 13 or more properties over 350m not met. From speed data a 30mph limit could create complaints over lack of enforcement, non-compliance and excessive speed.	R
63	Main Road nr jw Workhouse Lane, Woodham Ferrers	Traffic management improvements	Speed of vehicles at bend/hill/cross roads	Woodham Ferrers	Total scheme	LCHE162152	TBC	In validation	
64	Lordship Road j/w Fox Burrows Lane, Writtle	Feasibility study into junction/carriageway improvement	Recommendation from Route Enhancement Study	Writtle	Feasibility	LCHE152088	£5,000	Recommendation from Route Enhancement Study, suggestion is to await results of any future development on Fox Burrows Lane	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£384,250</b>
-------------------------------	-----------------

<b>Ref</b>	<b>Location</b>	<b>Description</b>	<b>Problem</b>	<b>Parish</b>	<b>Scheme stage</b>	<b>Cost Code</b>	<b>Estimated cost</b>	<b>Comments</b>	<b>RAG</b>
65	Writtle College Main Access, Lordship Road, Writtle	Feasibility study into carriageway/footway /signing/lining/street lighting/verge improvements	Speed/volume of traffic	Writtle	Feasibility	LCHE152089	£5,000	Recommendation from Route Enhancement Study	G
66	Highwood Road, Edney Common to Loves Green	40mph speed limit	Speed of traffic	Writtle	Total scheme	LCHE152124	TBC	In validation	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Quiet Lanes**

<b>Total Value of schemes</b>	<b>£6,000</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Chalk Street/Warren Road/Hoe Lane Rettendon	Suggestion to be classified as a Quiet Lane	To encourage drivers to drive appropriately for rural road used by many different road users.	Parish Council	Rettendon	Quiet Lanes	Total scheme	LCHE152091	£6,000	Validation - Chalk St South 27.0mph & North 28.9mph, Hoe Lane East 35.3mph & 36.6mph, Warren Road East 22.5mph & 22.5mph. Policy states that a quiet Lane should be a self-enforcing 20mph and speeds on Chalk Street and Hoe Lane are too high. Warren Road meets the criteria for a Quiet Lane. Alternative suggestion to address concerns around vehicle/horse collisions is horse warning signage, which is recommended.	A
2	Sporhams Lane, Sandon	Suggestion to be classified as a Quiet Lane	Narrow lane, often used as a "rat run" or short cut	Parish Council	Sandon	Quiet Lanes	Total Scheme	LCHE152012	TBC	In validation	
3	Hall Lane, West Hanningfield	Quire Lane	Speed of traffic	Parish Council	West Hanningfield	Quiet Lanes	Total scheme	LCHE152123	TBC	In validation	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Passenger Transport**

<b>Total Value of schemes</b>	<b>£69,179</b>
-------------------------------	----------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Stop Name Chelmsford Prison, Springfield Road, Chelmsford	Real time passenger information	Lack of Real time passenger information	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE155028	£6,000	Validated by Passenger Transport team - This is a top up request to existing £8k Section 106 funding of this scheme	A
2	Chelmsford Bus Station, Duke Street, Chelmsford	Measures to improve bus/pedestrian safety	Pedestrians are frequently crossing straight across wide forecourt	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE165031	£6,000	Validation - Feasible to install approx.30m of pedestrian guard rail. As Duke Street is in a conservation area guard railing would need to reflect this, ornate/painted black.	G
3	Stop Name Galleywood Common, Galleywood	New wooden bus stop	Replace bus stop	Galleywood	Passenger Transport	Total scheme	LCHE155027	£10,000	Validated By Passenger Transport Team	G
4	Beehive Lane jw Firecrest, Chelmsford	Improvements to junction to allow larger busses to use it	Larger buses are damaging the junction	Great Baddow	Passenger Transport	Feasibility	LCHE155019	£3,000	Validation recommends feasibility study into junction improvements. Possible Section 106 funding available from Marconi Site CHL/2419/04	A
5	Metsons Lane, Highwood	Upgrade bus stops - raised kerbs and dropped crossing point	Bus stops to Barrow Farm Riding Stable for Disabled do not meet accessibility standards	Highwood	Passenger Transport	Total scheme	LCHE165032	£12,000	Validated by Passenger Transport team	G
6	Opp Railway Station, South Woodham Ferrers	Raised kerbs	Bus stop improvements	South Woodham Ferrers	Passenger Transport	Implementation	LCHE165030	£3,679	Scheme now designed	G
7	Stop Name Woodham Hall, Main Road, Woodham Ferrers	New wooden bus stop	Replace bus stop	Woodham Ferrers	Passenger Transport	Total scheme	LCHE155026	£10,000	Validated By Passenger Transport Team	G
8	Main Road, Woodham Ferrers	New wooden bus stop at Woodhm Hall	Parish request at well used bus stop	Woodham Ferrers	Passenger Transport	Total scheme	LCHE165033	£9,000	Validated by Passenger Transport team	G
9	Lordship Road, Writtle	Pair of bus stops, raised kerbs flags/poles	Lack of bus stops at Doctors Surgery	Writtle	Passenger Transport	Total scheme	LCHE165032	£9,500	Validated by Passenger Transport team	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**School Crossing Patrols**

<b>Total Value of schemes</b>	<b>£6,000</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	RAG
1	Kings Road Primary School on Corporation Road, Chelmsford	Bollards on service road to be relocated to prevent parking	Crossing Patrol improvement	School Crossing Patrol team	Chelmsford Non Parished	School Crossing Patrols	Total scheme	LCHE146003	£3,000	Validation - Access Road (carriageway) owned by Chelmer Housing Partnership, highway rights exist across service road junction with Corporation Road. Feasibility study required into either moving bollards or changing junction to continuous footway.	G
2	Victoria Road, near Riverside Leisure Centre, Chelmsford	Drainage improvements dropped kerbs	Standing water after rainfall affecting operation of school crossing patrol team	School Crossing Patrol team	Chelmsford Non Parished	School Crossing Patrols	Feasibility	LCHE156006	£3,000	Validation - recommends feasibility study into drainage improvements to consider adjust carriageway levels or install gully and connect to existing drainage system.	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Public Rights of Way**

<b>Total Value of schemes</b>	<b>£135,000</b>
-------------------------------	-----------------

Capital or Revenue	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	RAG
1	PROW Footpath 95 Chelmsford	Investigation on-going into installing drainage in existing surfaced city centre footpath	PROW improvement	PRoW team	Chelmsford Non Parished	Public Rights of Way	Total scheme	LCHE148002	TBC	Awaiting results of investigation	
2	PROW Footpath 13 Good Easter	Investigation on-going into revetment between River Can and existing footpath	PROW improvement	PRoW team	Good Easter	Public Rights of Way	Total scheme	LCHE148001	TBC	Awaiting results of investigation	
3	Bridleway 10, Mill Lane Ramsden Heath	Bridleway 10 West Hanningfield Surface Improvements	Boggy and uneven surface in sections makes bridleway a difficult route to follow for some users	PRoW team	West Hanningfield	Public Rights of Way	Total scheme	LCHE158003	£15,000	Validated by Public Rights of Way team	G
4	Bridleway 11 Margareting	To create a link between Bridleway 11 and Bridleway 44/54	Bridleway 11 cut off by A12	PRoW team	Margareting	Public Rights of Way	Total scheme	LCHE158004	£35,000	Validated by Public Rights of Way team	G
5	PRoW network, Great & Little Leighs	Improvement measures to PRoW signage and 18 bridge improvements	More signs to keep walkers on PRoW network and bridge improvement to British Accessibility Standards	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158005	£14,000	Validated by Public Rights of Way team	G
6	Great Leighs Footpath 41 (Part of The Essex Way)	Surfacing and Drainage improvements	Water meadow/natural springs affecting use of well used PRoW	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158006	£28,000	Validated by Public Rights of Way team	G
7	Little Waltham Footpath 28	Surfacing and Drainage improvements - 365m length and average 2m width	Path is routinely very muddy throughout the year	PRoW team	Little Leighs	Public Rights of Way	Total scheme	LCHE158007	£21,000	Validated by Public Rights of Way team	G
8	Footpath 30 Stock, Chelmsford	80m plastic boardwalk/vegetation clearance	High water table making part of the route very boggy	Parish Council	Stock	Public Rights of Way	Total scheme	LCHE158009	£15,000	Validated by Public Rights of Way team	G
9	Footpath 63, South Hanningfield	Footpath surface improvements with planings	Footpath surface in need of improvement	PRoW team	South Hanningfield	Public Rights of Way	Total scheme	LCHE158010	£7,000	Validated by Public Rights of Way team	G

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Cycling**

<b>Total Value of schemes</b>	<b>£131,593</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Westway, Chelmsford	CH35 - Off Road route on western footway between A141 and Writtle Road - design previously funded	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144009	NA	To be taken forward through Chelmsford Cycling Action Plan	R
2	High Street, Chelmsford	Panel has funded feasibility study into south-north cycling through Chelmsford avoiding High Street - study results awaited	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144011	TBC	Awaiting results of feasibility study	
3	Longstomps Cycleway, Chelmsford	Create shared footway/cycleway	Improvements to National Cycle Route 13, along busy section of Longstomps	Chelmsford Non Parished	Cycling	Total scheme	LCHE154003	NA	To be taken forward through Chelmsford Cycling Action Plan	R
4	West Park, Chelmsford	Install a 3.5m replacement bridge on existing alignment	Design of replacement footbridge currently not part of Highways Network, which would need to be addressed	Chelmsford Non Parished	Cycling	Design	LCHE154006	£65,000	Validated by Cycling team	G
5	Lawn Lane/ Waveney Drive, Chelmsford	Unsegregated shared footway/cycleway & advisory cycle lane	Lack of connectivity/ continuity of cycle network into Springfield	Chelmsford Non Parished	Cycling	Implementation	LCHE154010	NA	To be taken forward through Chelmsford Cycling Action Plan	R
6	Melbourne Avenue, Chelmsford	Cycling improvement scheme	Lack of cycling facilities	Chelmsford Non Parished	Cycling	Implementation	LCHE134006	£66,593	Design previously shared with Panel.	G
7	Chelmer Park Cycle Route, Beehive Lane, Galleywood	Shared footway/cycleway on Beehive Lane between Skinners Lane and Chelmer Car Park	Lack of cycle network connectivity to Galleywood	Galleywood	Cycling	Design	LCHE154002	NA	To be taken forward through Chelmsford Cycling Action Plan	R
8	Writtle Route, Writtle	Solar lights/studs at 10m intervals	Mainly rural unlit route	Writtle	Cycling	Total scheme	LCHE154005	NA	To be taken forward through Chelmsford Cycling Action Plan	R

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 29)**

**Walking**

<b>Total Value of schemes</b>	<b>£63,000</b>
-------------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury	Implementation of footway to link two parts of Village	Lack of footway/walkable verge	Parish Council	Danbury	Walking	Total scheme	LCHE163005	£63,000	Implementation of footway/walkable verge from design under LCHE153002	G

### Chelmsford City Section 106 Scheme Updates (August 2016)

Ref	Current Stage	Task Name	Cost Code	Delivery Method	Works Description	Comments
1	Legal issues	Chelmer Village Retail Park - Access	HB13065	Supply Chain Partner	Improved pedestrian and cycle access in the vicinity of Chelmer Village Retail Park	Design completed. Legal agreement issues ongoing.
2	In Progress	Gt Waltham to Town Centre - Cycle Route	HB11185	Design Only	Cycle route from Gt. Waltham to Chelmsford City Centre	Design substantially complete. To be finalised September 2016.
3	In Progress	New Street to Town Centre Cycle Route CHL 1162 (NEW ST T/C CYCLE ROUTE CHL326)	HB12059	Design Only	Cycle route from New Street to Chelmsford City Centre	Design substantially complete. To be finalised and sent for costing.
4	In Progress	Boreham Town Centre - Cycle Route	HB13007	Design Only	Cycle route from Boreham to Chelmsford City Centre	Design substantially complete. To be finalised and sent for costing.
5	Tender	Ferrers Road - Signalised Pedestrian Crossing	HB12047	Design Only	Installation of Toucan crossing on Ferrers Road near junction with Hullbridge Road	Design complete. Currently being costed.
6	In Progress	Chelmer Village Way Toucan / Brookend Road	HB14006	Design Only	Design of Toucan crossing on Chelmer Village Way near Brookend Road	Design in progress
7	Tender	Wodd Street Cycle Route	HB15009	Design Only	Wood Street To Princes Road Cycleway	Design complete. Currently being costed.
8	On Site	Bond Street - VMS Signs	HB15010	Design Only	Provide new VMS signs for parking facilities linked to John Lewis store	Works commenced August 16 - ongoing into September.
9	In Progress	Springfield Road/Pump Lane - Toucan Crossing	HB15018	Design Only	Provide a toucan crossing on Springfield Road at its junction with Pump Lane	Design substantially complete. To be finalised and sent for costing.
10	In Progress	Broomfield Road crossing upgrade	HB16046	Design Only	Upgrade existing Zebra crossing near junction with Erick Avenue - Lighting, surfacing and signage.	Design in progress

**Chelmsford City Highway Rangers - Works Summary JULY 2016**

Ref.No.	ECC Job No.	Date	Parish	Street	Works	Date Completed
1		CCC	Sandon	Park & Ride site	Tanker work	01/06/2016
2		CCC	South Woodham Ferrers	Melville Heath & Berry Vale	Cut back bush from footpath	02/06/2016
3		CCC	South Woodham Ferrers	Ferrers Road, Coburg Place	Remove small tree from footway	02/06/2016
4		CCC	Springfield	White Hart Lane/ all areas	Remove fly posters / signs	02/06/2016
5		CCC	Springfield	Depot	Testing machine vibrations	03/06/2016
6		CCC	Sandon	Woodhill Road,East Hanningfield Road	Cut back vegetation , clean signs	03/06/2016
7	574	03/06/2016	Galleywood	Stock Road Galleywood Common	Cut back vegetation obstructing traffic signals	06/06/2016
8		CCC	Margaretting	Three Mile Hill	Litter Picking central resevation	06/06/2016
9		CCC	Great Baddow	Baddow Bypass	Litter Picking central resevation	07/06/2016
10		CCC	West Hanningfield	Blind Lane Bakers Lane	Cut back overgrown grass and clear fly tip	07/06/2016
11		CCC	Chelmsford	Writtle Road Junction	Cut around Street Name Plate	07/06/2016
12	573	03/06/2016	Great Baddow	GaRoadeners	Cut back overgrown vegetation	08/06/2016
13	572	03/06/2016	Danbury	Butts Lane	Cut back overgrown hedge	09/06/2016
14		CCC	Boreham	Noakes Avenue	Cut back alleyway vegetation overgrown	09/06/2016
15		CCC	Chelmsford	Viaduct town centre	Sweep up silt rubbish from subway flooding	09/06/2016
16		CCC	Sandon	Woodhill Road	Two new posts for Street Name Plates installed	10/06/2016
17		CCC	Stock	Mill Road by church alleyway	Replace rusted dog bin	10/06/2016
18		CCC	Sandon	SandfoRoad Mill Road	Clear roadside vegetation overhanging road	10/06/2016
19		CCC	South Woodham Ferrers	Tanner Way	Cut back overgrowing vegetation from footway	13/06/2016
20		CCC	South Woodham Ferrers	Inchbonnie Road/ Ferrers Road opp Littlecroft flats	Cut back vegetation trees /shrubs	13/06/2016
21		CCC	Chelmsford	A414 London Road	Cut back vegetation overgrowing footpath	14/06/2016
22		CCC	Runwell	Regency Close	Replace clips on Street Name Plate	14/06/2016
23		CCC	Great Baddow	265 Beehive Lane	Trim back footpath	15/06/2016
24		CCC	Chelmsford	Birkett Hall Farm / Priory road primary school	Cut back both areas overgrown vegetation	15/06/2016
25		CCC	Boreham	Main Road by P/H	Overgrown vegetation-- already been cleared	15/06/2016
26		CCC	South Woodham Ferrers	Brent Avenue Dunlin Close PARISH DAY	Cut back footpaths brambles /shrubs	16/06/2016
27		CCC	Chelmsford	Writtle Road	Cut /strim back footpath	17/06/2016

**Chelmsford City Highway Rangers - Works Summary JULY 2016**

Ref.No.	ECC Job No.	Date	Parish	Street	Works	Date Completed
28		CCC	West Hanningfield	West Hanningfield Road	Clear fly tip from gateway (MUD)	20/06/2016
29		CCC	Chelmsford	Writtle Road	Cut /strim back footpath	21/06/2016
30		CCC	Springfield	Colchester Road Alleyway	Cut back vegetation so sweeper can access	21/06/2016
31	575	20/06/2016	Danbury	Opp 44 Beaumont Park	Sweep the flooded area deepest from footpath	21/06/2016
32		CCC	Chelmsford	Klargester	Cut back entrance overgrown hedges	22/06/2016
33		CCC	Writtle	Bulimers Way & Ongar Road	Cut back around highway signs	23/06/2016
34		CCC	South Woodham Ferrers	Inchbonnie Road opp junction Broughton Road	Cut back vegetation blocking footpath	24/06/2016
35		CCC	Chelmsford	High Street	Re-install benches after race4business	24/06/2016
36	576	22/06/2016	Springfield	Colchester Road	Cut back vegetation on Footway between roundabouts	27/06/2016
37		CCC	South Woodham Ferrers	Station Approach /Fennfields Road	Cut back Vegetation from footpath/underpass	28/06/2016
38		CCC	East Hanningfield	East Hanningfield x2 Bicknacre Road	Cut back vegetation from bus stop & r/about	28/06/2016
39		CCC	Chelmsford	Haig Court	Remove weeds,litter and cut back footpaths	29/06/2016
40		CCC	Chelmsford	Metal bridge by nuffield heath	Cut back vegetation, cleared derbis from bridge	30/06/2016
41		CCC	Chelmsford	Parkway	Clear branch hanging across road	30/06/2016
42		CCC	Chelmsford	Haig Court	Cut back footpaths brambles /shrubs	30/06/2016
43		CCC	Springfield	Freighter House	Maintenance on vehicle / equipment	01/07/2016
44		CCC	Springfield	Foxglove Way /Cornflower Drive	Cut back vegetation from footpath	04/07/2016
45		CCC	Chelmsford	Metal bridge Nuffield Heath	Cut back / strim jet clean wash bridge structure	05/07/2016
46		CCC	Springfield	Blacksmith Close	Install two Street Name Plates	06/07/2016
47		CCC	Springfield	Workshop	Maintenance	06/07/2016
48		CCC	Margaretting	Ivy Barn Lane	Removal of fly tip	07/07/2016
49		CCC	Chelmsford	Central Park	Install new Toilet Roll Holders	08/07/2016
50		CCC	Galleywood	Galleywood	Install new Toilet Roll Holders	08/07/2016
51		CCC	Chelmsford	Wharf Road	Secure doors	08/07/2016
52		CCC	Stock	Downham Road	Cut back overgrown vegetation	11/07/2016
53		CCC	South Woodham Ferrers	Ferrers Road / Collingwood Road	Cut back overgrown vegetation	11/07/2016
54		CCC	Clacton	Stephenson Road	Disposal of tyres from fly tips	12/07/2016

**Chelmsford City Highway Rangers - Works Summary JULY 2016**

Ref.No.	ECC Job No.	Date	Parish	Street	Works	Date Completed
55		CCC	Great Baddow	Waterson Vale / Loftin Way	Clear cut back, reclaim footpath	13/07/2016
56		CCC	Chelmsford	Wicklow Avenue	Re-install Street Name Plate	13/07/2016
57		CCC	South Woodham Ferrers	Thornborough Avenue / inchbonnie Road	Cut back overgrown vegetation	13/07/2016
58		CCC	Great Baddow	Readers Court / Lark rise	Cut back shrubs	14/07/2016
59		CCC	Chelmsford	Parkinson Drive	Cut back Vegetation from footpath	14/07/2016
60		CCC	Chelmsford	Sherborne Road / Torquay Road	Cut back alley vegetation	15/07/2016
61		CCC	Chelmsford	Beadles Hall Chignal Road	Install no fly tipping sign	15/07/2016
62		CCC	Springfield	Various locations	Cut back vegetation for sweeper access	15/07/2016
63		CCC	Chelmsford	Parklands Drive	Remove fly tip	18/07/2016
64		CCC	Springfield	New Bowers Way Play area	Cut back footpath for sweeper access	18/07/2016
65		CCC	Springfield	Various locations	Cut back footpath for sweeper access	19/07/2016
66		CCC	Great Baddow	Duffield Road along side school	Cut back pathway along side school & opposite	19/07/2016
67		CCC	Great Baddow	1-1a Canford Close	Cut back grass	19/07/2016
68		CCC	Great Baddow	Duffield Road along side school	Cut back pathway along side school	20/07/2016
69	577	20/07/2016	Chelmsford	Market Road o/s public toilets	Cut & remove (suckers) overgrown vegetation	21/07/2016
70		CCC	Great Baddow	Duffield Road along side school/trim council land	Cut back overgrowing vegetation.	21/07/2016
71	578	20/07/2016	Chelmsford	69 Crompton Street	Clear vegetation,silt & tidy	21/07/2016
72	577	20/07/2016	Springfield	1 Burgess Field/ opp Golding Thoroughfare	Cut back vegetation encroaching footway	22/07/2016
73		CCC	Springfield	Freighter House	Maintenance on vehicle / equipment	22/07/2016
74		CCC	South Woodham Ferrers	27/29/31 Albert Road South Woodham Ferrers	Cut back vegetation from footway	25/07/2016
75		CCC	South Woodham Ferrers	207 Hullbridge Road	Weed,sweep general tidy up of footpath	25/07/2016
76		CCC	South Woodham Ferrers	King EdwaRoad Road nr to Hamberts Road	Cut back overgrown vegetation from footpath area	25/07/2016
77		CCC	Sandon	Woodhill Road	Cut back overgrowing vegetation	26/07/2016
78		CCC	Danbury	Gablefields Woodhill Road	Cut back along footpath	26/07/2016
79		CCC	Chelmsford	Fell Christy First Avenue to university	Cut back overgrown vegetation	27/07/2016
80		CCC	Springfield	Lawn Lane Waveney Drive to Springfield hosp	Cut back overgrown vegetation from footpath	27/07/2016
81		CCC	Woodham ferrers	St Marys School to Hill Farm	Cut back overgrown vegetation from footpath	27/06/2017

**Chelmsford City Highway Rangers - Works Summary JULY 2016**

<b>Ref.No.</b>	<b>ECC Job No.</b>	<b>Date</b>	<b>Parish</b>	<b>Street</b>	<b>Works</b>	<b>Date Completed</b>
82		CCC	Springfield	Rushleydale / rear of Havengore shops	Cut back overgrowing footpaths	28/07/2016
83		CCC	Springfield	Depot	Maintenance /clean equipment,tools	29/07/2016