

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Designs & Feasibility Studies

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2013/14 Approved										
1	Main Rd nr j/w Church Rd, East Hanningfield	East Hanningfield	2017/18	04/02/2014	LCHE132068	Traffic Management	Create walkable verge	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	
2	Margaretting Road, Galleywood	Galleywood	Mar 2017	12/09/2013	LCHE003001	Walking	Continuation of footway from Village to Heritage Centre - Civil Works £88k, Legal/Design Costs £31k.	£31,000	Design completed, implementation of scheme to be progressed in 2017/18.	
2014/15 Approved										
3	PROW Ftp 95 Chelmsford	Chelmsford non Parished	2017/18	24/04/2014	LCHE148002	Public rights of way	Investigation into installing drainage in existing surfaced city centre footpath	£5,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	
5	PROW Ftp 13 Good Easter	Good Easter	Mar 2017	24/04/2014	LCHE148001	Public right of way	Investigation into revetment between River Can and existing footpath	£5,000		
6	Chelmer Retail Park, Springfield	Springfield	Mar 2017	24/04/2014	LCHE144006	Cycling	Phase 2 of scheme to rebuild and widen northern access ramp to retail park	£10,000	Resolution of land issues progressing.	
2015/16 Approved										
7	Plantation Road, Main Road and Church Road, Boreham	Boreham	On hold	17/06/2015	LCHE152022	Traffic Management	Feasibility Study into traffic management improvements	£5,000	Need to see impact of Traffic Management Improvements under Safer Roads scheme LCHE161011 being implemented in 2016/17 before undertaking this study.	
8	Tyrells School - Tavistock Road, Bodmin Road, Taunton Road, Springfield	Springfield	Jun 2017	17/06/2015	LCHE152066	Traffic Management	Feasibility Study into 20mph zone/limit	£5,000	Design team would like to widen the scope of the scheme to cover the wider estate, £3500 needed for additional speed/volume surveys.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Designs & Feasibility Studies

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2016/17 Approved										
9	King Edward VI Grammar School And Chelmsford High School for Girls, Broomfield Road, Chelmsford - Pedestrian crossing improvements	Chelmsford non Parished	Dec 2016	12/04/2016	LCHE162020	Traffic Management	Feasibility/Road Safety Assessment of pedestrian crossing improvements	£3,000	Completed, report contained within Appendix 1.	
10	North Avenue, Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	2017/18	12/04/2016	LCHE162059	Traffic Management	Feasibility Study/design of pedestrian crossing options	£5,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
11	Wood Street (Nr Parade of shops) Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	Mar 2017	12/04/2016	LCHE162132	Traffic Management	Feasibility Study/design of pedestrian crossing options	£10,000	Completed, report contained within Appendix 1.	
12	O/s Parade of Shops, 90-106 Kings Road, Chelmsford - Echelon Parking	Chelmsford non Parished	2017/18	12/04/2016	LCHE162004	Traffic Management	Design of parking improvements - echelon parking	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
13	Well Lane to The Heights - Service Road, Danbury - One-way road	Danbury	2017/18	12/04/2016	LCHE162104	Traffic Management	Feasibility Study into one-way road	£2,000		K
14	Highwood Road, Edney Common - Traffic management improvements	Edney Common	2017/18	12/04/2016	LCHE162039	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings, build outs at play ground/public house with priority flow	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Designs & Feasibility Studies

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2016/17 Approved (Continued)										
15	Hammonds Road /Church Road, Little Baddow to Boreham - Bend signs	Little Baddow to Boreham	Mar 2017	12/04/2016	LCHE162055	Traffic Management	Design of bend signage improvements (Chevron/bend warning signs)	£3,000		
16	Highwood Road, Loves Green - Traffic management improvements	Loves Green	2017/18	12/04/2016	LCHE162038	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings/build outs at school with priority flow	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
17	Lordship Road/Ongar Road/The Green/Mayfield Road/Orchard Close, Writtle - Junction improvements	Writtle	2017/18	12/04/2016	LCHE162086	Traffic Management	Feasibility Study into junction improvements, recommendation from completed Route Enhancement Study.	£5,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
18	Ongar Road j/w Eastview, Writtle - Junction/carriageway improvements	Writtle	2017/18	12/04/2016	LCHE162085	Traffic Management	Feasibility Study into junction/carriageway improvements, recommendation from completed Route Enhancement Study	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
2017/18 Approved Schemes (Provisional)										
19	Stump Lane, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152156	Traffic Management	Feasibility study into priority working and to then consider footway widening	£5,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
20	The Meades, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162149	Traffic Management	Feasibility Study into verge over-run area	£3,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
21	Waterhouse Lane j/w Beeches Road/Forest Drive, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162146	Traffic Management	Feasibility study into junction improvements	£3,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
22	Danbury Vale, Danbury	Danbury	TBC	LHP decision to be ratified at March 2017 LHP	LCHE142052	Traffic Management	Feasibility study into flood alleviation works	£7,500	2017/18 Priority Scheme at December 2016 Panel meeting.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Designs & Feasibility Studies

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2017/18 Approved Schemes (Provisional) (Continued)										
23	The Common, East Hanningfield	East Hanningfield	TBC	LHP decision to be ratified at March 2017 LHP	LCHE142022	Traffic Management	Feasibility study into traffic calming and pedestrian video survey	£5,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
24	Chancellor Avenue j/w Chelmer Village Way, Springfield	Springfield	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152009	Traffic Management	Feasibility study into re-profiling RAB camber	£5,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
25	Kings Road Primary School, Corporation Road, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE146003	School Crossing Patrol	Feasibility study into moving bollards or installing continuous footway to stop parking	£3,000	2017/18 Priority Scheme at December 2016 Panel meeting.	K
26	Victoria Road nr Riverside Leisure Centre, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE156006	School Crossing Patrol	Feasibility study into drainage improvements as crossing point	£3,000	2017/18 Priority Scheme at December 2016 Panel meeting.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2013/14 Approved										
1	Parkway A1060 Odeon RAB	Chelmsford non Parished	Mar 2017	10/07/2013	LCHE132022	Traffic Management	Traffic Management Improvements (TMI)	£41,000	Scheme being co-ordinated with other signing works along Parkway.	
2	Watchouse Road (Skinners Lane to Pipers Tye), Galleywood	Galleywood	On Hold	18/03/2014	LCHE142003	Traffic Management	Speed reduction measures - VAS sign	£10,000	December 2016 Panel meeting agreed that this scheme should be cancelled.	
2014/15 Approved										
3	O/s 140-147 Forest Drive Chelmsford	Chelmsford non Parished	Mar 2017	02/06/2014	LCHE142004	Traffic Management	To construct lay-by within available verge	£56,000		
4	Chelmsford City "Black on White" Entry point signage	Chelmsford non Parished	2017/18	09/07/2014	LCHE142023	Traffic Management	Signage at key location on entry points to urban area of Chelmsford City, reflecting status as a City and County Town of Essex.	£40,000	Design 2016/17 and implementation 2017/18. In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	
2015/16 Approved										
8	Hammonds Road/Church Road, Little Baddow/Boreham	Boreham	Mar 2017	17/06/2015	LCHE152010	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000		
9	Old Moulsham	Chelmsford Non Parished	Mar 2017	22/04/2015	LCHE152057	Traffic Management	20 mph zone/limit - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street - (Was reference LCHE132057)	£26,500	Design & TRO 2016/17, Implementation 2017/18. May require Top Up for implementation.	K
10	Springfield Allied Estate	Chelmsford Non Parished	2017/18	22/04/2015	LCHE152069	Traffic Management	Improvements to existing 20 mph signage/roundel road markings - (Sandford Road/Chelmer Road/Springfield Road/Hill Road/Navigation Road) (Was reference LCHE142069)	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2015/16 Approved (Continued)										
11	Melbourne Avenue	Chelmsford Non Parished	2017/18	22/04/2015	LCHE154007	Cycling	Scheme CH17 - convert southern footway to cycleway/footway (Chignal Road to North Avenue) (Was reference LCHE134006)	£25,000	Road Safety Audit identified a number of issues necessitating a full scheme re-design and scheme not now deliverable in 2016/17. Currently be considered as part of Cycling Action Plan and Growth Package Funding.	
12	Princes Road	Chelmsford Non Parished	2017/18	22/04/2015	LCHE154009	Cycling	Scheme CH34 - Convert and widen footway (opposite Moulsham School to Lidl) (was reference LCHE134009)	£95,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	
13	Paper Mill Bridge, North Hill/Moden Hall Lane, Little Baddow	Little Baddow	Mar 2017	17/06/2015	LCHE152003	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000		
14	Buttsbury Bridge, Stock	Stock	2017/18	17/06/2015	LCHE152080	Traffic Management	Traffic Management Improvements at bridge	£17,700	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
2016/17 Approved										
15	Lodge Road, Bicknacre - passing bays	Bicknacre	Dec 2016	12/04/2016	LCHE162025	Traffic Management	Provision of passing bays	£43,036	Completed.	
16	B1137 Main Road j/w Church Road, Boreham - traffic calming/junction improvement/speed reduction measures	Boreham	Mar 2017	12/04/2016	LCHE161011	Safer Roads	Traffic calming/junction improvement/speed reduction measures	£90,000	Planned start 6th March for 20 days.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2016/17 Approved (Continued)										
17	Main Road nr j/w Erick Avenue, Broomfield - Pedestrian crossing upgrade	Broomfield	Apr 2017	12/04/2016	LCHE162129	Traffic Management	Following Road Safety Assessment, upgrade Pedestrian Crossing	£25,000		K
18	St Mary's Church, Ingatestone Road, Buttsbury - Bend sign improvements	Buttsbury	2017/18	12/04/2016	LCHE162131	Traffic Management	Install Chevron sign on island	£2,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
20	Westway j/w Robjohns Road, Chelmsford - Yellow box	Chelmsford non Parished	2017/18	12/04/2016	LCHE162053	Traffic Management	Yellow box junction at traffic lights	£5,000	Now to be funded through Section 106 monies	
21	Great Baddow Footpaths 11, 12 & 67 - Surfacing/drainage improvements	Great Baddow	Mar 2017	12/04/2016	LCHE168008	Public rights of way	Unsurfaced urban path - Drainage improvements, lay all weather surfacing and remove vegetation	£22,000		
23	B1008 The Street (Little Waltham to Hospital Approach) Broomfield - Dropped kerbs/tactile paving	Little Waltham	Mar 2017	12/04/2016	LCHE163003	Walking	Dropped kerbs/tactile paving at six locations along route	£20,000	Completed.	
24	Swan Lane, Stock to Margaretting - Quiet Lane	Margaretting	2017/18	12/04/2016	LCHE162005	Quiet Lane	Quiet Lane	£3,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K
26	Junction of Green Lane with Vicarage Road, Roxwell - Junction improvements	Roxwell	2017/18	12/04/2016	LCHE162112	Traffic Management	Re-designing bennett junction road markings and implementation	£2,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme. This scheme was re-profiled into 2017/18.	K

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2016/17 Approved (Continued)										
27	Havengore (S/o 2 Wallasea Gardens to S/o 104 Falmouth Road, Springfield - Relocate bus stop	Springfield	Dec-2016	12/04/2016	LCHE165020	Bus Stop Improvement	Relocate bus stop and provide bus shelter	£16,000	Completed.	
28	Springfield Library, New Bowers Way, Springfield - Signs	Springfield	Mar 2017	12/04/2016	LCHE162056	Traffic Management	Directional signs to Library	£5,000	Completed.	
29	Springfield Green, Springfield - Pedestrian crossing improvements	Springfield	2017/18	12/04/2016	LCHE162060	Traffic Management	Zebra crossing, with lighting improvements	£60,000	In 2016/17 Panel made recommendations of 160% to create a rolling works programme, design 2017/18. This scheme was re-profiled into 2017/18.	K
30	Church Lane j/w Lawn Lane, Springfield - Cycle link/junction improvements	Springfield	Mar 2017	12/04/2016	LCHE161003	Safer Roads	Implement cycle link/junction improvements	£58,000	Change of scheme scope to design only with vegetation clearance to improve visibility 2016/17.	
31	Mill Road to j/w Downham Road, Stock - 40mph speed limit	Stock	Jun 2017	12/04/2016	LCHE162130	Traffic Management	Speed reduction from 60mph to 40mph	£15,000		
33	Scheme Top Ups	Various TBC	Mar 2017	12/04/2016	LCHE162135	Traffic Management	Pot of monies to be used by the Panel to make recommendations towards scheme top ups	£50,000	Monies put toward scheme top-ups for LCHE162025 Lodge Road - passing bays and LCHE142004 Forest Drive - parking bays.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

Scheme Key										
Completed										
Cancelled										
Update										
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2017/18 Approved Schemes (Provisional)										
34	Lordship Road, Writtle	Writtle	TBC	LHP decision to be ratified at March 2017 LHP	LCHE151016	Safer Roads	Signage for College and Tea Rooms	£1,100	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
35	Brick House Lane, Boreham	Boreham	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152014	Traffic Management	Passing Bay signage to identify passing bay and prevent obstruction	£2,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
36	Waterson Vale, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE142093	Traffic Management	Improvements to enforce 20mph zone - speed roundels and signage improvements at start of limit	£1,500	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
37	Goldlay Avenue nr j/w Burwood Court, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152102	Traffic Management	Footway bollard to stop vehicles driving over footway around prohibition of traffic	£2,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
38	Waterhouse Street j/w Writtle Road, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152100	Traffic Management	Signage to show to show Unsuitable for HGV's	£1,500	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
39	The Rising Sun P/H, New London Road, Chelmsford	Chelmsford non Parished	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152098	Traffic Management	Dropped kerbs to improve access in front of public house	£2,500	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
40	Main Road nr j/w Church Road, East Hanningfield	East Hanningfield	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162141	Traffic Management	Implementation of walkable verge design under LCHE132068	£8,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
41	Margaretting Road, Galleywood	Galleywood	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162142	Traffic Management	Implementation of footway designed under LCHE003001	£88,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2017/18 Approved Schemes (Provisional) (Continued)										
42	O/s 50-62 Shimbrooks, Great Leighs	Great Leighs	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152114	Traffic Management	Removal of existing planting area and resurfacing	£13,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
43	School Lane, Great Leighs	Great Leighs	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152015	Traffic Management	Improvements to speed limit repeater signage (size/frequency)	£12,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
44	Wantz Road, Roman Road, Main Road, Margaretting	Margaretting	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152118	Traffic Management	Village Gateway Treatments	£15,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
45	A1245/A132 Roundabout, Rettendon	Rettendon	TBC	LHP decision to be ratified at March 2017 LHP	LCHE142019	Traffic Management	Lane markings on RAB with lead in road markings	£17,500	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
46	The Street j/w Vicarage Road, Roxwell	Roxwell	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152109	Traffic Management	Chevron signage at bend	£2,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
47	Mayes Lane, Sporhams Lane, Butts Green Road, Sandon	Sandon	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152081	Traffic Management	Horse and Rider Signage	£3,500	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
48	Pump Lane and Colchester Road, Springfield	Springfield	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162144	Traffic Management	Improved Gateway Signage	£2,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
49	Stock Road/Ship Road, Holiday Hill/Blind Lane, Church Road, Middlemead/Broadmead, West Hanningfield	West Hanningfield	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162137	Traffic Management	Water depth marker posts	£6,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
50	Chalk Street/warren Road/Hoe Lane, Rettendon	Rettendon	TBC	LHP decision to be ratified at March 2017 LHP	LCHE152091	Traffic Management	Horse and Rider signage	£2,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	

Chelmsford City Local Highways Panel - Approved Works Programme (March 2017)

Approved Schemes - Schemes In Progress

		Scheme Key	Completed	Cancelled	Update					
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments	2017/18 Key scheme
2017/18 Approved Schemes (Provisional) (Continued)										
51	Stop name - Galleywood Common, Galleywood	Galleywood	TBC	LHP decision to be ratified at March 2017 LHP	LCHE155027	Passenger Transport	New wooden bus shelter	£10,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
52	Opp Railway Station, South Woodham Ferrers	South Woodham Ferrers	TBC	LHP decision to be ratified at March 2017 LHP	LCHE165030	Passenger Transport	Raised kerbs	£3,700	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
53	Main Road, Woodham Ferrers	Woodham Ferrers	TBC	LHP decision to be ratified at March 2017 LHP	LCHE165026	Passenger Transport	New wooden bus shelter	£9,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
54	Bridleway 11, Margaretting	Margaretting	TBC	LHP decision to be ratified at March 2017 LHP	LCHE158004	Public Rights of Way	To create a link between Bridleway 11 and Bridleway 44/54	£35,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
55	Footpath 30 Stock	Stock	TBC	LHP decision to be ratified at March 2017 LHP	LCHE158009	Public Rights of Way	Install 80m of plastic board walk/clear vegetation	£15,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K
56	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury	Danbury	TBC	LHP decision to be ratified at March 2017 LHP	LCHE163005	Walking	Implementation of footway/walkable verge under design LCHE153002	£63,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
57	Scheme Top Ups	Various TBC	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162173	Traffic Management	Pot of monies to be used by the Panel to make recommendations towards scheme top ups	£50,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	
2017/18 Revenue Schemes (Provisional)										
58	Traffic Surveys	Various TBC	TBC	LHP decision to be ratified at March 2017 LHP	LCHE162174	Traffic Management	Ad Hoc Survey Works - Automatic Traffic Counts/Degree of Pedestrian Conflict Surveys/Road Safety Assessments to feed into scheme validations	£10,000	2017/18 Priority Scheme from Potential Schemes List at December 2016 Panel meeting.	K

Blank Page

CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 31)

As part of the Essex County Council 2017/18 budget the 2017/18 Capital Budget for the Chelmsford City Local Highways Panels (LHP) will remain the same as that for 2016/17, namely £500,000. At the December 2016 Panel meeting it was recommended for 2017/18 that the Panel made scheme funding recommendations to create a £700,000 rolling programme of highway improvement works. The Priority Schemes from the December 2016 Panel meeting have been removed from the Potential Schemes List and now feature the Approved Works Programme.

This Potential Scheme List identifies all of the scheme requests which have been received for the consideration of the Chelmsford City Local Highways Panel. The Panel are asked to review the schemes on the attached Potential Scheme List and remove any schemes the Panel would not wish to consider for future funding.

2017/18 Budget Summary	
Item	Amount
Recommended Rolling Programme total	£700,000
Programmed Works (on Approved Works Programme, re-profiled into 2017/18)	£242,700
Total amount available for the LHP to allocate in 2017/18	£457,300
2017/18 Priority Schemes from December Panel meeting	£399,800
Amount remaining for the LHP to allocate in 2017/18	£57,500

CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 31)

There are currently potential schemes with an estimated cost of £968,640 as shown in the summary below:

Potential Schemes List (Version 31)		
Ref.	Scheme Type	Total Estimated Costs
1	Safer Roads	£0*
2	Traffic Management	£114,500
3	Quiet Lane	£5,000
4	Passenger Transport	£63,000
5	Public Rights of Way	£85,000
6	Cycling	£698,140
7	Walking	£3,000
		£968,640

**Please note this figure excludes the 2017/18 Safer Roads schemes*

On the Potential Schemes List the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	A higher priority feasible scheme against strategic criteria
A	A lower priority feasible scheme against strategic criteria or may require additional Cabinet Member approval
R	A scheme which is against policy or where there is no appropriate engineering solution
	A scheme pending validation

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Safer Roads

Total Value of schemes	£0
-------------------------------	-----------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	A132 Runwell Road j/w A130 on/off slip, Runwell	Red light camera on north-east approach to signals	Improvements to enforcement of signal operation suggested	Safer roads team	Runwell	Safer Roads	Total scheme	LCHE151015	NA	Draft Design shared at March 2016 Panel meeting. Scope of scheme under review due to high cost of vehicle restraint system	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Main Road (at northern Broomfield Parish boundary), Broomfield	Village Gateway Treatment	Lack of Village Gateway feature to define entry to Broomfield	Broomfield	Total scheme	LCHE142002	£5,000	Parish Council has agreed for scheme to be considered once any changes at adjacent roundabout have been finalised	A
2	Gloucester Avenue nr j/w Brian Close Chelmsford	Pedestrian Crossing Improvements	Unable to recruit a School Crossing Patrol officer for site	Chelmsford	Total scheme	LCHE162169	TBC	In validation - awaiting funding for degree of pedestrian conflict survey	
3	Copperfield Road j/w Dickens Place, Chelmsford	Traffic management improvements	Speed of traffic	Chelmsford Non Parished	Surveys	LCHE162143	£500	Validation - Results of speed survey at two locations - Eastbound 30.0mph & 29.7mph Westbound 30.9mph & 27.6mph. Good compliance with posted 30mph speed limit. Copperfield Road is a Priority Route 2 and Dickens Place is a Local Road, traffic flow priority would be on the PR2. Would be against policy (Traffic Management Strategy) to hold up traffic on a PR2. September 2016 - Joint site visit carried out and new automatic traffic count carried out - 35m E of Nickleby Road - 30mph limit - East bound - 29.6mph & West bound - 30.6mph. Good compliance to speed limit, some evidence of speeding during hours of darkness. Road is a Priority Route 2 and a mini-roundabout would be against policy. Suggestion is to carry out a Road Safety Assessment.	G
4	Essex Records Office, Chelmsford	Signage improvements to (1) vehicular access to ERO on Navigation Road and (2) outside pedestrian entrance to ERO	Lack of signage	Chelmsford Non Parished	Total scheme	LCHE142085	£500	Validation - Site (2) agreed and Site (1) not necessary as building visible from location. Section 106 monies to be considered	A
5	Park Avenue, Chelmsford	Cars mounting pavement causing conflict with pedestrians	Cars park on one side of road and when two vehicles try to pass, they routinely mount the pavement	Chelmsford Non Parished	Total Scheme	LCHE152016	TBC	In Validation	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
6	29-59 North Avenue, Chelmsford	Improved parking	Lack of residents parking	Chelmsford Non Parished	Feasibility	LCHE152095	£5,000	Validation - Option to encourage residents to apply for dropped kerbs and park on their frontage for Feasibility Study/Design into creating parking within adjacent green area.	G
7	Old Moulsham, Chelmsford	7.5 tonne environmental weight limit	Delivery vehicles for Moulsham Street routinely driving through Old Moulsham	Chelmsford Non Parished	Feasibility	LCHE152096	£10,000	Validation - Recommends feasibility study into 7.5t environmental weight limit, to include HGV traffic surveys and details of any delivery vehicles using Old Moulsham to access Moulsham Street shops	G
8	Admirals Park Estate, North-West Chelmsford	20mph zone	Speed of vehicles	Chelmsford Non Parished	Total scheme	LCHE152115	TBC	In validation - Will require approx. 30 automatic traffic counts costing £7,500 to complete validation	
9	O/s 78 to 88 Roxwell Road, Chelmsford	Traffic management measures to enforce 30mph speed limit	Speed of traffic	Chelmsford Non Parished	Total scheme	LCHE152116	TBC	In Validation - Speed survey had to be removed after 2 days following noise complaints - data obtained Roxwell Road - 30mph limit - East bound - 37.7mph & West bound - 18.2 mph	
10	Savernake Road near Rossendale Road, Chelmsford	Traffic management improvements	Review of No Entry Point	Chelmsford Non Parished	Total scheme	LCHE162160	TBC	In validation	
11	Chelmsford College, Vicarage Road, Chelmsford	Pedestrian/vehicular improvements to College Access	Cars parking too close to College access and no defined pedestrian dropped kerbs	Chelmsford Non Parished	Total scheme	LCHE162167	TBC	In validation	
12	Chignal Hall Lane jw Mashbury Road, Chignal Smealy	Remove bennet junction	Existing verge being overrun dragging mud onto road	Chignal Smealy	Feasibility	LCHE152093	£3,000	Validation - Feasibility/design recommended into junction improvement options.	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
13	Sporhams Lane, Danbury	Width restriction on road, to prevent goods vehicles damaging verges	Vehicles damaging verges	Danbury	Total scheme	LCHE142092	TBC	In validation	
14	S/o Vita Bella, The Tye, East Hanningfield	Footway widening works - kerbing/resurfacing to open up full width	Narrow footway for pedestrians	East Hanningfield	Feasibility	LCHE152105	£3,000	Validation - Feasibility study into footway widening to consider extent of highway, statutory undertakers apparatus and fully cost any scheme proposal	G
15	The Tye (nr j/w Old Church Road/Main Road), East Hanningfield	Kerbing and verge reinstatement	Vehicles over running verge and causing damage	East Hanningfield	Design	LCHE152113	£3,000	Validation - Kerbing introduced previously on western side of road. Recommendation is for detailed design, obtaining statutory undertakers apparatus drawings and road safety audit. This will provide a feasible design and an accurate target cost.	G
16	Old Church Road, Near Back Lane, East Hanningfield	Traffic management improvements	Concealed entrances to properties	East Hanningfield	Total scheme	LCHE162159	TBC	In validation	
17	Stock Road/ Watchouse Road, Galleywood	Signs to heritage centre	Lack of signs	Galleywood	Total scheme	LCHE142067	NA	Validation review - Does not meet DfT Guidance on Sign Clutter. Update - Now being considered under Third Party Agreement	
18	Watchouse Road nr jw Skinners Lane/Well Lane, Galleywood	Traffic management/Junction improvements	Speed of vehicles and issues turning into/out of these junctions	Galleywood	Total scheme	LCHE162153	NA	Validation - suggestion is to improve junction warning signage on Watchouse Road approaches to these junctions. Update - Now being considered under Third Party funding.	
19	Pryors Road, Galleywood	Measures to stop vehicles driving along independent footway	Car routinely driving along footway	Galleywood	Total scheme	LCHE162166	TBC	In validation	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
20	School Road, Good Easter	7.5T environmental weight limit	Goods vehicle using route as an alternative route damaging road	Good Easter	Surveys	LCHE152017	£2,000	Validation - Reintroduced to Panel - Speed/volume data shows HGV's usage very low. Unsuitable for HGV signage considered as unsuitable as this road is similar to others in the vicinity and could lead to excessive blue signs. Parish Council have asked for scheme to be considered by the Panel. Next stage would be for HGV Origin and Destination Survey using ANPR cameras.	G
21	Chelwater, Great Baddow	Traffic management improvements	Speed of vehicles on access road and existing street lighting	Great Baddow	Total scheme	LCHE162151	£1,500	Validation - This is an access road to a small group of properties. In first instance any speeding issues should be raised through Police. A street lighting survey could be carried out to determine lux levels of existing lights to see if they are emitting enough light, if not it could be a maintenance issue to upgrade the lighting heads.	G
22	Galleywood Road nr jw Pertwee Drive Great Baddow	Pedestrian crossing improvements	Issus with pedestrians trying to cross Galleywood Road, especially when trying to access bus stop	Great Baddow	Total scheme	LCHE162171	TBC	In validation	
23	Hatchfields, Great Waltham	Parking lay-by	Lack of parking within Village	Great Waltham	Total scheme	LCHE162148	£3,000	Validation - Suggested area for parking is owned by Parish Council, who could create parking on this land subject to any necessary planning/highway agreements needed. Limited parking restrictions within Village. Could carry out Feasibility Study at £3,000 but scheme costs could be very high and would need any land dedicated as highway.	A
24	B1008 Ford End	40mph buffer on approaches to Village	Speed of traffic	Great Waltham	Total scheme	LCHE162164	TBC	In validation	
25	B1008 Ford End	Central island to aid pedestrians in crossing the road	Pedestrians having difficulties crossing the B1008	Great Waltham	Total scheme	LCHE162165	TBC	In validation	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
26	Highwood Road Edney Common to Loves Green, including St Peter Church	Pedestrian footway- 1.2m walkable verge, crossing point at Highwood Road and removal of informal layby at St Paul's Church, estimated cost £105,000 next stage detailed design	Lack of footway/walkable verge	Highwood	Design	LCHE142040	£3,500	Technical Note (costing £4,000) previously shared with Panel March 2015	G
27	The Ridge jw Runsell Lane and Fir Tree Lane and Holybread Lane, Little Baddow	Speed Indicator Poles (x3) and Speed Indicator Device on rotation	To remind traffic of 30 mph speed limit	Little Baddow	Total scheme	LCHE152084	£9,000	Validation - Three speed surveys North Hill (N) Lt Baddow (60m N of The Rodney PH) South - 31.8mph & North - 34.9mph The Ridge (mid) Lt Baddow South - 33.7mph & North - 32.1mph The Ridge (s) Lt Baddow South - 33.2mph & North - 29.3mph. Speeds do not meet criteria for a SID. Suggestion is review of size/number of speed repeater signs	G
28	Village Hall, Brook Hill, Little Waltham	Improved signage	Lack of signage to Car Park at Village Hall	Little Waltham	Total scheme	LCHE162161	NA	Validation - there are some signs for the Car Park opposite the entrance to it. Car Park might not meet the needs of public for general parking. More signage to Car Park could be sign clutter.	
29	Brook Hill, Little Waltham	Traffic management improvements	Speed of traffic within 30mph speed limit	Little Waltham	Total scheme	LCHE162168	TBC	In validation - awaiting funding for an automatic traffic count.	
30	Chatham Green, Little Waltham	30mph speed limit through Hamlet	Speed of traffic	Little Waltham	Total scheme	LCHE162176	TBC	In validation - awaiting speed/volume surveys when monies permit	
31	Bridge over River Crouch, Hawk Hill, Battlesbridge	Signalisation of priority working over bridge	Frequently two cars try to cross bridge at same time causing a "face to face" stand off in middle of bridge	Rettendon	Feasibility	LCHE152001	£2,000	Validation - Signalisation of bridge could cost £160k, it is first advised to carry out Road Safety Assessment of proposal to address any safety concerns/risks of signalisation. Also existing scheme LCHE142030 to improve signage on bridge.	A
32	Woodham Road (service road nr Rettendon RAB) Rettendon	Carriageway improvements	Vehicles routinely "bottoming out" when turning into service road	Rettendon	Total scheme	LCHE162154	TBC	In validation	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
33	Chalk Street/Warren Road/Hoe Lane Rettendon	Suggestion to improve Horse and Rider signage	Was a request under LCHE152091 for Quiet Lane status - To encourage drivers to drive appropriately for rural road used by many different road users, especially horse riders.	Rettendon	Total scheme	LCHE162170	£2,000	Validation of LCHE152091 - Chalk St South 27.0mph & North 28.9mph, Hoe Lane East 35.3mph & 36.6mph, Warren Road East 22.5mph & 22.5mph. Policy states that a Quiet Lane should be a self-enforcing 20mph and speeds on Chalk Street and Hoe Lane are too high. Warren Road meets the criteria for a Quiet Lane. Validation recommendation - to address concerns around vehicle/horse collisions is horse warning signage, estimated cost £2k.	G
34	Brock Hill nr jw Wavereley Crescent, Widford	Traffic management improvements	Speed of traffic near junction	Runwell	Total scheme	LCHE162172	TBC	In validation	
35	Woodhill Road (S/O Sandon School), Sandon	Bollards to prevent verge parking	vehicles parking on footway	Sandon	Total scheme	LCHE142065	£10,500	Validation - Bollards/footway improvements though this could relocate parking problem further down the road towards a bend	G
36	School Road (Crowsheath Lane to Village Hall), Downham	Traffic management improvements	Speed of traffic within 30mph speed limit	South Hanningfield	Total scheme	LCHE162162	TBC	In validation	
37	Marsh Farm Road, South Woodham Ferrers	Traffic management improvements	HGV's using car park at the end of Marsh Farm Road	South Woodham Ferrers	Total scheme	LCHE162163	TBC	In validation	
38	Lawn Lane near junction with Orford Crescent, Springfield	Improved pedestrian crossing facilities	Pedestrians having difficulties crossing	Springfield	Total scheme	LCHE152002	TBC	In validation - Degree of pedestrian conflict survey carried out results 0.482x10^8 feeding into validation process. Existing tree currently obscure sight line. Need to carry out PV ² at adjacent crossing point 60m north of this location when survey funding permits	
39	O/s 322 Springfield Road, Springfield	Improvements to Residents On Street Parking area	Parked vehicles routinely being damaged	Springfield	Total scheme	LCHE162158	£3,000	Validation - Review of road markings and implement more suitable scheme. Could be possible to remove centre hatching near parking bay and introduce single centre line to show road narrows.	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
40	Beaulieu Park, Springfield	Enhancements to existing 20mph zone - repeater signs/roundels	Speed of traffic within 20mph zone	Springfield	Total scheme	LCHE162175	TBC	In validation - awaiting speed/volume surveys when monies permit	
41	High Street, Stock	Route enhancement study	Speed of traffic	Stock	Feasibility	LCHE132043	£3,000	Validation - Feasibility Study suggested following request for 20 mph speed limit/average speed camera	G
42	Brookmans Road jw Back Lane, Stock	Bollards on verge to prevent verge damage	Vehicles damaging verge	Stock	Total scheme	LCHE142089	£25,000	Validation - Option 1 approach Parking partnership for junction protection parking restrictions, Option 2 reduce width of verge, install HGV overrun to allow easier turning for larger vehicles	G
43	Main Road nr jw Workhouse Lane, Woodham Ferrers	Traffic management improvements - bend signage	Speed of vehicles at bend/hill/cross roads	Woodham Ferrers	Total scheme	LCHE162152	TBC	In validation - Some historical speed data shows good compliance with derestricted speed limit (only a 3 day survey). Additional automatic traffic count (7 day) being carried out.	
44	Lordship Road j/w Fox Burrows Lane, Writtle	Feasibility study into junction/carrageway improvement	Recommendation from Route Enhancement Study	Writtle	Feasibility	LCHE152088	£5,000	Recommendation from Route Enhancement Study , suggestion is to await results of any future development on Fox Burrows Lane	G
46	Writtle College Main Access, Lordship Road, Writtle	Feasibility study into carriageway/footway /signing/lining/street lighting/verge improvements	Speed/volume of traffic	Writtle	Feasibility	LCHE152089	£5,000	Recommendation from Route Enhancement Study	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Traffic Management

Total Value of schemes	£114,500
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
47	Highwood Road, Edney Common to Loves Green	50mph speed limit	Speed of traffic	Writtle	Total scheme	LCHE152124	£10,000	Validation - Speed data - 60mph speed limit - 150m SW of A414 - Northeast bound - 41.5mph & Southwest bound - 37.5mph, 930m SW of A414 - South bound - 46.4mph & 49.9mph, 560m NE of Nathans Lane - Northeast bound - 46.5mph & Southwest bound - 46.6mph. Based on speed data - 30mph limit near A414 not feasible as recorded speeds are too high, also environment of road would not assist a 30mph limit as properties not apparent to drivers. It could though be possible to consider a 50mph limit, which may reduce some of the higher speeds along the road.	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Quiet Lanes

Total Value of schemes	£5,000
-------------------------------	---------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	cost estimate	Comments	RAG
1	Chalk Street/Warren Road/Hoe Lane Rettendon	Suggestion to be classified as a Quiet Lane	To encourage drivers to drive appropriately for rural road used by many different road users, especially horse riders.	Rettendon	Total scheme	LCHE152091	NA	Validation - Chalk St South 27.0mph & North 28.9mph, Hoe Lane East 35.3mph & 36.6mph, Warren Road East 22.5mph & 22.5mph. Policy states that a Quiet Lane should be a self-enforcing 20mph and speeds on Chalk Street and Hoe Lane are too high. Warren Road meets the criteria for a Quiet Lane. Validation recommendation - to address concerns around vehicle/horse collisions is horse warning signage, estimated cost £2k, now see potential scheme LCHE162170 under TMI	
2	Sporhams Lane, Sandon	Suggestion to be classified as a Quiet Lane	Narrow lane, often used as a "rat run" or short cut	Sandon	Total Scheme	LCHE152012	TBC	In validation	
3	Hall Lane, West Hanningfield	Quiet Lane	Speed of traffic	West Hanningfield	Total scheme	LCHE152123	£5,000	Validation - Speed data in 40mph limit NE - 26.3mph/Average 82 vehicles a day and SW 25.7mph/Average 60 vehicles a day. Could be a Quiet Lane but might not change driver behaviour. West Hanningfield Parish Council strongly support this scheme being implemented.	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Passenger Transport

Total Value of schemes	£63,000
------------------------	----------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	RAG
1	Stop Name Chelmsford Prison, Springfield Road, Chelmsford	Real time passenger information	Lack of Real time passenger information	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE155028	£6,000	Validated by Passenger Transport team - This is a top up request to existing £8k Section 106 funding of this scheme	A
2	Chelmsford Bus Station, Duke Street, Chelmsford	Measures to improve bus/pedestrian safety	Pedestrians are frequently crossing straight across wide forecourt	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE165031	£6,000	Validation - Feasible to install approx.30m of pedestrian guard rail. As Duke Street is in a conservation area guard railing would need to reflect this, ornate/painted black.	G
3	The Street, nr Winkford Close, Little Waltham	Replacement bus shelter	us shelter is no longer	Great Waltham	Passenger Transport	Total scheme	LCHE165034	£10,000	Validated by Passenger Transport team	G
4	Metsons Lane, Highwood	Upgrade bus stops - raised kerbs and dropped crossing point	Bus stops to Barrow Farm Riding Stable for Disabled do not meet accessibility standards	Highwood	Passenger Transport	Total scheme	LCHE165022	£12,000	Validated by Passenger Transport team	G
5	Heath Road , Ramsden Heath	Replacement bus shelter	Existing shelter is at the end of its life	Ramsden Heath	Passenger Transport	Total scheme	LCHE165033	£9,500	Validated by Passenger Transport team - scheme includes removal of existing shelter, new base and then new shelter	G
6	Stop Name Woodham Hall, Main Road, Woodham Ferrers	New wooden bus shelter	Replace bus shelter	Woodham Ferrers	Passenger Transport	Total scheme	LCHE155026	£10,000	Validated By Passenger Transport Team	G
7	Lordship Road, Writtle	Pair of bus stops, raised kerbs flags/poles	Lack of bus stops at Doctors Surgery	Writtle	Passenger Transport	Total scheme	LCHE165032	£9,500	Validated by Passenger Transport team	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Public Rights of Way

Total Value of schemes	£85,000
-------------------------------	----------------

Ref.	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	PROW Footpath 95 Chelmsford	Investigation on-going into installing drainage in existing surfaced city centre footpath	PROW improvement	PRoW team	Chelmsford Non Parished	Public Rights of Way	Total scheme	LCHE148002	TBC	Awaiting results of investigation	
2	PROW Footpath 13 Good Easter	Investigation on-going into revetment between River Can and existing footpath	PROW improvement	PRoW team	Good Easter	Public Rights of Way	Total scheme	LCHE148001	TBC	Awaiting results of investigation	
3	PRoW network, Great & Little Leighs	Improvement measures to PRoW signage and bridge improvements	More signs to keep walkers on PRoW network and bridge improvement to British Accessibility Standards	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158005	£14,000	Validated by Public Rights of Way team	G
4	Great Leighs Footpath 41 (Part of The Essex Way)	Surfacing and Drainage improvements	Water meadow/natural springs affecting use of well used PRoW	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158006	£28,000	Validated by Public Rights of Way team	G
5	Little Waltham Footpath 28	Surfacing and Drainage improvements - 365m length and average 2m width	Path is routinely very muddy throughout the year	PRoW team	Little Leighs	Public Rights of Way	Total scheme	LCHE158007	£21,000	Validated by Public Rights of Way team	G
6	Footpath 63, South Hanningfield	Footpath surface improvements with planings	Footpath surface in need of improvement	PRoW team	South Hanningfield	Public Rights of Way	Total scheme	LCHE158010	£7,000	Validated by Public Rights of Way team	G
7	Bridleway 10, Mill Lane Ramsden Heath	Bridleway 10 West Hanningfield Surface Improvements	Boggy and uneven surface in sections makes bridleway a difficult route to follow for some users	PRoW team	West Hanningfield	Public Rights of Way	Total scheme	LCHE158003	£15,000	Validated by Public Rights of Way team	G

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Cycling

Total Value of schemes	£698,140
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
1	Westway, Chelmsford	CH35 - Off Road route on western footway between A141 and Writtle Road - design previously funded	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144009	NA	Being delivered through Section 106 contribution. Also identified within Chelmsford Cycling Action Plan. Original scheme estimated costs £150,000		
2	High Street, Chelmsford	Panel has funded feasibility study into south-north cycling through Chelmsford avoiding High Street - study results awaited	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144011	NA	Results of Feasibility Study to be progressed through Growth Fund Package. Estimated cost TBC following any detailed design		
3	Longstomps Cycleway, Chelmsford	Create shared footway/cycleway	Improvements to National Cycle Route 13, along busy section of Longstomps	Chelmsford Non Parished	Cycling	Total scheme	LCHE154003	£100,000	Not a priority scheme within Chelmsford Cycling Action Plan	A	
4	West Park, Chelmsford	Install a 3.5m replacement bridge on existing alignment	Design of replacement footbridge currently not part of Highways Network, which would need to be addressed	Chelmsford Non Parished	Cycling	Design	LCHE154006	£65,000	Validated by Cycling team	A	
5	Lawn Lane/ Waveney Drive, Chelmsford	Unsegregated shared footway/cycleway & advisory cycle lane	Lack of connectivity/ continuity of cycle network into Springfield	Chelmsford Non Parished	Cycling	Implementation	LCHE154010	NA	To be taken forward through Chelmsford Cycling Action Plan and Growth Fund Package. Original scheme estimated cost £40,000		
6	Melbourne Avenue, Chelmsford	Cycling improvement scheme	Lack of cycling facilities	Chelmsford Non Parished	Cycling	Implementation	LCHE134006	NA	Alternative scheme being progressed through Growth Fund Package. Original scheme estimated cost £66,593		
7	Springfield Green/Timsons Green,	Options to improve connection of existing routes	Lack of connectivity	Chelmsford Non Parished	Cycling	Total scheme	LCHE164015	£298,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
8	Chelmer Park Cycle Route, Beehive Lane, Galleywood	Shared footway/cycleway on Beehive Lane between Skinners Lane and Chelmer Car Park	Lack of cycle network connectivity to Galleywood	Galleywood	Cycling	Design	LCHE154002	£227,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
9	Writtle Cycle Route, Writtle	Solar lights/studs at 10m intervals	Mainly rural unlit route	Writtle	Cycling	Total scheme	LCHE154005	£8,140	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	

Chelmsford City Local Highways Panel - Potential Schemes List (Version 31)

Walking

Total Value of schemes	£3,000
-------------------------------	---------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG
1	Bicknacre Road, Overhsot Bridge to Poplar Farm, Danbury	Walkable verge/footway	Lack of footway/walkable verge	Danbury	Feasibility	LCHE153004	£3,000	Validation - Some evidence of surfacing on verge, also evidence that horses have used verge. Recommendation is for feasibility study to include video survey top establish pedestrian usage of verge/road.	G

Chelmsford City - Section 106 Scheme Updates (March 2017)

Current Stage	Task Name	Cost Code	Delivery Method	Works Description	Comments
In Progress	Chelmer Village Retail Park Access	HB13065	Supply Chain Partner	Improved pedestrian and cycle access in the vicinity of Chelmer Village Retail Park	Design completed. Legal/land ownership queries ongoing.
In Progress	Great Baddow To City Centre Cycling Route	HB11186	Design Only	Cycle route from Great Baddow to Chelmsford City Centre	Being delivered as part of Chelmsford Growth Package
In Progress	Great Waltham to City Centre Cycle Route	HB11185	Design Only	Cycle route from Great Waltham to Chelmsford City Centre	Being delivered as part of Chelmsford Growth Package
In Progress	New Street to City Centre Cycle Route	HB12059	Supply Chain Partner	Cycle route from New Street to Chelmsford City Centre	Programmed for delivery within Quarter 1 of 2017/18 financial year
In Progress	Boreham to City Centre Cycle Route	HB13007	Supply Chain Partner	Cycle route from Boreham to Chelmsford City Centre	Programmed for delivery within Quarter 1 of 2017/18 financial year
In Progress	Chelmer Village Way/Brookend Road Toucan Crossing	HB14006	Design Only	Design of Toucan crossing on Chelmer Village Way near Brookend Road and possible closure of Brookend Road / Chelmer Village Way junction subject to consultation	Design completed. Currently out for fixed costing with Supply Chain. Anticipated Delivery Quarter 2 of 2017/18 financial year
In Progress	Wood Street Cycle Route	HB15009	Supply Chain Partner	Wood Street To Princes Road Cycleway	Delivery March 2017
In Progress	Springfield Road/Pump Lane - Toucan Crossing	HB15018	Design Only	Provide a toucan crossing on Springfield Road at its junction with Pump Lane	Design and fixed cost completed. Anticipating delivery of Quarter 2 of 2017/18 financial year
Completed	Beehive Lane Chelmer Park Bus Shelter	HB16043	Supply Chain Partner	Replace existing shelter with wooden one	Completed
In Progress	Beehive Lane j/w Firecrest Street Junction Improvements	HB16044	Design Only	Measures to prevent bus over running the corner	Design to be completed by the end of the financial year. Delivery Quarter 2 of 2017/18 financial year
In Progress	Main Road Broomfield Pedestrian Crossing Upgrade	HB16046	Design Only	Improve the Zebra crossing on Broomfield Road near its junction with Erick Avenue per safety audit	Design, Road Safety Audit and fixed cost completed. Delivery Quarter 1 of 2017/18 financial year
In Progress	Roxwell Village Parking restrictions	HB16041	Design Only	Provide parking restrictions in village centre	Design complete, the formal consultation is currently underway
In Progress	Great Leighs Bypass Clearway Order	HB16040	Design Only	Clearway order on the A131 bypass to prevent vehicles parking	Design to be completed by the end of the 2016/17 financial year

Blank Page

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
1	CCC	South Woodham Ferrers	Holkham Avenue	Cut back vegetation from footway	03/10/2016
2	ECC	Wickford	Runwell Road	Clear vegetation/brambles & rubbish under Vehicle Activated Sign	03/10/2016
3	CCC	Chelmsford	Cambourne Close	Cut back vegetation from footway	04/10/2016
4	CCC	Chelmsford Non- Parished	High Street	Install new bins	04/10/2016
5	ECC	Chelmsford Non- Parished	High Street	Rod blocked Gullies (o/s Metro bank)	04/10/2016
6	CCC	South Woodham Ferrers	Broughton Road	Install 2 x new Street Name Plates	05/10/2016
7	CCC	Chelmsford	Baddow Road	Street furniture maintenance	05/10/2016
8	CCC	Stock	Downham Road	Replace 1 x Street Name Plate	05/10/2016
9	CCC	Chelmsford Non- Parished	High Street	Install signs on to cctv Posts 18 signs completed	06/10/2016
10	CCC	Springfield	Cornflower Drive / Pump Lane	Cut back vegetation on footpath	07/10/2016
11	CCC	Springfield	Springfield Green Bus Stop	Cut back overgrowing Vegetation	07/10/2016
12	CCC	Chelmsford Non- Parished	1A The Drive / Broomfield Road	Cut back vegetation blocking view	07/10/2016
13	CCC	Great Baddow	Great Baddow West Hanningfield to Pitt Cottage	Cut back vegetation both sides of road	10/10/2016
14	CCC	Clacton	Stephenson Road	Environmental waste disposal of fly tip tyres x 2 loads	11/10/2016
15	CCC	Rettendon	Rettendon turnpike	Clear fly tip x 3 loads	12/10/2016
16	CCC	Chelmsford Non- Parished	Riverside	Relocate bins	13/10/2016

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
17	CCC	Chelmsford Non- Parished	Council Depot	Repair drains / bollard	14/10/2016
18	CCC	Chelmsford Non- Parished	Essex Regiment Way	Assist on tanker / drains / bollard repairs	17/10/2016
19	CCC	Galleywood	Whole Parish	Remove fly tipping x 3	18/10/2016
20	CCC	Chelmsford Non- Parished	Ladder training		19/10/2016
21	CCC	Great Waltham	Parish Day	Cut back hedges Pendon Hill corner	20/10/2016
22	ECC	Great Baddow	The Bringeys	Rod & Jet Drains	20/10/2016
23	ECC	Chelmsford Non- Parished	Moulsham Chase	Cut back overgrown vegetation on footway	21/10/2016
24	CCC	Chelmsford Non- Parished	Park Avenue & Swiss Avenue	Trim back tree branches	21/10/2016
25	CCC	Training			24/10/2016
26	CCC	Danbury	Main Road	Cut back overgrown hedge	25/10/2016
27	ECC	Chelmsford Non- Parished	Princess Road side of 27 Moulsham Chase	Cut back overgrown vegetation on footway	25/10/2016
28	ECC	Chelmsford Non- Parished	Opp 10 Fell Christy	Cut back overgrowing vegetation	26/10/2016
29	ECC	Chelmsford Non- Parished	Writtle Road & Longacre - Savernake	Cut back overgrown hedges	27/10/2016
30	CCC	Springfield	Martingale Drive	Cut back overgrown vegetation on footpaths	28/10/2016
31	CCC	Little Waltham	Braintree Road	Wash signs and cut back vegetation	31/10/2016
32	CCC	Great Waltham	Great Waltham	Clean signs/cut back vegetation	01/11/2016

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
33	CCC	Chelmsford Non- Parished	Roxwell Road	Cut back vegetation and expose pathway	02/11/2016
34	ECC	Writtle	St Johns Road	Cut back branch from tree/ hedge cutting back	02/11/2016
35	CCC	Great Leighs	Great Leighs	Wash and repair signs	03/11/2016
36	CCC	Chelmsford Non- Parished	Rettendon Turnpike	Clearing fly tip green waste	04/11/2016
37	CCC	Chelmsford Non- Parished	Sandford Mill	Clear rubbish x3 van loads	07/11/2016
38	CCC	South Woodham Ferrers	Creekview Road	Replace damaged Dog Bin	07/11/2016
39	CCC	Great Leighs	Great Leighs	Clean Signs/cut back vegetation	08/11/2016
40	CCC	South Woodham Ferrers	Village Hall Field	Install dog waste bin	08/11/2016
41	CCC	Various	Great Leighs, Little Waltham, Little Leighs	Clean signs, cut back vegetation & align	09/11/2016
42	CCC	Downham	Grange Lane & Margaretting Road	Clear fly tips	10/11/2016
43	CCC	Little Waltham	Warners Farm to Wheelers Hill	Clean signs, cut back vegetation & align	11/11/2016
44	CCC	Little Waltham	Little Waltham to Regiment Way	Clean signs, cut back vegetation & align	14/11/2016
45	CCC	Roxwell	Roxwell Community Volunteer Day	Ditch clearance	15/11/2016
46	CCC	South Woodham Ferrers	Hullbridge Road adj to 205	Cut back weeds/bushes overgrowing the footpath	16/11/2016
47	CCC	Chelmsford	North Avenue	Cut back around bus stop	16/11/2016
48	CCC	Chelmsford Non- Parished	Princes Road	Trim back vegetation blocking sight line	17/11/2016

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
49	CCC	Chelmsford Non- Parished	Klargester	Cut back access lane for tanker works	17/11/2016
50	CCC	Springfield	Pollards Green	Cut back pathway on entrance to green	18/11/2016
51	CCC	Springfield	Pollards Green	Install 2 x Street Name Plate number directional (91-105 & 63-81)	18/11/2016
52	CCC	Broomfield	Bafield Mews /Patching Hall Lane	Trim off overhanging branches	21/11/2016
53	ECC	Chelmsford Non- Parished	New London Road (o/s H&M Store)	Jet/clean aco drainage channel	22/11/2016
54	CCC	Springfield	Various roads	Cut back vegetation for sweeper access	22/11/2016
55	CCC	Bicknacre	Main Road	Clear Fly tip	22/11/2016
56	CCC	Clacton	Stephenson Road	Environmental waste disposal of fly tip tyres x 2 loads	23/11/2016
57	CCC	Chelmsford Non- Parished	Freighter House	General maintenance on work equipment	24/11/2016
58	CCC	Chelmsford Non- Parished	Writtle Road	Cut back footways/ vegetation	25/11/2016
59	CCC	South Woodham Ferrers	Footpath 40 Railway Station / Elm Road	Clear footpath of leaves	28/11/2016
60	CCC	Chelmsford Non- Parished	Council Depot	Maintenance of equipment	28/11/2016
61	CCC	South Woodham Ferrers	Haltwhistle Road	Street furniture maintenance	29/11/2016
62	CCC	Chelmsford Non- Parished	Margaretting Road (Bridle way)	Clear Fly tip	29/11/2016
63	CCC	Springfield	Chelmer Village Way	Cut back overgrowing vegetation from footway	30/11/2016
64	CCC	Chelmsford Non- Parished	Princes Road	Cut back footpath, litter pick	01/12/2016

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
65	CCC	Chelmsford Non- Parished	Essex Regiment Way	Cut back layby and repair bin	02/12/2016
66	CCC	Springfield	BT exchange to Chancellor Park Colchester Road	Cut back Footpath	02/12/2016
67	CCC	Boreham	Drovers Way	Clear vegetation from footpaths	05/12/2016
68	CCC	Boreham	Drovers Way	Clear vegetation from footpaths	06/12/2016
69	CCC	Boreham	Main Road	Cut back footpath & clear	07/12/2016
70	CCC	Springfield	Colchester Road	Cut back & clear vegetation	07/12/2016
71	CCC	Springfield	Colchester Road	Cut back & clear vegetation	08/12/2016
72	CCC	Boreham	Boreham Interchange	Cut back overhanging brambles from footway	08/12/2016
73	CCC	Rettendon	Maltings Road	Cut back and clear culvert	09/12/2016
74	CCC	Rettendon	Maltings Road	Clear out culvert	12/12/2016
75	CCC	Highwood	Wyses road	Clear fly tips & have equipment ested	13/12/2016
76	CCC	Chelmsford Non- Parished	Green Lane	Clear fly tip	14/12/2016
77	CCC	South Woodham Ferrers	Inchbonnie Road / Finchland View	Cut back overgrowing vegetation for sweeper to access	15/12/2016
78	CCC	South Woodham Ferrers	Station Approach	Sweep clear leaves from footpath	15/12/2016
79	CCC	Chelmsford Non- Parished	A1114 London Road (VW Garage to bridge)	Cut back path way and litter pick	16/12/2016
80	CCC	Chelmsford Non- Parished	Chignall Road	Cut back pathway	19/12/2016

Chelmsford City Highway Rangers - Works Summary October to December 2016

Ref. No.	Requestor	Parish	Street	Works	Date Completed
81	ECC	Little Baddow	Chignall Road	Cut back pathway	20/12/2016
82	CCC	South Woodham Ferrers	Hawthorn Walk / Hamberts Road	Clear footpath of leaves & cut back	21/12/2016
83	CCC	Chelmsford Non- Parished	Cottage Place	Clear footpath of leaves & cut back	22/12/2016
84	CCC	Chelmsford Non- Parished	Council Depot	Clear vehicles, tool maintenance	23/12/2016
85	Bank Holiday				26/12/2016
86	Bank Holiday				27/12/2016
87	CCC	Various	Great Waltham & Little Waltham	Clean repair & align signs	28/12/2016
88	CCC	Clacton	Stephenson Road	Environmental waste disposal of fly tip tyres x 2 loads	29/12/2016
89	CCC	Chelmsford Non- Parished	Great Waltham & Little Waltham	Clean, repair & align signs	30/12/2016