

Chelmsford City Local Highway Panel - Approved Works Programme 2018/19									
		Schemes Key	Completed	Cancelled	Update				
Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
Approved Schemes - Safer Roads for 2018/19 delivery									
1	LCHE181002	Westway j/w Robjohns Road, Chelmsford - Improvements to traffic signal detection loop	Chelmsford Non Parished	Dec-18	Safer Roads	Total scheme	Relocation of existing traffic signal detection loop to improve junction for south bound vehicles turning right	£8,500	
2	LCHE181003	Highbridge Road j/w A1099, Chelmsford - Lane markings	Chelmsford Non Parished	Sep-18	Safer Roads	Total scheme	Provision of lane markings at roundabout	£23,500	
3	LCHE181001	A414 j/w A12 Hammonds Lane Roundabout, Sandon - Signing/lining	Sandon	Dec-18	Safer Roads	Total scheme	Signing and lining improvements	£23,500	
Approved Schemes - Prioritised for 2018/19 delivery									
4	LCHE162055	Hammonds Road/Church Road, Little Baddow to Boreham - Bend signs	Boreham	Dec-18	Traffic Management	Design	Design of bend signage improvements (Chevron/bend warning signs)	£2,000	
5	LCHE152014	Brick House Lane, Boreham - Signs	Boreham	Dec-18	Traffic Management	Total scheme	Passing Bay signage to identify passing bay and prevent obstruction	£4,500	Tree Preservation Order on trees around passing bay that need to be cut back
6	LCHE152057	Old Moulsham, Chelmsford - 20mph zone	Chelmsford Non Parished	Quarter 4	Traffic Management	Implementation	20 mph zone - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street	£97,500	Implement Zone Signage/Road Markings in 2018/19 and consider Traffic Calming measures in 2019/20
7	LCHE172023	High Street, Chelmsford - Signage Improvements	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Improvements to Prohibition of Cycling Signage	£25,000	
8	LCHE172026	Writtle Road j/w A1016 Westway, Chelmsford -TMI	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Pedestrian guard railing to stop vehicle movements but would also require TRO with loading restrictions on Waterhouse Lane.	£13,000	
9	LCHE162160	Savernake Road near Rossendale Road, Chelmsford - Review of No entry	Chelmsford Non Parished	Quarter 4	Traffic Management	Feasibility Study	Review of No Entry Point	£4,000	
10	LCHE148002	PRoW Footpath 95 Chelmsford - Drainage	Chelmsford Non Parished	Quarter 4	Public Rights of Way	Feasibility Study	Investigation into installing drainage in existing surfaced city centre footpath	£4,000	
11	LCHE162146	Waterhouse Lane j/w Beaches Road and Forest Drive, Chelmsford - Traffic Management Improvements	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Provision of yellow box junction	£4,500	
12	LCHE172021	Bicknacre Road, Danbury -TMI	Danbury	Dec-18	Traffic Management	Feasibility Study	Study into improvements to traffic warning signs	£4,000	
13	LCHE163005	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury - Walkable verge	Danbury	Dec-18	Walking	Design	Footway/walkable verge	£3,000	
14	LCHE142052	Danbury Vale, Danbury - Flood alleviation study	Danbury	Dec-18	Traffic Management	Feasibility Study	Feasibility Study into flood alleviation works	£4,000	
15	LCHE162141	Main Road nr j/w Church Road, East Hanningfield - Walkable verge	East Hanningfield	Dec-18	Traffic Management	Design	Design of walkable verge under LCHE132068	£7,000	
16	LCHE162166	Pryors Road, Galleywood - Bollards	Galleywood	Dec-18	Traffic Management	Total scheme	Measures to stop vehicles driving along independent footway - lockable bollard	£5,500	Was Quarter 4, now Quarter 3
17	LCHE152015	School Lane, Great Leighs - Speed limit repeater signs	Great and Little Leighs	Sep-18	Traffic Management	Total scheme	Improvements to speed limit repeater signage (size/frequency)	£5,000	Completed June 2018

Chelmsford City Local Highway Panel - Approved Works Programme 2018/19

Schemes Key	Completed	Cancelled	Update
-------------	-----------	-----------	--------

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
Approved Schemes - Prioritised for 2018/19 delivery (Continued)									
18	LCHE152114	O/s 50-62 Shimbrooks, Great Leighs - Parking	Great and Little Leighs	Dec-18	Traffic Management	Implementation	Removal of existing planting area and resurfacing	£13,000	Was Sept -18 - Awaiting programme date for installation
19	LCHE158005	PRoW network, Great & Little Leighs - Signage & Bridge improvements	Great and Little Leighs	Quarter 4	Public Rights of Way	PRoW team	Improvement measures to PRoW signage and bridge improvements	£18,500	
20	LCHE142073	South Street, Great Waltham - Speed Indicator Device (SID) pole	Great Waltham	Aug-18	Traffic Management	Implementation	SID Pole	£3,500	Complete July 2018
21	LCHE172018	Ford End C of E Primary School, B1008, Ford End - Advisory 20mph with Wig-wags	Great Waltham	Dec-18	Traffic Management	Total scheme	Advisory 20mph speed limit with Wig-wag flashing lights	£4,000	
22	LCHE162164	B1008, Ford End - 40mph buffer	Great And Little Leighs	Quarter 4	Traffic Management	Total scheme	40mph buffer on Chelmsford approach	£8,500	
23	LCHE152091	Chalk Street/Warren Road/Hoe Lane, Rettendon - Signs	Rettendon	Aug-18	Traffic Management	Total scheme	Horse and Rider warning signage	£6,000	Completed July 2018
24	LCHE152081	Mayes Lane, Sporhams Lane, Butts Green Road, Sandon - Signs	Sandon	Aug-18	Traffic Management	Total scheme	Horse and Rider warning signage	£6,000	Completed July 2018
25	LCHE162060	Springfield Green, Springfield - Pedestrian crossing improvements	Springfield	Quarter 4	Traffic Management	Implementation	Zebra crossing, with lighting improvements	£88,500	Village Green issues being investigated
26	LCHE152066	Tyrells School, Springfield - Tavistock Road/Bodmin Road/Taunton Road, Springfield - 20mph	Springfield	Quarter 4	Traffic Management	Consultation and Design	20 mph zone	£6,500	
27	LCHE162158	O/s 322 Springfield Road, Springfield - Lining improvements	Springfield	Dec-18	Traffic Management	Total scheme	Lining improvements - remove centre hatching near parking bay and introduce single centre line to show road narrows	£12,500	Was Sept-18 - Design Team currently arranging road space with NRSWA team
28	LCHE162144	Pump Lane and Colchester Road, Springfield - Signs	Springfield	Dec-18	Traffic Management	Total scheme	To improve Gateway Signage	£6,500	Was Sept -18 - Permission being sought to work near gas main
29	LCHE174001	Church Lane j/w Lawn Lane, Springfield - Phase 1 - Cycling	Springfield	Dec-18	Cycling	Total scheme	Phase 1 - Cycle link/junction improvements - Warning signs & advisory cycle lane across junction	£15,500	Was Quarter 4, completed in Quarter 3
30	LCHE165026	Main Road, Woodham Ferrers - Bus Shelter	Woodham Ferrers and Bicknacre	Quarter 4	Passenger Transport	Total scheme	New wooden bus shelter	£12,000	
31	LCHE162086	Lordship Road/Ongar Road/the Green/Mayfield Road/Orchard Close, Writtle	Writtle	Dec-18	Traffic Management	Total scheme	Junction improvements following Feasibility Study	£50,000	