

Funded Schemes 2019-20

Total Value of Schemes	£223,750
------------------------	----------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	Ashdon Road, Saffron Walden - Traffic flow improvements	Investigation into improving traffic flow down Ashdon Road	Saffron Walden	Traffic Management	Feasibility	LUTT182006	£4,000		Q3
2	Audley End Road, Audley End, Saffron Walden - Pedestrian crossing improvements	Pedestrian improvements on the approach to Audley End House	Saffron Walden	Traffic Management	Design	LUTT172034	£4,500		Q3
3	Bolford Street, Thaxted - 40mph buffer	40mph buffer and gateway signage	Thaxted	Traffic Management	Design	LUTT172031	£4,500		Q3
4	Braintree Road, Felsted - Bus cages	2 x bus cages outside the Primary school	Felsted	School Crossing Patrols	Total scheme	LUTT186001	£4,000	Completed on 18/07/2019	COMPLETED
5	Braintree Road, Great Dunmow - 50mph speed limit	50mph limit through the B1256 Great Dunmow towards Rayne	Great Dunmow	Traffic Management	Design	LUTT182039	£6,500		Q3
6	Bumpstead Road, Hempstead - Implementation of 40mph buffer	40mph speed limit	Hempstead	Traffic Management	Total scheme	LUTT172003	£4,000	The installation of the speed limit is currently on hold due to an objection received to the formal consultation. The works can proceed once the objection has been resolved.	Q4
7	Cambridge Road, Newport - 40mph buffer speed limit	40mph speed limit	Newport	Traffic Management	Design	LUTT182014	£5,000		Q4
8	Cambridge Road, Quendon - 40mph buffer speed limit	40mph speed limit	Quendon and Rickling	Traffic Management	Design	LUTT182013	£5,000		Q4
9	Chapel Hill, Berden - Safety improvements	Improve pedestrian safety	Berden	Traffic Management	Feasibility	LUTT172043	£3,000		Q3
10	Chelmsford Road, Barnston - Road widening	Road widening	Barnston	Traffic Management	Design	LUTT182020	£9,500		Q4

Funded Schemes 2019-20

Total Value of Schemes	£223,750
------------------------	----------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
11	Church Street, Saffron Walden - Footway widening	Investigation into widening the footway close to the junction with Museum Street	Saffron Walden	Walking	Feasibility	LUTT173002	£5,500		Q3
12	Duck End, Stebbing - Signage review	Review of Duck End and Bran End to establish if existing signage and lines are sufficient to encourage good driving practices and speeds	Stebbing	Traffic Management	Feasibility	LUTT182035	£5,500		Q3
13	Dunmow Road Leaden Roding - Signage improvements	Improvements to speed limit signing	Leaden Roding	Traffic Management	Total scheme	LUTT172030	£6,000	Works are scheduled to progress towards the end of September.	Q2
14	Dunmow Road, Great Easton	Request to extend the existing 40mph speed limit out to facilitate the new development	Great Easton	Traffic Management	Design	LUTT182018	£7,000	Members had provisionally agreed the funding for this scheme at the June Panel meeting, however the additional funds needed for the Barnston roundabout works has meant that this scheme has needed to be put on hold until the new financial year.	2020-21
15	Elephant Green, Newport - Bollards	4 x bollards on the verge	Newport	Traffic Management	Total scheme	LUTT182030	£5,000	Bollards installed on the 22/07/2019.	COMPLETED
16	Hawkins Hill, Little Sampford - Gateway and hamlet signage	Gateway feature and hamlet signage	Little Sampford	Traffic Management	Total scheme	LUTT172047	£5,000	The scheme has been amended from a 40mph speed limit to the implementation of a gateway feature and hamlet signage to provide a visual reference to the need for a more appropriate speed to be adopted.	Q3
17	Hollow Road, Widdington - Advanced height restriction signage	Improved signage on approach to the low bridge	Widdington	Traffic Management	Total scheme	LUTT172016	£8,000		Q3
18	Langley Lower Green - Speed Limit	30mph speed limit through Langley Lower Green which is currently derestricted	Langley	Traffic Management	Design	LUTT172041	£11,000		Q4
19	Little Walden - amendments to existing speed limit	Speed limit amendments	Little Walden	Traffic Management	Total scheme	LUTT162066	£11,000	An objection has been received during the formal consultation process which must be resolved before the speed limit amendments can be made.	Q2
20	London Road, Quendon - New footway	New footway to link Ventor Drive and Bluebell drive with the rest of the village	Quendon	Walking	Design	LUTT183003	£6,500		Q3

Funded Schemes 2019-20

Total Value of Schemes	£223,750
-------------------------------	-----------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
21	Main Road, Felsted, on the approach to Milch Lane - Safety improvements	Signage improvements on the approach to Milch Lane junction	Felsted	Traffic Management	Total scheme	LUTT172048	£4,500		Q2
22	Manuden Road / The Street Manuden - Kerbing	Progression of legal elements of the land acquisition required for future kerbing works	Manuden	Traffic Management	Design	LUTT162043	£1,500		Q3
23	Museum Street, Saffron Walden	Junction markings where the triangle is	Saffron Walden	Traffic Management	Total scheme	LUTT182038	TBC	Members had provisionally agreed the funding for this scheme at the June Panel meeting, however the additional funds needed for the Barnston roundabout works has meant that this scheme has needed to be put on hold until the new financial year.	2020-21
24	North Hall Bridge, Quendon - Advanced height restriction signage	Improved signing on the approach to the low bridge	Quendon and Rickling	Traffic Management	Total scheme	LUTT172017	£8,000		Q3
25	Old Mead Road, Henham - Chevrons	Chevron on the bend outside The White House	Henham	Traffic Management	Total scheme	LUTT182012	£4,500		Q2
26	Rands Road, High Roding - 30mph speed limit extension	30mph speed limit	High Roding	Traffic Management	Design	LUTT182024	£5,000		Q3
27	Rosemary Lane junction with North Street, Great Dunmow - Mini roundabout deflection	Deflection on the southbound approach to the mini roundabout	Great Dunmow	Traffic Management	Design	LUTT162052	£4,000		Q3
28	Stagden Cross, High Easter - Signing	Hamlet signs for Stagden Cross	High Easter	Traffic Management	Total scheme	LUTT182025	£5,000		Q3
29	Stortford Road, Leaden Roding - Speed limit extension	Extending the existing 30mph limit	Leaden Roding	Traffic Management	Design	LUTT182015	£5,000		Q4
30	Walden Road, Hadstock - Signage amendments	Signage improvements on the Walden side of the village	Hadstock	Traffic Management	Total scheme	LUTT172037	£6,000		Q3
31	Windmill Hill, Saffron Walden - Gateway improvements	Gateway feature on the approach to Saffron Walden	Saffron Walden	Traffic Management	Design	LUTT182021	£4,000		Q3

Funded Schemes 2019-20

Total Value of Schemes	£223,750
------------------------	----------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
32	Walden Road - Little Walden	Casualty Reduction scheme to address injury collisions on the bridge	Little Walden	Safer Roads	Total scheme	LUTT191001	£13,000	Combined works of CR scheme and additional measures identified in validation LUTT172035.	Q3
33	Sampford Road/Walden Road, Thaxted - 40mph buffer	40mph buffer on Walden Road Thaxted to incorporate the Sampford Road junction and also to cover the Bellropes estate on Sampford Road	Thaxted	Traffic Management	Total scheme	LUTT162062	£5,000	This scheme has now been extended to include formalising the signed 20mph limit on the new estate roads off Sampford Road.	Q3
34	High Easter Road, Barnston - Mini roundabout improvements	Remedial works following road safety audit stage 3	Barnston	Traffic Management	Total scheme	LUTT162067	£28,000	Members agreed to the additional funds required to install further overrun areas to the approaches to the roundabout. Awaiting confirmation of a date for the works to now proceed.	Q3
35	High Easter - Implementation of 40mph speed limit amendments	40mph buffer speed limit	High Easter	Traffic Management	Implementation	LUTT152030	£8,000	Works to install the 40mph buffer speed were undertaken on the 6th June	COMPLETED
36	Post construction audit for all Uttlesford schemes	Allocation required to progress safety audits on schemes which have been installed	Various	Safer Roads	Surveys	RSA3LUTT	£1,750		Q4