

## Report 1 - Funded Schemes 19-20

### Funded Schemes 2019-20

<b>Total Value of Schemes</b>	<b>£161,000</b>
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	North-east section Handleys Lane, Wickham Bishops - Surfacing improvements	Surfacing improvements to north-east section of public right of way	Wickham Bishops	Public Rights of Way	Total scheme	LMAL158003	£0	PROW team currently arranging planings for the middle section. Scope of scheme for north east section has changed. Scheme would now require more than patching. Panel agreed at June 2019 meeting that this scheme should be cancelled.	N/A
2	B1021 Bradwell Road, Mill End Bradwell on Sea - VAS and signage	VAS and speed limit repeater sign improvements	Bradwell on Sea	Traffic Management	Total scheme	LMAL162119	£15,000	Completed by the Direct Delivery gang	Q2
3	B1010 Chelmsford Road (Spar Lane to Veterinary Practice), Purleigh - Footway	Investigation into possible footway/walkable verge	Purleigh	Walking	Feasibility	LMAL153001	£8,000		Q3
4	Factory Hill/Brook Road/D'Arcy Road, Tolleshunt Knights - Traffic management improvements	Improvements to mini-roundabout	Tolleshunt Knights	Traffic Management	Feasibility	LMAL162055	£4,000		Q4
5	Tiptree Road, Wickham Bishops - Footway	Investigation into possibility of linking footway	Wickham Bishops	Traffic Management	Feasibility	LMAL182022	£4,000		Q3
6	Main Road, Mundon - Traffic management improvements	Road narrowing and/or priority working	Mundon	Traffic Management	Design	LMAL172013	£4,000		Q3
7	Eves Corner B1021 Southminster Road j/w Mill Road/Green Lane, Burnham on Crouch - Bend improvements	Bend signs, carriageway markings and kerb realignment	Burnham on Crouch	Traffic Management	Design	LMAL172022	£4,000		Q3
8	Woodham Road/The Street, Stow Maries - Traffic management improvements	Road narrowing and/or priority working	Stow Maries	Traffic Management	Feasibility	LMAL172026	£4,000		Q3
9	Tom Tit Lane at j/w A414 Woodham Mortimer - Signage improvements	Unsuitable for HGV sign and relocate existing weight limit sign	Woodham Mortimer	Traffic Management	Total scheme	LMAL172025	£4,500	Completed by the Direct Delivery gang	Q2
10	Heybridge - Village gateways	Four village gateway treatments	Heybridge	Traffic Management	Implementation	LMAL152049	£18,000		Q2

## Report 1 - Funded Schemes 19-20

### Funded Schemes 2019-20

<b>Total Value of Schemes</b>	<b>£161,000</b>
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
11	Southminster Road j/w Hall Road, Asheldham	Signage improvements	Asheldham & Dengie	Traffic Management	Total scheme	LMAL182006	£5,000		Q3
12	Asheldham Centre, Hall Road, Asheldham	Warning signs for pedestrians in road	Asheldham & Dengie	Traffic Management	Total scheme	LMAL182007	£4,500		Q3
13	Church Road, Tolleshunt Major - Signage	Installation of "No Through Road" signage	Tolleshunt Major	Traffic Management	Total scheme	LMAL182001	£5,000		Q3
14	A414, Maldon Road (Oak Corner to Post Office Road) Woodham Mortimer	Measures to help pedestrians cross the road to bus stops	Woodham Mortimer	Traffic Management	Design	LMAL182016	£6,500		Q4
15	B1010 Maldon Road, Burnham on Crouch - Road markings	30mph carriageway roundels	Burnham on Crouch	Traffic Management	Total scheme	LMAL182018	£4,500	Completed by the Direct Delivery gang	Q2
16	Near 20 Coleridge Road, Maldon - Bollards	Bollards to improve parking	Maldon	Traffic Management	Total scheme	LMAL182024	£5,500	Further investigations have concluded that statutory undertakers would need to be relocated at the cost of the Panel. The utility companies would need to be paid to investigate. The civils work alone is now estimated at £23,000 with a current undetermined sum for stats. Members therefore need to make a decision on progression.	Q2
17	O/s Library, Station Road Burnham on Crouch - Signage	Directional sign to St Cuthbert's Church	Burnham on Crouch	Traffic Management	Total scheme	LMAL182026	£4,500		Q3
18	Southend Road and B1010, Burnham Road, Hazeleigh - Amendments to speed limit and gateways	Speed limit reduction	Hazeleigh	Traffic Management	Design	LMAL182028	£12,500		Q4
19	Maypole Road, Langford - Signage	Horse warning signage	Langford	Traffic Management	Total scheme	LMAL182040	£3,000		Q3
20	D'Arcy Way, Tolleshunt D'Arcy	Cul-de-Sac signage	Tolleshunt D'Arcy	Traffic Management	Total scheme	LMAL182030	£4,500		Q3
21	Adjacent to White Lyons/Bradwell Church, High Street, Bradwell on Sea - Traffic management improvements	Waiting restrictions - Narrow carriageway and parked vehicles causing congestion issues	Bradwell on Sea	Traffic Management	Implementation	LMAL162090	£1,500		Q3

## Report 1 - Funded Schemes 19-20

### Funded Schemes 2019-20

<b>Total Value of Schemes</b>	<b>£161,000</b>
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
22	Wickham Bishops - Village gateways	Village gateways	Wickham Bishops	Traffic Management	Total scheme	LMAL162039	£12,000	Completed by the Direct Delivery gang	Q2
23	B1026 Maldon Road Goldhanger - Speed limit and gateway	Traffic management improvements	Goldhanger	Traffic Management	Total scheme	LMAL182032	£14,000		Q3
24	B1018 Burnham Road j/w Green Lane, Althorne - Traffic management improvements	Signing/lining	Althorne	Safer Roads	Total scheme	LMAL191001	£6,500	The scope of this scheme has changed and additional works have been identified by the Road Safety team. An extra £22,000 is required to remove the trief island at the junction and replace with a new island with standard height kerbing.	Q3
25	Limebrook Way j/w Mundon Road/Wantz Road, Maldon - Signage	Signage improvements A414 (Mundon Road) to Hythe Quay and Promenade Park	Maldon	Traffic Management	Design	LMAL162071	£4,500		Q3
26	Post Construction Audit for all Maldon schemes	Road safety audits post scheme installation.	Various	Safer Roads	Surveys	RSA3LMAL	£1,500		Q4