

Report 1: Funded Schemes List

Schemes funded in 2018-

Total Value of schemes	£27,000
-------------------------------	----------------

KEY		
UPDATES	SCHEME COMPLETED	SCHEME CANCELLED

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	District wide fingerposts	Improvements to 9 fingerposts within the Epping Forest District (2017-18)	Epping Forest	Traffic Management	Total scheme	LEPP172005	£9,000	Only one fingerpost has been delivered from this commission and we are still awaiting the delivery of the other eight.	TBC
2	Forest Road j/w Smarts Lane, Loughton - Parking restrictions	1) Install double yellow line restriction just passed the priority working 2) Install junction protection markings at Smarts Lane to prevent vehicles parking on the junction	Loughton Central and Loughton South	Traffic Management	Design	LEPP162011	£6,000	Completed.	Jun-19
3	District wide fingerposts	Further improvements to fingerposts within the Epping Forest District	District Wide	Traffic Management	Total Scheme	LEPP172005	£12,000	The budget allocated for the delivery of the posts was funded in 2018-19 and has been carried forward to 2019-20, due to supplier setup delays it is recommended that the order and installation of these posts are delayed until the next financial year.	TBC

Report 1: Funded Schemes List

Match Funded Schemes

Total Value of schemes	£202,500
------------------------	-----------------

KEY		
UPDATES	SCHEME COMPLETED	SCHEME CANCELLED

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	Willingale Road, Loughton - Traffic management improvements	Implementation of recommendations from feasibility study carried out to determine whether the build outs can be improved or replaced, with other traffic calming methods	Loughton	Traffic Management	Implementation	LEPP162028	£24,500	Formal consultation for implementation of double yellow lines is in process.	Quarter 2
2	Waltham Road j/w St Leonards Road	Implementation of recommendations from feasibility study to improve the signing and lining	Waltham Abbey/Nazeing	Traffic Management	Implementation	LEPP172008	£16,000	Completed.	01 April 2019
3	Roebuck Lane - Speed humps	To review existing speed humps and see if they can be removed or replaced	Buckhurst Hill	Traffic Management	Surveys	LEPP172035	£2,000	Informal consultation in process consultation period ends 14th August.	Quarter 2
4	Hoe Lane, Nazeing - Traffic management improvements	Installation of kerbs and appropriate drainage from Tayness and opposite Parkers Farm. As per detailed design	Nazeing	Traffic Management	Implementation	LEPP162061	£65,000	Completed.	March 2019
5	B194 Waltham Abbey to Bumbles Green	Replace all 50mph repeater signage, replace missing chevron signs & lining as recommended in the feasibility study	Waltham Abbey/Nazeing	Traffic Management	Total scheme	LEPP172007	£30,000		Quarter 3
6	B181/Upland Road - junction improvements	Implementation of Widening and signage as per detailed design.	Epping Upland	Traffic Management	Total scheme	LEPP172001	£43,500	Completed.	Aug-19
7	A112 Sewardstone Road (Dowding Way, Waltham Abbey to Baden Drive, Gilwell Hill)	Implementation of recommendations from feasibility study to improve the signing and lining to highlight speed limits, bends and junctions along this busy route	Waltham Abbey	Traffic Management	Total scheme	LEPP172006	£21,500		Quarter 2

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	Chigwell Lane A1168 M11	Reduce northbound section of Chigwell Lane to single carriageway	Loughton	Safer Roads	Implementation	LEPP181001	£36,000		Quarter 3
2	A113 Abridge Road j/w Entrance to Virgin Active	Design the junction realignment and carriageway lining element and extend the 40mph limit further east passed the junction with Top Golf	Chigwell	Safer Roads	Implementation	LEPP181002	£19,500	HLO and Design Manager to meet with Top Golf and health club to discuss how they can improve the visibility for vehicles exiting their premises.	Quarter 3
3	B194 Waltham Road nr j/w Laundry Lane	To encourage lower approach speeds it is proposed to raise awareness of the junction 1) Install advanced 'Side Road Ahead' warning with 'Reduce Speed Now' sub-plates on both B194 approaches 2) Install 'Verge Marker Posts' through the junction to guide road users through the junction bends	Nazeing	Safer Roads	Total scheme	LEPP191001	£5,000		Quarter 3
4	B170 Palmerston Road j/w Victoria Road, Buckhurst Hill	To raise awareness of the junction it is proposed 1) Install a 'Yellow Box' marking at the junction 2) Install advanced 'Crossroad Ahead' warning signs on both Palmerston Road approaches 3) Install a Give Way sign on Stradbroke Grove 4) Refresh all carriageway markings through the junction	Buckhurst Hill	Safer Roads	Total scheme	LEPP191002	£8,000		Quarter 3

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
5	A113 London Road / Romford Road, Little Colemans	1) Install enhanced Double Bend warning signs on yellow backing with advisory 'Max Speed 30mph' sub-plates on both approaches 2) Install back-to-back chevron signs on the northbound approach to the bends 3) Clear all adjacent vegetation from sign locations 4) Resurface the carriageway through the extents of the bends	Stanford Rivers	Safer Roads	Total scheme	LEPP191003	£5,000		Quarter 3
6	Common Road j/w B181 Epping Road	1) Replace the existing Give Way sign along Common Road on a yellow backing which has become faded 2) Clear all vegetation from traffic signs on all approaches 3) Resurface the approaches with a high PSV surfacing 4) Move Give Way line on Common Road forward 5) Reduce Common Road to a single lane exit with nearside hatching	Roydon	Safer Roads	Total scheme	LEPP191004	£6,000		Quarter 4
7	B172 Coppice Row j/w Loughton Lane, Theydon Bois	1) Move the Give Way line on Loughton Lane and adjust kerb line 2) Relocate the parking facilities on Loughton Lane further south 3) Relocate the Give Way sign in Loughton Lane	Theydon Bois	Safer Roads	Total scheme	LEPP191005	£20,500		Quarter 4
8	Epping Forest District Post Construction Audits	Road safety audits post scheme installation	District Wide	Safer Roads	Surveys	RSA3LEPP	£2,500		Quarter 4
9	A121 Loughton High Road j/w The Drive and Brooklyn Avenue - Congestion pollution	Investigations to mitigate congestion and air pollution from idling vehicles	Loughton	Traffic Management	Feasibility	LEPP182004	£10,500		Quarter 4
10	Merlin Way - Signage	No through Road - Access only signs on the roundabout by the Airfield at Merlin Way	North Weald	Traffic Management	Total scheme	LEPP182012	£4,000		Quarter 3

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
11	A1168 Chigwell Lane - Traffic management improvements	Advanced directional signing and right turn lane markings	Loughton	Traffic Management	Total scheme	LEPP182017	£4,500		Quarter 3
12	High Street Epping - Bollards	Lockable bollards	Epping	Traffic Management	Total scheme	LEPP182018	£6,000	Awaiting clarification from Epping Town Council to agree design and bollard type.	Quarter 3
13	Bell Common Road - Traffic calming	Traffic calming buildouts	Epping	Traffic Management	Design	LEPP172026	£10,000		Quarter 4
14	Pecks Hill - Bollards	Bollards and signage on Pecks Hill to prevent lorries driving on the footway	Nazeing	Traffic Management	Total Scheme	LEPP182027	£5,000		Quarter 4
15	Lower Road, Loughton - No Entry	No entry to southbound traffic at the junction with A121 Goldings Hill, and Goldings Road	Loughton	Traffic Management	Implementation	LEPP162014	£15,500		Quarter 3
16	Loughton Lane & Debden Lane Theydon Bois - Traffic calming	Repeater signs, 30mph carriageway roundels	Theydon Bois	Traffic Management	Implementation	LEPP172033	£5,000	Completed.	Jul-19
17	Powdermill Lane j/w Leaview, Waltham Abbey - Overtake area	Overtake area to be constructed as per detailed design	Waltham Abbey	Traffic Management	Total scheme	LEPP162032	£45,500	Design previously shared.	Quarter 3

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
18	Fyfield Road, Ongar - Crossing	Re-line zebra crossing markings	Chipping Ongar	Traffic Management	Total scheme	LEPP172016	£4,000		Quarter 4
19	Lower Forest Road - Speed limit reduction & deer warning signs	Install two Deer warning signs and posts	Thornwood	Traffic Management	Total scheme	LEPP182009	£4,500	HLO met with Head Forest Keeper at City of London, recommend this is put on hold as further discussions with County Member and City of London to look at options for the Lower Forest area as a whole.	Quarter 4
20	Bridge Hill Epping - Bridge visibility	Install 'ARCH BRIDGE oncoming Vehicles in Middle of Road' sign with new post, as existing post badly rusted	Epping	Traffic Management	Total scheme	LEPP182007	£6,000		Quarter 4

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
21	Old Shire Lane, Honey Lane, Farthingdale Lane and Stoney Bridge Drive, Waltham Abbey - HGV movement	Design only to provide a physical width restriction on Old Shire Lane just after the access to the Marriott Hotel, this includes the introduction of yellow lines to allow access	Waltham Abbey	Traffic Management	Design	LEPP182008	£5,500		Quarter 4
22	B1393 j/w Rye Hill Road - Traffic calming	Relocate the 50mph speed limit towards M11 junction 7 located just before the Layby, this will include amending the existing TRO. Relocate existing bend ahead warning with right hand turn sign at layby to location of current 50mph terminal sign and make yellow backed with sub plate of 30mph max. slow markings on approach to bend and review existing chevrons with a view to making more conspicuous including yellow backing	Thornwood	Traffic Management	Total scheme	LEPP182011	£11,500		Quarter 3
23	A128 Brentwood Road, Ongar - Signage	Install chevron signage on the verge. An existing double-sided directional sign for 'Brentwood A128' would need to be raised or relocated	Ongar	Traffic Management	Total scheme	LEPP182016	£6,500		Quarter 4

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
------------------------	----------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
24	Chigwell Lane j/w Oakwood Hill - Traffic management improvements	Outline design and target costs to be undertaken to look at reducing the width of the central island increasing the length of the right-hand filter lane. It is noted that there are the presence of utility covers within the central island that will need to be resolved.	Loughton	Traffic Management	Design	LEPP182021	£6,500		Quarter 4
25	The Broadway - Central reservation	Feasibility to investigate appropriate measures to prevent the damage to the central reservations caused by the overrun from vehicles	Loughton	Traffic Management	Feasibility	LEPP152086	£7,000		Quarter 4
26	Shernbroke Road, Haywood Court and Milhoo Court - Dropped crossings	Installation of 3 sets of dropped crossings and tactile paving	Waltham Abbey	Walking	Total Scheme	LEPP183006	£23,500		Quarter 4

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
27	Sewardstone Road, Waltham Abbey - Barrier	Install bollards and steel H bars at both ends of the path to prevent vehicles from gaining access to prevent fly tipping	Waltham Abbey	Traffic Management	Total Scheme	LEPP182030	£9,500		Quarter 4
28	Church Lane to The Rabbits bus stop- Footway	Installation of footway to make access to The Rabbits bus stop easier for residents that live down Church Lane as per detailed design.	Stapleford Abbots	Walking	Implementation	LEPP163001	27,500	Installation of footway as per detailed design.	Quarter 3
29	Meads Path, Loughton - Handrails	Install handrails at either end of the footway. One end adjoins with the A121 Goldings Hill. The other end leads out to Church Hill	Loughton	Walking	Total scheme	LEPP193001	£6,500		Quarter 4

Report 1: Funded Schemes List

Schemes funded in 2019-20

Total Value of schemes	£374,500
-------------------------------	-----------------

KEY

UPDATES	SCHEME COMPLETED	SCHEME CANCELLED
---------	------------------	------------------

Ref	Scheme name	Description	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
30	Staples Way and Forest Way, Loughton - Street lighting	Install 5 heritage style lamp columns to replace the old concrete ones currently in place.	Loughton	Walking	Total scheme	LEPP193002	£13,000		Quarter 4
31	Crown Hill, Upshire - Traffic calming	Detailed design to relocate and review existing gateway signs near the bridge and Install 30mph roundels on the carriageway. Detailed design and target costs for buildouts at various locations through the village.	Upshire	Traffic Management	Design	LEPP192003	£9,500		Quarter 4
32	A113, Ongar Road, Abridge - Bus stop	Request for a bus stop hardstanding opposite 121 Ongar Road is on Common Land, land issues only to be resolved this financial year	Lambourne	Passenger Transport	Total scheme	LEPP195001	£9,000		Quarter 4
33	Forest Road j/w Smarts Lane, Loughton - Parking restrictions	Install double yellow line restrictions just passed the priority working to prevent vehicles parking and obscuring the build outs	Loughton Central and Loughton South	Traffic Management	Implementation	LEPP162011	£3,000		Quarter 3