

UTTLESFORD DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL

LOCAL HIGHWAY PANEL - 4th JULY 2017

REPORT 1: UPDATE ON SCHEMES APPROVED

Key:	COMPLETED
	CANCELLED

Ref	Task Name	Estimated Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
Approved Schemes - For Delivery in 2017/18							
1	Newport railway bridge advanced signage	Quarter 3	12/04/2016	LUTT162023	Implementation of works for the Newport bridge signage following on from the signage study undertaken in 2015-16	£67,500	The installation works are due to commence early in the 2017-18 financial year. Permissions are still sought from Network Rail to co-ordinate the works required to the railway bridge however it is intended to commence installation of other sites on the approach to the bridge.
2	Bedlars Green Road, Start Hill Great Hallingbury - CR scheme	Quarter 3	12/04/2017	LUTT171001	Signing and lining works as recommended in the casualty reduction report	£18,000	
3	Newport Road, Debden, road realignment design	Quarter 4	19/04/2017	LUTT172006	Road realignment design works	£10,000	The design works for widening the road on the Widdington bends is to be tied in with a capital resurfacing scheme.
4	A1060, White Roding - Speed limit signage review	Quarter 4	19/04/2017	LUTT162011	Works to assess the validity of existing speed limit signage to ensure compliance	£6,000	
5	Duck Street, Little Easton - speed limit request	Quarter 4	19/04/2017	LUTT162036	TRO and design for a 40mph buffer speed limit to join up the two sections of 30mph through Little Easton	£7,000	
6	The Street, High Easter - 40mph buffer speed limit	Quarter 4	19/04/2017	LUTT162016	Design and TRO for a 40mph buffer speed limit	£5,000	
7	London Road - Newport VAS	Quarter 4	19/04/2017	LUTT162037	Installation of a VAS Sign	£8,500	
8	Sampford Road, Thaxted - new footway design	Quarter 4	19/04/2017	LUTT163005	Design to complete the footway along the Sampford road between Bellrope Meadow and the new Knights' development.	£3,000	
9	Uttlesford SLR sites	Quarter 4	19/04/2017	LUTT162051	Signage review to reassess the 2011 SLR sites.	£5,000	
10	Hatfield Forest approach - advanced warning signage for the low bridges	Quarter 4	19/04/2017	LUTT162044	Review to look at advanced warning signage for the low bridges in this area	£3,000	
11	Saffron Walden town centre - Weight limit review	Quarter 4	19/04/2017	LUTT162070	Review of weight limits in and around Saffron Walden	£5,000	
12	Manuden Road / The Street, Manuden - kerbing and drainage design	Quarter 4	19/04/2017	LUTT162043	Design for kerbing and new drainage to be installed from the start of the new development for a distance of approximately 200m	£8,000	

UTTLESFORD DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL

LOCAL HIGHWAY PANEL - 4th JULY 2017

REPORT 1: UPDATE ON SCHEMES APPROVED

Key:	COMPLETED
	CANCELLED

Ref	Task Name	Estimated Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
13	B1417 Braintree Road, Felsted - safety measures as recommended in the feasibility study	Quarter 4	19/04/2017	LUTT172007	Implementation of measures on the approach to the old railway bridge on Braintree Road where several vehicles have left the road on the dangerous bend	£20,000	
14	Slip Road off Chelmsford Road, Hatfield Heath - amendments to the existing island	Quarter 4	19/04/2017	LUTT172002	Implementation of works following on from a feasibility study to look at options for improving pedestrian safety outside the shops where vehicles mount the kerb	£25,715	
15	The Endway, Great Easton - Installation of new footway	Quarter 4	19/04/2017	LUTT173010	Detailed design and installation works for phase 1 of new footway to link into the Gt Easton Primary School	£50,000	
16	Byway 30 and 31 Debden and 36 Wimbish - continuation of byway surfacing	Aug-17	19/04/2017	LUTT178001	Continuation of resurfacing of this entire network	£40,000	
17	The Downs / North Street / The Causeway- Mini roundabout improvements	Quarter 4	19/04/2017	LUTT162052	Look into improvements at a mini roundabout to help reduce the speed of traffic	£6,000	
18	Castle Street j/w Museum Street, Saffron Walden - feasibility for junction realignment	Quarter 4	19/04/2017	LUTT162063	Request for measures to stop vehicles entering Museum Street at the no entry	£5,000	
19	High Easter Road, Barnston - Mini roundabout improvements	Quarter 4	19/04/2017	LUTT162067	Request to look at improving the conspicuity of the mini roundabout	£5,000	
20	White Street, Great Dunmow - pedestrian guard rails	Quarter 4	19/04/2017	LUTT163014	Request to install pedestrian guard railing to stop children exiting the library straight into vehicles using the road	£5,000	
21	High Street, Saffron Walden opposite Cross Keys- Drop kerbs	Quarter 4	19/04/2017	LUTT163019	Implement drop kerbs	£3,000	
22	Hill Street Saffron Walden - Drop kerbs	Quarter 4	19/04/2017	LUTT163015	Implement drop kerbs in the vicinity of Dominos	£3,000	
23	Market Hill Saffron Walden - Drop kerbs	Quarter 4	19/04/2017	LUTT163016	Implement drop kerbs in the vicinity of the Kings Arms (PH)	£3,000	
24	London Road Saffron Walden - Drop kerbs	Quarter 4	19/04/2017	LUTT163017	Implement drop kerbs in the vicinity of the hair salon	£3,000	
25	Church Street Saffron Walden - Drop kerbs	Quarter 4	19/04/2017	LUTT163018	Implement drop kerbs in the vicinity of 31a Church Street	£3,000	
26	Margaret Street, Thaxted - junction realignment	Quarter 4	19/04/2017	LUTT162031	Implementation of feasibility study undertaken in 2015 for possible relining or junction realignment at junction with Weaverhead Lane	£17,500	

UTTLESFORD DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL

LOCAL HIGHWAY PANEL - 4th JULY 2017

REPORT 1: UPDATE ON SCHEMES APPROVED

Key:	COMPLETED
	CANCELLED

Ref	Task Name	Estimated Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
Approved Schemes - For Delivery in 2018/19							
27	Town Street, Thaxted - road layout design	2018-19 Financial year	19/04/2017	LUTT162050	Further design work for the bus stop and pedestrian buildout works following on from initial feasibility study undertaken in 2015	£3,000	
28	Byway 3 Great Canfield - drainage and surface improvements	2018-19 Financial year	19/04/2017	LUTT168005	Resurfacing and drainage improvements	£45,000	
29	Byway 75 Debden - surface improvements	2018-19 Financial year	19/04/2017	LUTT168007	Drainage and surface improvements	£45,000	
30	Byways 24/22/99 Tilty / Broxted and Thaxted	2018-19 Financial year	19/04/2017	LUTT168008	Surface improvements	£90,000	
31	Bridleway 36 Clavering	2018-19 Financial year	19/04/2017	LUTT168010	Further surface improvements following on from works undertaken in 2014	£25,000	
32	Byway 46-34 Between Lubberhedges Lane and Long Green Lane, Bardfield Saling	2018-19 Financial year	19/04/2017	LUTT168002	Refurbishment of byway	£35,000	