

BASILDON LOCAL HIGHWAYS PANEL MEETING AGENDA

Date:	Monday 25 th July 2022
Time:	2:00pm
Venue:	Room 4 County Hall
Chairman:	Cllr Dr.Richard Moore
Panel Members:	Cllr Jeff Henry, Cllr Anthony Headley, Cllr Adele Brown, Cllr Aidan McGurran, Cllr Luke Mackenzie, Cllr Tony Ball, Cllr Malcolm Buckley, Cllr Kerry Smith, Cllr Mark Biddle
Officers:	Collette Jackson – Highway Liaison Officer Dan Maclean – HLO Team Leader
Secretariat:	None - Martin Butcher to take basic notes

Page	Item	Subject	Lead	Paper
	1	Welcome & Introductions	Chairman	Verbal
	2	Apologies for Absence	Chairman	Verbal
2 - 5	3	Minutes of meeting held on 21 st March 2022 to be agreed as a correct record	Chairman	Verbal
	4	Matters arising from minutes of previous meeting	Chairman	Verbal
6 - 8	5	Report on Funded Schemes 2022/23	Collette Jackson	Report 1
9 - 18	6	Report on Schemes Awaiting Funding	Collette Jackson	Report 2
	7	Any other business:	All	Verbal
	8	Date of next meeting: September 2022 (TBC) January 2023 (TBC) March 2023 (TBC)	Chairman	Verbal

BASILDON LOCAL HIGHWAY PANEL

Minutes of the meeting held on 21 MARCH 2022 - 14.00

ONLINE MEETING: MICROSOFT TEAMS

Chairman:	Cllr Dr Richard Moore
Panel Members:	Cllr Jeff Henry, Cllr Anthony Headley, Cllr Adele Brown, Cllr Aidan McGurran, Cllr Luke Mackenzie, Cllr Tony Ball, Cllr Malcolm Buckley, Cllr Kerry Smith, Cllr Mark Biddle
Officers:	Collette Jackson – Highway Liaison Officer Rissa Long – Senior Highway Liaison Officer Justin Styles – Design Manager
Secretariat:	None - Martin Butcher to take notes

Item		Owner
1.	Welcome and Introductions: Cllr Moore welcomed all panel members. Collette Jackson introduced herself as the new Highways Liaison Officer for this panel.	
2.	Apologies for Absence Cllr Mackenzie, Cllr Smith, Cllr Biddle, Cllr Henry, Cllr Brown	
3.	Discussion regarding additional Capital Funding N/A	
4.	Report on Funded Schemes 2021/22 LBAS183017 – scheduled for completion by end of March. LBAS202007 – scheduled for completion by end of March. Cllr Buckley has discussed this with Cllr Scott who said he would increase its level of risk and put it on one of the accident prevention schemes. Cllr Buckley would like an update from CJ/RL as this has been on the list for two years and there have been 7 accidents over that period (20 according to a local resident). Cllr Buckley would like to know what came out of the measurements that were taken and	CJ/RL

	<p>what will be done. This scheme has been escalated to a cabinet member.</p> <p>LBAS202010 – Will slip into 2022-23.</p> <p>LBAS201001 – On hold. To be removed from the scheme list as will be handled by Casualty Reduction. CJ/RL to inform Cllr Henry.</p> <p>LBAS201004 – Awaiting completion.</p> <p>LBAS203003 – Awaiting completion.</p> <p>LBAS202023 – Will slip into 2022-23.</p> <p>RSA3LBAS – nominal figure for safety audits. Will not appear in the future as these will be handled by Casualty Reduction.</p>	<p>CJ/RL</p>
<p>5.</p>	<p>Report on Schemes Awaiting Funding</p> <p>Budgetary Overview - RL explained that the Reduction for Countywide Casualty Reduction Schemes will not appear on future budget summaries and will simply be removed from the Funding figures.</p> <p>General Comment – CJ/RL to send all validation and design paperwork to all Panel members not just the Cllr(s) for the relevant division.</p> <p><u>Traffic Management</u></p> <p>LBAS182071 – Approved.</p> <p>LBAS182076 – On Hold as per panel instruction.</p> <p>LBAS192046 – Approved. CJ/RL to talk with Cllr Hedley about getting Sat Nav data updated so vehicles do not attempt to drive down Holgate.</p> <p>LBAS192047 – On hold. Cllr McGurran requested that CJ/RL revisit the validation specifications for this scheme as it is a no through road, and perhaps this should be extended to all side roads in the area.</p> <p>LBAS192049 – On hold. Cllrs Brown and Henry to make decision about whether this scheme should be approved. The Panel would like to know how many additional parking spaces this will provide.</p> <p>LBAS202002 – Approved (for feasibility study to establish options available).</p>	<p>CJ/RL</p> <p>CJ/RL</p> <p>CJ/RL</p> <p>CJ/RL</p> <p>Cllr Brown / Cllr Henry</p>

	<p>LBAS193011 – Approved.</p> <p>LBAS203002 – On hold. Cllr Henry to approve removal of this scheme from the scheme list.</p> <p>LBAS203004 – On hold. Cllr Buckley asked for clarification on why this was listed a request for Zebra crossing. RL explained that widening the pedestrian refuge was not an option. CJ/RL to investigate options for widening the road with the engineers.</p> <p>LBAS192012 – On hold. Cllr Smith to make his case on the need for this crossing as there are planned changes to Laindon town centre and it is possible this is no longer necessary. Need to confirm exactly where in High Road this is proposed.</p>	<p>Cllr Henry</p> <p>CJ/RL</p> <p>Cllr Smith</p>
6.	<p>Any Other Business</p> <p>None.</p>	
7.	<p>Date of next meeting:</p> <p>Cllr Moore to advise the panel of the date of the next meeting.</p>	<p>Cllr Moore</p>

BASILDON HIGHWAY PANEL REPORT 1 - FUNDED SCHEMES LIST

This report provides an update on the current position of all the schemes which the Basildon Local Highway Panel has recommended for inclusion in their 2022/23 programme.

Budget Summary		
1. LHP Funding 2022/23		
LHP funding 2022/23		£500,000
Reduction for Countywide Casualty Reduction Schemes		£73,125
	Sub-Total	£426,875
LHP additional funding 2021/22		£100,000
Reprofiled schemes 2021/22		£19,381
LHP additional funding 2022/23		£200,000
	Total	£746,256
2. Budget Summary 2022/23		
Total LHP budget 2022/23		£746,256
Scheme Recommendations/Slipped Schemes		£504,000
	Remaining budget to allocate	£242,256

Within the programme the dates given as Quarters 1 to 4, refer to the financial year as follows –

- Q1 - Quarter 1 – April to June
- Q2 - Quarter 2 – July to September
- Q3 - Quarter 3 – October to December
- Q4 - Quarter 4 – January to March

Members are reminded that the costs supplied are budget allocations only and there is the possibility that a final scheme cost could change dependant on issues which may arise especially during detailed design and construction. The panel will be informed of any budget adjustments required.

Funded Schemes 2021-22

Total Value of Schemes	£174,500
------------------------	----------

Completed	Update	Cancelled
-----------	--------	-----------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Roundacre Roundabout, Basildon - Southbound Exit Amendments	Reduce southbound exit to a single lane on A176 Nethermayne to allow provision of a central refuge/waiting area between the northbound and southbound carriageways for vehicles turning right out of the BP service station	Laindon Park and Fryerns	Non Parished	Safer Roads	Total scheme	LBAS201001	£32,000	Scheme currently under review. County Member aware. Scheme cancelled in 2021-22.	CANCELLED
2	A127 / A176 Noak Hill, Northern Roundabout, Basildon - Lane Improvements	Amend existing lane markings to match those used on the southern roundabout	Wickford Crouch	Noak Bridge	Safer Roads	Total scheme	LBAS201004	£13,000	Complete - Further review is underway by Road Safety Team to address issues around lane discipline.	COMPLETED
3	Ashlyns / Eastmayne - Footway	Implementation of footway from the northern side of Ashlyns to join the footway in Eastmayne	Pitsea	Non Parished	Walking	Implementation	LBAS203003	£129,500	Scheme completed April 2022.	COMPLETED

Funded Schemes 2022-23

Total Value of Schemes	£329,500
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	The Greenstead, Feering Row, Feering Green, Vange - Parking	Investigation to determine if grasscrete is the most suitable solution to the parking problems	Pitsea	Non Parished	Traffic Management	Implementation	LBAS182071	£49,500	Objections received - passed to County Member for consideration.	Q4
2	Florence Way - Zebra crossing	Double zebra crossing to be installed. Also to include 400m squared of footway resurfacing	Basildon Westley Heights	Non Parished	Walking	Implementation	LBAS183017	£153,000		COMPLETED
3	Behind 156 The Knares - Dropped kerb	Request for dropped kerb	Basildon Westley Heights	Non Parished	Walking	Total scheme	LBAS193011	£8,000	Estimated Completion October 2022.	Q3
4	Holgate, Basildon - 'no through road' signage	No through road' signage	Pitsea	Non Parished	Traffic Management	Total scheme	LBAS192046	£4,000	Estimated Start September 2022.	Q3
5	Barrington Gardens, Basildon - Parking	Feasibility study to determine if grasscrete can be introduced.	Laindon Park and Fryerns	Non Parished	Traffic Management	Feasibility	LBAS202002	£5,500	Estimated Completion December 2022.	Q3
6	Cross Green / Great Gregorie - Bollards	Installation of bollards	Basildon Westley Heights	Non Parished	Traffic Management	Total scheme	LBAS202009	£18,500	Estimated completion October 2022.	Q3
7	Coddenham Straight, Basildon - Tarmac	Remove small patch of grass and surface to match the rest of the footway	Basildon Westley Heights	Non Parished	Traffic Management	Total scheme	LBAS202010	£6,000	Estimated completion in Jan 2023.	Q4
8	Ilmington Drive, Basildon - Staggered Gates	Request for staggered gates or fence to prevent motorcycles from using the alleyway at the end of the drive.	Pitsea	Non Parished	Traffic Management	Design	LBAS202012	£6,000	STATS check required due to utility covers in the footway. Est completion Jan 2023.	Q4
9	Laindon Common Road, Little Burstead - Traffic Calming	Request for width restriction to reduce traffic speeds.	Billericay and Burstead	Little Burstead	Traffic Management	Design	LBAS202015	£5,000	Estimated completion in December 2022.	Q3
10	Bridge Street, Noak Bridge - VAS Relocation	Relocate the VAS further east past the junction with Coppice Lane	Wickford Crouch	Noak Bridge	Traffic Management	Total scheme	LBAS202023	£5,500	Estimated completion in January 2023.	Q4
11	Tavistock Road, Pitsea - 20's Plenty	Request for 20's Plenty outside of Mill House School.	Laindon Park and Fryerns	Non Parished	Traffic Management	Total scheme	LBAS202025	£6,500	Estimated completion in November 2022.	Q3
12	Little Oxcroft, Laindon - One-Way System Improvements	Various measures to improve one-way system, including redesign of carriageway layout and additional signs / linings.	Laindon Park and Fryerns	Non Parished	Traffic Management	Total scheme	LBAS192007	£46,500	Estimated completion in November 2022.	Q3
13	Harvey Way, Basildon - Bollards	Request for measures to prevent parking	Pitsea	Non Parished	Traffic Management	Total scheme	LBAS212001	£15,500	The scope of this scheme has been broadened to deliver approx. 20 bollards and install kerbing.	N/A

BASILDON LOCAL HIGHWAY PANEL REPORT 2 - SCHEMES AWAITING FUNDING LIST

This Schemes Awaiting Funding List identifies those scheme requests, which have been received for the consideration of the Basildon Local Highways Panel (LHP).

The Panel are now asked to review the schemes on the attached Schemes Awaiting Funding List and consider their further scheme funding recommendations for those they wish to see delivered in 2022/23. The remaining 2022/23 budget to allocate is £242,256.

The Panel may also remove any schemes they would not wish to consider for future funding.

There are currently Schemes Awaiting Funding with an estimated cost of £248,500, as shown in the summary below -

Scheme Type	Estimated Scheme Costs
Traffic Management	£205,500
Walking	£36,500
Passenger Transport	£6,500
Total	£248,500

On the Schemes Awaiting Funding List, the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	The scheme has been validated as being feasible and is available for Panel consideration
A	The scheme has been commissioned for a feasibility study which needs completing before any Panel consideration
R	A scheme which is against policy or where there is no appropriate engineering solution
V	A scheme request has been received and is in the initial validation process

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£205,500
-------------------------------	-----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Mistley End, Basildon - Bollard	Request for a bollard to be installed	Basildon Westley Heights	Total scheme	LBAS182076	£4,500	*On Hold- as per panel instruction.	G
2	Collingwood Road jw Mapleford Sweep - One way	Request for a one way system	Pitsea	Validation	LBAS192043	TBC	In validation.	V
3	Rushley, Basildon - Traffic calming	Request for traffic calming features	Pitsea	Validation	LBAS192044	TBC	Awaiting speed and volume survey data.	V
4	The Knares jw Staneway - Junction improvements	Request to look into improvements to the junction	Basildon Westley Heights	Validation	LBAS192045	N/A	Validation recommends not proceeding with a scheme at this location as there is no collision pattern and the only options would have a significant impact on the network (such as restricting right turn movements when leaving the Knares or restricting left turn movements at the junction). A site visit is to be undertaken with the County Member.	R
5	Holgate, Basildon - 20mph Speed limit	Request for a 20mph limit	Pitsea	Validation	LBAS192047	TBC	Awaiting speed and volume survey data.	V
6	Boytons, Basildon - Parking	Installation of asphalt parking area as designed in 2021	Laindon Park and Fryerns	Implementation	LBAS192049	£65,000	Implementation of previously designed parking area.	G
7	Curling Tye, Basildon - One way	Request for a one way system	Laindon Park and Fryerns	Validation	LBAS192051	TBC	Awaiting speed and volume survey data - This has been chased by the HLO.	V
8	Clay Hill Road, Basildon - Traffic calming	Request for traffic calming along Clay Hill Road	Basildon Westley Heights	Validation	LBAS202005	TBC	Awaiting speed and volume survey data - This has been chased by the HLO.	V

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£205,500
-------------------------------	-----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
9	Castledon Road j/w London Road, Wickford	Junction improvements as recommended in feasibility study	Wickford Crouch	Design	LBAS202007	£7,500	Feasibility Study recommends that a detailed design is carried out to install a traffic island in Castledon Road, improve existing signage, widen footway and improve kerb radius of north/east side of London Road. Waiting for speed and volume survey data to be returned.	G
10	Wellstyle Green, Basildon - Parking Bays	Request to formally mark parking bays to maximise space.	Laindon Park and Fryerns	Total scheme	LBAS202014	£4,000	Existing parking area can have formal parking bays marked out. Further discussions Re. utilising the grassed area for more parking are ongoing.	G
11	Clayburn Circle, Pitsea - Grasscrete	Request to install grasscrete at various locations.	Pitsea	Total scheme	LBAS202018	N/A	Location 1-Whilst the location is feasible, it is anticipated to cost in excess of £30,000 to install just 3 parking spaces at this location – therefore it is recommended that nothing is progressed at this location. Location 2 is not recommended to proceed with any measures.	R
12	Maplestead, Basildon - Grasscrete	Implementation of previously designed grasscrete scheme.	Laindon Park and Fryerns	Implementation	LBAS192006	£100,000		G
13	Hickstars Lane, South Green- Traffic management Improvements	Request for measures to prevent cars driving over the footway outside School	Billericay and Burstead	Total scheme	LBAS212002	£13,000	The validation has recommended to proceed with the design and implementation of either option as stated below: Option A: Design and implementation of pedestrian guard railing - £11,500. Option B: Design and implementation of planters to prevent parking - £13,000.	G

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£205,500
-------------------------------	-----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
14	Radwinter Avenue, Wickford Traffic management improvements	Crossing point by Subway to Park Drive	Wickford Crouch	Validation	LBAS212003	N/A	Speed survey results compliant to the current speed limit. Northbound Average daily speed 30.7mph Southbound Average daily speed 31.19mph. A site visit with Cllrs Buckley and Ball to be arranged.	R
15	Tye Common Road- Speeding, On bend near Salmon's Farm-Traffic Management Improvement	Reduce 60mph limit to 40mph	Billericay and Burstead	Validation	LBAS212004		In validation.	V
16	Mountnessing Road- In the vicinity of the J/W Station Road-Traffic Management Improvement	Reduction of speed	Billericay and Burstead	Validation	LBAS212005	N/A	Speed survey results compliant to the current speed limit. Northbound Average daily speed 30.9mph Southbound Average daily speed 30.1mph.	R
17	Tye Common Road- J/W Cherrytrees-Traffic Management Improvement	Enhanced VAS or SID sign	Billericay and Burstead	Validation	LBAS212006	N/A	Speed survey results compliant to the current speed limit. Northbound Average daily speed 30.2mph Southbound Average daily speed 32.4mph.	R
18	Southend Road J/W Coxes Farm Road Billericay-Traffic Management Improvement	Signalised pedestrian crossing.	Billericay and Burstead	Validation	LBAS212008	TBC	PV2 assessment indicates that this site meets the criteria for a signalised crossing.	V

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£205,500
-------------------------------	-----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
19	Lee Chapel Lane, Basildon - TMI	Request for a speed and volume survey along Lee Chapel Lane.	Basildon Westley Heights	Validation	LBAS212010	TBC	In validation.	V
20	Cherrydown West J/W Nether Mayne, Basildon - No Right Turn	To prevent illegal right hand turns.	Basildon Westley Heights	Validation	LBAS212011	TBC	In validation.	V
21	Sparrows Herne, Basildon - Traffic Management Improvements	Measures need to be installed to stop vehicles undertaking the aforementioned issue.	Basildon Westley Heights	Validation	LBAS212013	TBC	In validation.	v
22	Chapel Street, Billericay - Traffic Management Improvements	Traffic calming throughout Chapel Street	Billericay and Burstead	Validation	LBAS212016	TBC	In validation.	V
23	Southernhay, Basildon - Bus Gate	Bus Gate for Laindon Link Bus-revision for Gates to accept Private Hire Vehicles as well as Hackney Carriages.	Basildon Westley Heights	Validation	LBAS212017	TBC	In validation.	V
24	Threshelford, Basildon - Bollards	To install a row of metal posts to protect the wall of 31 Threshelford.	Basildon Westley Heights	Validation	LBAS212018	TBC	In validation.	V

Schemes Awaiting Funding

Traffic Management

Total Value of schemes	£205,500
-------------------------------	-----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
25	Threshelford, Basildon - Parking	To install yellow hatching and signs within the garage area	Basildon Westley Heights	Validation	LBAS212019	TBC	In validation.	V
26	Wash Road, Basildon - Traffic Management Improvements	Undertake speed survey to establish extent of problem post pandemic.	Wickford Crouch	Validation	LBAS212020	TBC	In validation.	V
27	Runwell Road, Wickford - Pedestrian Crossing	Traffic lights to be added to crossing for safer roads for pedestrians.	Wickford Crouch	Validation	LBAS212021	TBC	In validation.	V
28	27 - 29 Broomfield Mews, - Parking improvements	Insert some bollards, Improve walkway for wheelchair users/prams	Pitsea	Total scheme	LBAS222001	£11,500	The validation recommends proceeding to the implementation of approx. 10 bollards.	G
29	Dunton Road, Basildon - Speeding	Request to address speeding vehicles	Basildon Westley Heights	Validation	LBAS222002	TBC	In validation - awaiting speed / volume data.	V
30	Rectory Road, Church - entrance improvements, Billericay, Traffic Management	Improvements to entrance to the church	Billericay and Burstead	Validation	LBAS222003	TBC	In validation.	V
31	School Road j/w A176, Billericay- Traffic Management	Mini roundabout at junction of A176 with Southend Road with access onto mini roundabout from School Road.	Billericay and Burstead	Validation	LBAS222004	TBC	In validation.	V
32	School Road, Billericay - Rising Bollard	Request from Essex Police to install a rising bollard due to vehicles leaving the A176 via the 'No Entry' emergency access to School Road.	Billericay and Burstead	Validation	LBAS222006	NA	This scheme has been funded by the Safer Roads Foundation and will be implemented via our Third Party Team - no further action for the LHP.	R

Schemes Awaiting Funding

Walking

Total Value of schemes	£36,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Queens Park Avenue, Billericay - Zebra Crossing	Request for the pedestrian refuge to be upgraded to a zebra crossing	Billericay and Burstead	Validation	LBAS193009	N/A	LBAS202019 (VAS relocation) has now been implemented - Further speed data requested to determine whether this can now progress.	A
2	Basildon Town Centre - Signalised crossing improvements	Options for new technology for using phones to link up to a signalised crossing instead of pressing the button	Basildon Westley Heights	Validation	LBAS203001	TBC	This is being investigated further as currently the equipment is not signed off for use in England. However is still being assessed in the background.	A
3	West Mayne Dunton Roundabout - Pedestrian and Cyclist Safety	Request to look at pedestrian / cyclist provisions to determine whether there are any improvements that could be made	Laindon Park and Fryerns	Validation	LBAS203002	N/A	Road Safety have advised that there is clear visibility and that no amendments need to be made at this site.	R
4	Hodgson Way, Wickford - Pedestrian Crossing	Request for pedestrian refuge near Wethersfield Way to be upgraded to a formal crossing.	Wickford Crouch	Validation	LBAS203004	N/A	The PV2 of 0.041 x 10^8 does not meet the criteria for a zebra crossing - Further options being considered.	V
5	High Road, Laindon - Signalised crossing	Detailed design of signalised crossing that was previously subject to a feasibility study	Basildon Westley Heights	Design	LBAS192012	£25,000		G
6	Western Road, Billericay - Pedestrian Crossing	Request for a pedestrian crossing	Billericay and Burstead	Validation	LBAS212009	TBC	Awaiting results PV2 assessment and speed survey data.	V
7	Barnard Close, Basildon - Footway Improvements	Make footway more accessible and to install grasscrete.	Basildon Westley Heights	Design	LBAS212012	£7,500	Validation recommends proceeding to the design for grasscrete.	G

Schemes Awaiting Funding

Walking

Total Value of schemes	£36,500
-------------------------------	----------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
8	Noak Hill Road near JW Church Street, Billericay - Pedestrian Crossing	A pedestrian crossing for safer crossing of the road by footway users.	Billericay and Burstead	Validation	LBAS212014	TBC	In validation.	V
9	Laindon Common Road JW Noak Hill Road, Billericay - Signalised Crossing	Signalised pedestrian crossing for a safer route by footway users.	Billericay and Burstead	Validation	LBAS212015	TBC	In validation.	V
10	Stock Road junction with Orchard Ave, Zebra upgrade, Billericay - Walking	Additional work required for this signalised crossing upgrade	Billericay and Burstead	Implementation	LBAS223001	£4,000		G

Schemes Awaiting Funding

Passenger Transport

Total Value of schemes	£6,500
------------------------	---------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Tye Common Road, Billericay - Bus shelter	Request to replace the existing bus shelter	Billericay and Burstead	Total scheme	LBAS185010	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V
2	Rectory Road, Basildon - Bus shelter	Request to replace the existing bus shelter	Pitsea	Total scheme	LBAS185011	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V
3	Nightingales junction with Aylesbury Drive, Basildon	Request for bus shelter	Basildon Westley Heights	Total scheme	LBAS185002	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V
4	Highview Avenue junction with Derby Close	Request for bus shelter	Basildon Westley Heights	Total scheme	LBAS185004	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V
5	Outside Basildon hospital, Nethermayne	Request for replacement bus shelter	Basildon Westley Heights	Total scheme	LBAS185006	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V
6	Radford Way, Billericay - Bus Shelter	Request for a Bus Shelter	Billericay and Burstead	Total scheme	LBAS195002	TBC	The progression of bus shelter schemes is currently on hold until ECC announce who has been awarded the County wide contract.	V

Schemes Awaiting Funding

Passenger Transport

Total Value of schemes	£6,500
------------------------	---------------

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
7	Linkway, Basildon - Bus Gate	Introduce a bus gate at Linkway to greatly improve bus journey times and promote sustainable transport.	Pitsea	Design	LBAS225001	£6,500	Validation recommends that a design could be carried out for this scheme, so that Passenger Transport can then bid for funding to implement from external sources.	G