

# CHELMSFORD CITY LOCAL HIGHWAY PANEL

## Approved Works Programme – June 2018 Update

The following report provides an update on the current position of all of the schemes which the Chelmsford City Local Highway Panel (LHP) had recommended for inclusion in the 2018/19 Works Programme.

The Approved Works Programme is shown in two parts, firstly those schemes for delivery within the 2018/19 financial year and secondly those schemes which are within the rolling programme for future delivery.

The scheme finish dates have been allocated year quarters until such a time that we have an accurate month for delivery and the road space has been booked, whereupon the month can be shown.

For the information of the Panel our Safer Roads team have identified three Safer Roads schemes within Chelmsford City which need to be delivered in 2018/19, which are now included within the Approved Works Programme.

Members are also reminded that the costs supplied are estimates only and there is the possibility that a final scheme cost could change significantly dependant on issues which may arise especially during detailed design and construction. The estimated scheme costs on the Rolling Programme/Potential Scheme List have been reviewed and adjusted as necessary to reflect this.

2018/19 Capital budget summary -

2018/19 Capital Budget Summary		
Ref.	Item	Amount
1	Capital Budget 2018/19	£500,000
2	Safer Roads Schemes for 2018/19	£55,000
3	Schemes commissioned for 2018/19	£333,000
4	Schemes re-profiled from 2017/18 to 2018/19	£119,500
5	Schemes in Rolling Programme	£0
6	2018/19 Capital Budget still to allocate	£0

**Blank Page**

**Chelmsford City Local Highway Panel - Approved Works Programme 2018/19**

**Schemes Key**

Completed

Cancelled

Update

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
<b>Approved Schemes - Prioritised for 2017/18 delivery</b>									
1	LCHE171005	B1418 White Elm Road j/w Bicknacre Road, Bicknacre - Traffic island	Bicknacre	Mar-18	Safer Roads	Total scheme	Install Traffic Island	£14,000	Completed
2	LCHE162059	North Avenue, Chelmsford - Pedestrian Crossing Options	Chelmsford Non Parished	Mar-18	Traffic Management	Feasibility Study	Feasibility Study/design of pedestrian crossing options	£5,000	Design included within Appendix
3	LCHE162149	The Meades, Chelmsford - Study into verge over-run	Chelmsford Non Parished	Mar-18	Traffic Management	Feasibility Study	Feasibility Study into verge over-run area	£3,000	Study included within Appendix
4	LCHE162146	Waterhouse Lane j/w Beeches Road/Forest Drive, Chelmsford - Study into junction improvements	Chelmsford Non Parished	Mar-18	Traffic Management	Feasibility Study	Feasibility Study into junction improvements	£3,000	Study included within Appendix
5	LCHE146003	Kings Road Primary School, Corporation Road, Chelmsford - Parking improvements study	Chelmsford Non Parished	Mar-18	School Crossing Patrol	Feasibility Study	Feasibility Study into moving bollards or installing continuous footway to stop parking	£3,000	Report being finalised
6	LCHE156006	Victoria Road nr Riverside Leisure Centre, Chelmsford - Drainage study	Chelmsford Non Parished	Mar-18	School Crossing Patrol	Feasibility Study	Feasibility Study into drainage improvements at crossing point	£3,000	Study included within Appendix
7	LCHE172023	High Street, Chelmsford - Review of prohibition of vehicles TRO and signage	Chelmsford Non Parished	Mar-18	Traffic Management	Feasibility Study	Review of prohibition of vehicles TRO and signage	£5,000	Study included within Appendix
8	LCHE162104	Well Lane to The Heights - Service Road, Danbury - One-way road	Danbury	Mar-18	Traffic Management	Feasibility Study	Feasibility Study into one-way road	£2,000	Study included within Appendix
9	LCHE162039	Highwood Road, Edney Common - Traffic management improvements	Edney Common	Mar-18	Traffic Management	Design	Design of traffic management improvements - Remove centre white line/renew SLOW road markings, build outs at play ground/public house with priority flow	£3,000	Study included within Appendix
10	LCHE162038	Highwood Road, Loves Green - Traffic management improvements	Loves Green	Mar-18	Traffic Management	Design	Design of traffic management improvements - Remove centre white line/renew SLOW road markings/build outs at school with priority flow	£3,000	Study included within Appendix
11	LCHE162005	Swan Lane, Stock to Margaretting - Quiet Lane	Margaretting	Mar-18	Quiet Lane	Total scheme	Quiet Lane	£3,000	Completed
12	LCHE152118	Wantz Road, Roman Road, Main Road, Margaretting - Gateway treatments	Margaretting	Mar-18	Traffic Management	Total scheme	Village Gateway Treatments	£15,000	Completed
13	LCHE142019	A1245/A132 Roundabout, Rettendon - Lane markings on RAB	Rettendon	Mar-17	Traffic Management	Design	Lane markings on RAB with lead in road markings	£2,500	Study included within Appendix
14	LCHE165030	Opp Railway Station, South Woodham Ferrers - Bus stop raised kerbs	South Woodham Ferrers	Mar-18	Passenger Transport	Total scheme	Raised kerbs	£3,700	Completed
15	LCHE171003	Burnham Road near Tarbrum's Lane, South Woodham Ferrers - Junction lining/traffic queue survey	South Woodham Ferrers	Mar-18	Safer Roads	Total scheme	Junction improvements	£18,000	Completed
16	LCHE152009	Chancellor Avenue j/w Chelmer Village Way, Springfield - Study into RAB camber	Springfield	On Hold	Traffic Management	Feasibility Study	Feasibility Study into re-profiling RAB camber	£5,000	Initial update - New Toucan crossing being implemented in close proximity to RAB. Need to await impact of this scheme before undertaking Feasibility Study
17	LCHE171004	Pump Lane j/w Crocus Way, Springfield - Crossing/signage/surface improvements	Springfield	Apr-18	Safer Roads	Total scheme	Crossing/signage/surfacing improvements	£30,000	Final phase of scheme (High Friction Surfacing) completed April 2018
18	LCHE152080	Buttsbury Bridge, Stock - Traffic improvements at bridge	Stock	Mar-18	Traffic Management	Total scheme	Traffic Management Improvements at bridge	£17,700	Completed

**Chelmsford City Local Highway Panel - Approved Works Programme 2018/19**

**Schemes Key**

**Completed**

**Cancelled**

**Update**

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
<b>Approved Schemes - Safer Roads for 2018/19 delivery</b>									
19	LCHE181002	Westway j/w Robjohns Road, Chelmsford	Chelmsford Non Parished	Quarter 3	Safer Roads	Total scheme	Relocation of existing traffic signal detection loop to improve junction for south bound vehicles turning right	£8,500	
20	LCHE181003	Highbridge Road j/w A1099, Chelmsford	Chelmsford Non Parished	Sep-18	Safer Roads	Total scheme	Provision of lane markings at roundabout	£23,500	
21	LCHE181001	A414 j/w A12 Hammonds Lane Roundabout, Sandon - Safer Roads Scheme	Sandon	Quarter 3	Safer Roads	Total scheme	Signing and lining improvements	£23,500	
<b>Approved Schemes - Prioritised for 2018/19 delivery</b>									
22	LCHE162055	Hammonds Road /Church Road, Little Baddow to Boreham - Bend signs	Boreham	Quarter 3	Traffic Management	Design	Design of bend signage improvements (Chevron/bend warning signs)	£2,000	
23	LCHE152014	Brick House Lane, Boreham - Signs	Boreham	Sep-18	Traffic Management	Total scheme	Passing Bay signage to identify passing bay and prevent obstruction	£4,500	
24	LCHE152057	Old Moulsham, Chelmsford - 20mph zone	Chelmsford Non Parished	Quarter 4	Traffic Management	Implementation	20 mph zone - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street	£97,500	Technical Note in Appendix - 2017/18 Implement Zone Signage/Road Markings at £45,000 and in 2018/19 Traffic Calming measures at £160,000
25	LCHE172023	High Street, Chelmsford - Signage Improvements	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Improvements to Prohibition of Cycling Signage	£25,000	
26	LCHE172026	Writtle Road j/w A1016 Westway, Chelmsford -TMI	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Pedestrian guard railing to stop vehicle movements but would also require TRO with loading restrictions on Waterhouse Lane.	£13,000	Scheme will also require consultation with affected residents/businesses
27	LCHE162160	Savernake Road near Rossendale Road, Chelmsford - Review of No entry	Chelmsford Non Parished	Quarter 4	Traffic Management	Feasibility Study	Review of No Entry Point	£4,000	
28	LCHE148002	PRoW Footpath 95 Chelmsford - Drainage	Chelmsford Non Parished	Quarter 4	Public Rights of Way	Feasibility Study	Investigation into installing drainage in existing surfaced city centre footpath	£4,000	
29	LCHE162146	Waterhouse Lane j/w Beaches Road and Forest Drive, Chelmsford - Traffic Management Improvements	Chelmsford Non Parished	Quarter 4	Traffic Management	Total scheme	Provision of yellow box junction	£4,500	
30	LCHE172021	Bicknacre Road, Danbury -TMI	Danbury	Quarter 3	Traffic Management	Feasibility Study	Study into improvements to traffic warning signs	£4,000	
31	LCHE163005	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury - Walkable verge	Danbury	Quarter 3	Walking	Design	Footway/walkable verge	£3,000	
32	LCHE142052	Danbury Vale, Danbury - Flood alleviation study	Danbury	Quarter 3	Traffic Management	Feasibility Study	Feasibility Study into flood alleviation works	£4,000	
33	LCHE162141	Main Road nr j/w Church Road, East Hanningfield - Walkable verge	East Hanningfield	Sep-18	Traffic Management	Design	Design of walkable verge design under LCHE132068	£7,000	
34	LCHE162142	Margaretting Road, Galleywood -Footway	Galleywood	May-18	Traffic Management	Implementation	Resin bonded surface to new footway	£9,000	Completed
35	LCHE162166	Pryors Road, Galleywood - Bollards	Galleywood	Quarter 4	Traffic Management	Total scheme	Measures to stop vehicles driving along independent footway - lockable bollard	£5,500	
36	LCHE152015	School Lane, Great Leighs - Speed limit repeater signs	Great and Little Leighs	Sep-18	Traffic Management	Total scheme	Improvements to speed limit repeater signage (size/frequency)	£5,000	

**Chelmsford City Local Highway Panel - Approved Works Programme 2018/19**

**Schemes Key**

**Completed**

**Cancelled**

**Update**

Ref	Cost Code	Scheme	Parish	Finish	Scheme Category	Scheme Stage	Works Description	Allocated Budget	Comments
<b>Approved Schemes - Prioritised for 2018/19 delivery (Continued)</b>									
37	LCHE152114	O/s 50-62 Shimbrooks, Great Leighs - Parking	Great and Little Leighs	Aug-18	Traffic Management	Implementation	Removal of existing planting area and resurfacing	£13,000	
38	LCHE158005	PRoW network, Great & Little Leighs - Signage & Bridge improvements	Great and Little Leighs	Quarter 4	Public Rights of Way	PRoW team	Improvement measures to PRoW signage and bridge improvements	£18,500	
39	LCHE142073	South Street, Great Waltham - Speed Indicator Device (SID) pole	Great Waltham	Aug-18	Traffic Management	Implementation	SID Pole	£3,500	
40	LCHE172018	Ford End C of E Primary School, B1008, Ford End - Advisory 20mph with Wig-wags	Great Waltham	Quarter 3	Traffic Management	Total scheme	Advisory 20mph speed limit with Wig-wag flashing lights	£4,000	Scheme to be implemented initially as 1 year trial and then to be reviewed
41	LCHE162164	B1008, Ford End - 40mph buffer	Great And Little Leighs	Quarter 4	Traffic Management	Total scheme	40mph buffer on Chelmsford approach	£8,500	
42	LCHE152091	Chalk Street/Warren Road/Hoe Lane, Rettendon - Signs	Rettendon	Aug-18	Traffic Management	Total scheme	Horse and Rider warning signage	£6,000	
43	LCHE152081	Mayes Lane, Sporhams Lane, Butts Green Road, Sandon - Signs	Sandon	Aug-18	Traffic Management	Total scheme	Horse and Rider warning signage	£6,000	
44	LCHE162060	Springfield Green, Springfield - Pedestrian crossing improvements	Springfield	Quarter 4	Traffic Management	Implementation	Zebra crossing, with lighting improvements	£88,500	
45	LCHE152066	Tyrells School, Springfield - Tavistock Road/Bodmin Road/Taunton Road, Springfield - 20mph	Springfield	Quarter 4	Traffic Management	Consultation and Design	20 mph zone	£6,500	
46	LCHE162158	O/s 322 Springfield Road, Springfield - Lining improvements	Springfield	Sep-18	Traffic Management	Total scheme	Lining improvements - remove centre hatching near parking bay and introduce single centre line to show road narrows	£12,500	
47	LCHE162144	Pump Lane and Colchester Road, Springfield - Signs	Springfield	Sep-18	Traffic Management	Total scheme	To improve Gateway Signage	£6,500	
48	LCHE174001	Church Lane j/w Lawn Lane, Springfield - Phase 1 - Cycling	Springfield	Quarter 4	Cycling	Total scheme	Phase 1 - Cycle link/junction improvements - Warning signs & advisory cycle lane across junction	£15,500	
49	LCHE165026	Main Road, Woodham Ferrers - Bus Shelter	Woodham Ferrers and Bicknacre	Quarter 4	Passenger Transport	Total scheme	New wooden bus shelter	£12,000	
50	LCHE162086	Lordship Road/Ongar Road/the Green/Mayfield Road/Orchard Close, Writtle	Writtle	Quarter 3	Traffic Management	Total scheme	Junction improvements following Feasibility Study	£50,000	

**Blank Page**

## CHELMSFORD CITY LOCAL HIGHWAY PANEL POTENTIAL SCHEMES LIST (Version 36)

This Potential Scheme List identifies all of the scheme requests which have been received for the consideration of the Chelmsford City Local Highways Panel. In order for the design teams to programme the works as efficiently as possible the Panel will again be asked to start to develop their 2019/20 Approved Works Programme at the December 2018 meeting.

At this stage we would ask the Panel to review the schemes on the current Potential Scheme List, to consider those they may wish to fund in the future and to remove any that the Panel would not wish to fund.

There are currently potential schemes with an estimated cost of £1,817,150 as shown in the summary below -

Potential Schemes List (Version 36)		
Ref.	Scheme Type	Estimated Scheme Costs
1	Traffic Management	£578,150
2	Walking	£63,000
3	Cycling	£944,000
4	Passenger Transport	£97,000
5	School Crossing Patrol	£29,000
6	Public Rights of Way	£106,000
	Total	£1,817,150

## CHELMSFORD CITY LOCAL HIGHWAY PANEL POTENTIAL SCHEMES LIST (Version 36)

On the Potential Schemes List the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	The scheme has been validated as being feasible and is available for Panel consideration
A	The scheme has been commissioned for a feasibility study which needs completing before any Panel consideration
R	A scheme which is against policy or where there is no appropriate engineering solution
V	A scheme request has been received and is in the initial validation process

# CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

## Traffic Management

<b>Total Value of schemes</b>	<b>£578,150</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
1	Woodham Ferrers & Bicknacre	Improved Gateway treatments	Signs to reflect operation of Community Speed Watch Team	Bicknacre	Total scheme	LCHE172037	£24,300	Validation - Five entry point locations, improved gateway features, with signs to also show "Community speedwatch village"	G	
2	Hammonds Road/Church Road, Boreham	Flood warning sign improvements	Manually operated flood warning signs	Boreham	Total scheme	LCHE182020	TBC	Awaiting cost estimate from suppliers/contractors	V	
3	Main Road (at northern Broomfield Parish boundary), Broomfield	Village Gateway Treatment	Lack of Village Gateway feature to define entry to Broomfield	Broomfield	Total scheme	LCHE142002	£5,000	Parish Council has agreed for scheme to be considered once any changes at adjacent roundabout have been finalised	G	
4	Court Road j/w Main Road, Broomfield	Traffic management improvements	Problems at peak times with egress of traffic from Court Road onto Main Road	Broomfield	Total scheme	LCHE172010	£6,000	Validation - Recommendation to install KEEP CLEAR road marking on Main Road to allow vehicles to turn out of Court Road onto Main Road	G	
5	Church Green, Broomfield	Kerbing	Wooden sleepers need replacing	Broomfield	Total scheme	LCHE172020	TBC	In validation	V	
6	Essex Records Office, Chelmsford	Signage improvements to (1) vehicular access to ERO on Navigation Road and (2) outside pedestrian entrance to ERO	Lack of signage	Chelmsford Non Parished	Total scheme	LCHE142085	£500	Validation - Site (2) agreed and Site (1) not necessary as building visible from location. Section 106 monies to be considered if available	G	
7	Park Avenue, Chelmsford	Cars mounting pavement causing conflict with pedestrians	Cars park on one side of road and when two vehicles try to pass, they routinely mount the pavement	Chelmsford Non Parished	Total Scheme	LCHE152016	£7,800	Validation - Bollards could lead to vehicles having to reverse to allow passing. Recommendation is for waiting restrictions to create passing places	G	
8	29-59 North Avenue, Chelmsford	Improved parking	Lack of residents parking	Chelmsford Non Parished	Feasibility	LCHE152095	£5,000	Validation - Option to encourage residents to apply for dropped kerbs and park on their frontage and Feasibility Study/Design into creating parking within adjacent green area	G	
9	Old Moulsham, Chelmsford	7.5 tonne environmental weight limit	Delivery vehicles for Moulsham Street routinely driving through Old Moulsham	Chelmsford Non Parished	Feasibility	LCHE152096	£10,000	Validation - Recommends Feasibility Study into 7.5t environmental weight limit, to include HGV traffic surveys and details of any delivery vehicles using Old Moulsham to access Moulsham Street shops	G	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
10	Admirals Park Estate, North-West Chelmsford (Boarded Barns)	20mph zone	Speed of vehicles	Chelmsford Non Parished	Total scheme	LCHE152115	TBC	In validation - Will require approx. 30 automatic traffic counts costing £7,500 to complete validation. Four ATC carried out - Corporation Road - 30mph speed limit - East bound 26.7mph & West bound 27.4mph, Swiss Avenue - 30mph speed limit - East bound 25.5mph & West bound 27.4mph, Langton Avenue - 30mph speed limit - South bound 25.4mph & West bound 24.6mph, Kings Road - 30mph speed limit - Southwest bound 25.4mph & Northeast bound 26.1 mph. Good compliance with existing 30mph speed limit. Remaining 26 ATC will cost £6,500	V	
11	Magistrates Court, New Street, Chelmsford	Directional signs to Magistrates Court	Lack of directional signs to Magistrates Court	Chelmsford Non Parished	Total scheme	LCHE162140	£6,000	Validation - Feasible to install directional signage on existing street furniture from Bus/Train station to Magistrates Court. Possible Wayfinder scheme also being implemented by CCC may cover this signage request	G	
12	Stump Lane, Chelmsford	Footway improvements	Narrow footway for pedestrians over railway bridge	Chelmsford Non Parished	Feasibility	LCHE152126	£5,000	Validation - Recommends Feasibility Study into priority working and to then consider footway widening	G	
13	Copperfield Road j/w Dickens Place, Chelmsford	Traffic management improvements	Speed of traffic	Chelmsford Non Parished	Survey	LCHE162143	£500	Validation - Results of speed survey at two locations - Eastbound 30.0mph & 29.7mph Westbound 30.9mph & 27.6mph. Good compliance with posted 30mph speed limit. Copperfield Road is a Priority Route 2 and Dickens Place is a Local Road, traffic flow priority would be on the PR2. Would be against policy (Traffic Management Strategy) to hold up traffic on a PR2. September 2016 - Joint site visit carried out and new automatic traffic count carried out - 35m E of Nickleby Road - 30mph limit - East bound - 29.6mph & West bound - 30.6mph. Good compliance to speed limit, some evidence of speeding during hours of darkness. Road is a Priority Route 2 and a mini-roundabout would be against policy. Suggestion is to carry out Road Safety Assessment	G	

# CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

## Traffic Management

<b>Total Value of schemes</b>	<b>£578,150</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
14	Chelmsford College, Vicarage Road, Chelmsford	Pedestrian/vehicular improvements to College Access	Cars parking too close to College access and no defined pedestrian dropped kerbs	Chelmsford Non Parished	Total scheme	LCHE162167	£9,500	Validation - Formalise crossing point, remove KEEP CLEAR road marking and implement double yellow lines across junction	G	
15	O/s Parade of shops, 90-106 Kings Road, Chelmsford	Parking improvements - echelon parking	Lack of parking for shops	Chelmsford Non Parished	Design	LCHE152004	£2,000	Validation - suggests that if echelon parking were introduced this could increase available parking by 10 spaces though scheme costs could be high, recommendation for detailed design which will also provide target costs. Dec 17 removed from 2017/18 Rolling Programme and returned to Potential Scheme List	G	
16	King Edward VI Grammar School and Chelmsford County High School for Girls, Broomfield Road, Chelmsford	From Feasibility Study - Improvements to kerbing/pedestrian guard rail and signage	Speed of traffic at pedestrian crossings	Chelmsford Non Parished	Total scheme	LCHE172008	£10,000	From Feasibility Study Panel prefers combination of - Option 1 (Recommended) Enhanced Road Safety education for school children and Monitoring of crossing at school times. And Option 2 £10,000 - kerbing/guard rail/signage improvements	G	
17	North Avenue, Chelmsford	Pedestrian crossing improvements	Difficult for pedestrians to cross road.	Chelmsford Non Parished	Total scheme	LCHE162059	TBC	Awaiting results of Feasibility Study and Section 106 design	V	
18	The Meades, Chelmsford	Measures to prevent verge damage	Verge routinely being driven over at S/o 1	Chelmsford Non Parished	Total scheme	LCHE162149	£14,000 + Utility diversion costs	Feasible scheme but will involve BT diversion	G	
19	Waterhouse Lane j/w Beeches Road and Forest Drive, Chelmsford	Measures to improve traffic flows	Difficulty for vehicles turning right onto Waterhouse Lane from Beeches Road/Forest Drive	Chelmsford Non Parished	Total scheme	LCHE162146	NA	Feasibility Study does not recommend changes to junction, due to road safety risks and costs of third party land acquisition/utility diversions	R	
20	A114 London Road nr Britvic RAB, Chelmsford	Pedestrian crossing improvements	Concerns around pedestrians crossing A114	Chelmsford Non Parished	Total Scheme	LCHE172025	TBC	Signalised crossing not feasible other options being considered	V	
21	Savernake Road (Harewood Road to Writtle Road), Chelmsford	Parking improvements	Congestion caused by parked cars	Chelmsford Non Parished	Total scheme	LCHE182006	TBC	In validation	V	
22	Sunrise Avenue, Chelmsford	Traffic Management Improvements	Speed of traffic	Chelmsford Non Parished	Total scheme	LCHE182013	TBC	In validation	V	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
23	Near 83-89 Avon Road, Chelmsford	Verge improvements	Parking on verges damaging the verges	Chelmsford Non Parished	Total scheme	LCHE182018	TBC	In validation - LHP previously funded parking improvements scheme on Avon Road. Parking bays were provided and measures to stop parking on other verges.	V	
24	Near 65-781 Melbourne Avenue, Chelmsford	Traffic island improvements	Speed and vehicle damage	Chelmsford Non Parished	Total scheme	LCHE182019	TBC	In validation - Awaiting automatic traffic count data	V	
25	Thames Avenue, Chelmsford	Verge improvements	Vehicles routinely parking on verges	Chelmsford Non Parished	Total scheme	LCHE182032	TBC	In validation	V	
26	Cherwell Drive, Chelmsford	Verge/parking improvements	Vehicles routinely parking on verges	Chelmsford Non Parished	Total scheme	LCHE182031	TBC	In validation	V	
27	Old Moulsham, Chelmsford - 20mph zone/limit	20 mph zone/limit - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street	Speed of traffic	Chelmsford Non Parished	Implementation	LCHE152057	£160,000	If Zone Signs/Road markings implemented in 2017/18, will require Traffic Calming features in 2018/19	G	
28	Church Road j/w Mashbury Road, Chignal St James	No through road signage	Vehicles turning into road then unable to turn around	Chignal	Total scheme	LCHE172016	£2,400	Validation - Provide No through road signage	G	
29	Chignal Hall Lane jw Mashbury Road, Chignal Smealy	Remove bennet junction	Existing verge being overrun dragging mud onto road	Chignal Smealy	Feasibility	LCHE152093	£3,000	Validation - Feasibility/design recommended into junction improvement options	G	
30	Sporhams Lane, Danbury	Width restriction on road, to prevent goods vehicles damaging verges	Vehicles damaging verges	Danbury	Total scheme	LCHE142092	TBC	In validation - Need to await results of request for Quite Lane status	V	
31	Well Lane to The Heights - Service Road, Danbury	One-way road	Vehicles routinely parking/blocking service road	Danbury	Total scheme	LCHE152104	£57,000	Feasible to make one-way with carriageway and footway improvements	G	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
32	S/o Vita Bella, The Tye, East Hanningfield	Footway widening works - kerbing/resurfacing to open up full width	Narrow footway for pedestrians	East Hanningfield	Feasibility	LCHE152105	£3,000	Validation - Feasibility Study into footway widening to consider extent of highway, statutory undertakers apparatus and fully cost any scheme proposal	G	
33	The Tye (nr j/w Old Church Road/Main Road), East Hanningfield	Kerbing and verge reinstatement	Vehicles over running verge and causing damage	East Hanningfield	Design	LCHE152113	£3,000	Validation - Kerbing introduced previously on western side of road. Recommendation is for detailed design, obtaining statutory undertakers apparatus drawings and road safety audit. This will provide a feasible design and an accurate target cost	G	
34	School Road, Good Easter	7.5T environmental weight limit	Goods vehicle using route as an alternative route damaging road	Good Easter	Surveys	LCHE152017	£2,000	Validation - Reintroduced to Panel - Speed/volume data shows HGV's usage very low. Unsuitable for HGV signage considered not recommended as this road is similar to others in the vicinity and could lead to excessive blue signs. Parish Council have asked for scheme to be considered by the Panel. Next stage would be for HGV Origin and Destination Survey using Automatic Number Plate Recognition cameras	G	
35	Chelwater, Great Baddow	Traffic management improvements	Speed of vehicles on access road and existing street lighting	Great Baddow	Survey	LCHE162151	£1,500	Validation - This is an access road to a small group of properties. In first instance any speeding issues should be raised through Police. A street lighting survey could be carried out to determine lux levels of existing lights to see if they are emitting enough light, if not it could be a maintenance issue to upgrade the lighting heads	G	
36	Galleywood Road nr j/w Pertwee Drive Great Baddow	Pedestrian crossing improvements	Issues with pedestrians trying to cross Galleywood Road, especially when trying to access bus stop	Great Baddow	Total scheme	LCHE162171	NA	Validation - result of PV <sup>2</sup> survey 0.004x10 <sup>8</sup> under 0.2 and a crossing facility would not be justified	R	
37	Bell Street, Great Baddow	Footway improvements	Lack of footway	Great Baddow	Surveys	LCHE162179	£500	Validation - If Panel wish to consider a scheme first stage would be a camera survey to determine pedestrian usage, resulting scheme could be expensive and affect parking. Also alternative route along High Street/Pump Hill is only 50m longer.	G	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
38	Church Street/High Street/Vicarage Lane, Great Baddow	Dropped kerb improvements	Lack of crossing points	Great Baddow	Total scheme	LCHE162180	£12,000	Validation - Provide three dropped kerbs with tactile paving where possible	G	
39	Maldon Road, Great Baddow	Dropped kerb improvements	Improvements to existing crossing point	Great Baddow	Total scheme	LCHE162181	TBC	In validation	V	
40	The Bringeay, Great Baddow	Pedestrian guard railing at Baddow Hall Junior School	Pedestrians exiting school in possible conflict with vehicles	Great Baddow	Total scheme	LCHE162185	TBC	In validation - School pedestrian entrance is off a Public Right of Way (Footpath 20) with agreement of land owner staggered barriers could be put in front of school entrance. School confirm land between footpath and school not theirs.	V	
41	Church Street, Great Baddow	Pedestrian crossing improvements	Pedestrian safety	Great Baddow	Total scheme	LCHE172043	TBC	In validation	V	
42	Chelmerton Road, Great Baddow	Traffic Management Improvements	Speeding traffic	Great Baddow	Total scheme	LCHE182003	NA	Validation - Automatic Traffic Count - 30mph limit - South bound - 29.0mph & North bound - 29.7mph. Good compliance with speed limit.	R	
43	Ford End C of E Primary School, B1008, Ford End	Advisory 20mph speed limit with Wig-Wag flashing lights	Speed of traffic	Great Waltham	Total scheme	LCHE182016	£500	Review of 2017/18 scheme following 1 year trial period	G	
44	Highwood Road Edney Common to Loves Green, including St Pauls Church	Pedestrian footway - 1.2m walkable verge, crossing point at Highwood Road and removal of informal layby at St Paul's Church, estimated cost £105,000 next stage detailed design	Lack of footway/walkable verge	Highwood	Design	LCHE142040	£3,500	Technical Note (costing £4,000) previously shared with Panel March 2015	G	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
45	Highwood Road, Edney Common - Traffic management improvements	Implementation of traffic management improvements - Remove centre white line/renew SLOW road markings, build outs at play ground/public house with priority flow	Speed of traffic	Highwood	Implementation	LCHE162039	£12,000	From completed design	G	
46	Highwood Road, Loves Green - Traffic management improvements	Implementation of traffic management improvements - Remove centre white line/renew SLOW road markings/build outs at school with priority flow	Speed of traffic	Highwood	Implementation	LCHE162038	£14,000	From completed design	G	
47	The Ridge j/w Runsell Lane and Fir Tree Lane and Holybread Lane, Little Baddow	Was request for Speed Indicator Poles (x3) and SID on rotation - Recommendation to review size/number of repeater signs	To remind traffic of 30 mph speed limit	Little Baddow	Total scheme	LCHE152084	£9,000	Validation - Three speed surveys North Hill (N) Lt Baddow (60m N of The Rodney PH) South - 31.8mph & North - 34.9mph The Ridge (mid) Lt Baddow South - 33.7mph & North - 32.1mph The Ridge (s) Lt Baddow South - 33.2mph & North - 29.3mph. Speeds do not meet criteria for a SID. Recommendation is to review size/number of speed limit repeater signs	G	
48	Nr Belsteads School, Back Lane, Little Waltham	Traffic Management Improvements	Speed of traffic	Little Waltham	Total scheme	LCHE182005	TBC	In validation	V	
49	A132 Burnham Road, Rettendon, O/s Hayes Country Park	Traffic management improvements	Lack of bus service to Residential Park and pedestrian crossing facilities	Rettendon	Total scheme	LCHE172009	TBC	In validation - Awaiting results of A131 Route Based Strategy	V	
50	Rettendon Roundabout, A1245 j/w Hawk Hill, Rettendon	Improvements to height restriction signage and Industrial Estate Signage	Vehicles getting stuck at low railway bridge	Rettendon	Total scheme	LCHE172045	TBC	In validation	V	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
51	Vicarage Road, Skreens Park Road and Stonehill Road, Roxwell	Village Gateway treatments	Speed of traffic	Roxwell	Total scheme	LCHE172013	TBC	In validation - Data from three automatic traffic counts feeding into validation	V	
52	A1060 Bishops Stortford Road near Hill Farm Cottages, Roxwell	Traffic Management Improvements - extend 40mph speed limit	Speed of traffic	Roxwell	Total scheme	LCHE182004	NA	Validation - Automatic Traffic Count - 60mph limit - East bound - 54.0mph & West bound - 51.2 mph. Good compliance with speed limit.	R	
53	Brock Hill nr j/w Waverley Crescent, Widford	Traffic management improvements	Speed of traffic near junction	Runwell	Total scheme	LCHE162172	£3,000	Validation - Recommendation to install junction warning signs and SLOW road markings	G	
54	Woodhill Road (S/O Sandon School), Sandon	Bollards to prevent verge parking	Vehicles parking on footway	Sandon	Total scheme	LCHE142065	£10,500	Validation - Against Officer recommendation Bollards/footway improvements could relocate parking problem further down the road towards a bend	R	
55	Sporhams Lane, Sandon	Suggestion to be classified as a Quiet Lane	Narrow lane, often used as a "rat run" or short cut	Sandon	Total Scheme	LCHE152012	TBC	In validation - Awaiting impact of five Quiet Lanes currently being implemented in County	V	
56	67-69 Downham Road, Ramsden Heath	Request to change VAS to SID unit	Speed of traffic	South Hanningfield	Total scheme	LCHE182012	TBC	In validation	V	
57	Marsh Farm Road, South Woodham Ferrers	Traffic management improvements	HGV's using car park at the end of Marsh Farm Road	South Woodham Ferrers	Total scheme	LCHE162163	£4,500	Validation - Unsuitable for HGV signage could be considered	G	
58	Lawn Lane near junction with Orford Crescent, Springfield	Improved pedestrian crossing facilities	Pedestrians having difficulties crossing	Springfield	Total scheme	LCHE152002	TBC	In validation - Degree of pedestrian conflict survey carried out results 0.482x10^8 feeding into validation process. Existing tree currently obscure sight line. Now carrying out new PV <sup>2</sup> at adjacent crossing point 60m north of this location	V	
59	O/s 19-33 Shelley Road, Chelmsford	Extension of parking bays	Insufficient parking for residents cars	Springfield	Total scheme	LCHE172031	£60,000	Validation - Extending parking bays would provide two additional spaces	G	

# CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

## Traffic Management

<b>Total Value of schemes</b>	<b>£578,150</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
60	Canvey Walk j/w FP 46, Chelmsford	Traffic Management Improvements	Conflict between pedestrians/cyclist on footpath and vehicles	Springfield	Total scheme	LCHE172032	£4,500	Validation - Provide tactile crossing points to highlight crossing to pedestrians	<b>G</b>	
61	Chancellor Avenue j/w Chelmer Village Way, Springfield	Measures to prevent vehicles losing control on roundabout and hitting adjacent wall	Vehicles losing control on roundabout	Springfield	Total scheme	LCHE152009	TBC	Awaiting results of feasibility study	<b>V</b>	
62	Helston Road/Pump Lane, Chelmsford	Staggered barrier	Cycle/pedestrian conflict	Springfield	Total scheme	LCHE172001	TBC	In validation	<b>V</b>	
63	High Street, Stock	Route enhancement study	Speed of traffic	Stock	Feasibility	LCHE132043	£3,000	Validation - Feasibility Study suggested following request for 20mph speed limit/average speed camera	<b>G</b>	
64	Brookmans Road j/w Back Lane, Stock	Bollards on verge to prevent verge damage	Vehicles damaging verge	Stock	Total scheme	LCHE142089	£25,000	Validation - Option 1 approach Parking partnership for junction protection parking restrictions, Option 2 reduce width of verge, install HGV overrun to allow easier turning for larger vehicles	<b>G</b>	
65	The Square j/w High Street, Stock	Parking improvements	Lack of parking	Stock	Design	LCHE172024	£8,000	Validation - resulting scheme could cost £62k and provide two additional parking spaces	<b>G</b>	CHL/07/320 - £2,300
66	Stock Rd/Ship Rd, Holiday Hill/Blind Ln, Church Rd, Middlemead/Broadmead, West Hanningfield	Road/Depth markers	Flooding sites	West Hanningfield	Total scheme	LCHE162137	£6,000	Validation - Feasible to install water depth markers though this would not address cause of flooding.	<b>G</b>	
67	Lordship Road j/w Fox Burrows Lane, Writtle	Feasibility Study into junction/carriageway improvement	Recommendation from Route Enhancement Study	Writtle	Feasibility	LCHE152088	£5,000	Recommendation from Route Enhancement Study, suggestion is to await results of any future development on Fox Burrows Lane	<b>G</b>	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

Traffic Management

Total Value of schemes	£578,150
------------------------	----------

Ref	Location	Description	Problem	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
68	Writtle College Main Access, Lordship Road, Writtle	Feasibility Study into carriageway/footway /signing/lining/street lighting/verge improvements	Speed/volume of traffic	Writtle	Feasibility	LCHE152089	£5,000	Recommendation from Route Enhancement Study	G	
69	Highwood Road, Edney Common to Loves Green	50mph speed limit	Speed of traffic	Writtle	Total scheme	LCHE152124	£10,000	Validation - Speed data - 60mph speed limit - 150m SW of A414 - Northeast bound - 41.5mph & Southwest bound - 37.5mph, 930m SW of A414 - South bound - 46.4mph & 49.9mph, 560m Northeast of Nathans Lane - Northeast bound - 46.5mph & Southwest bound - 46.6mph. Based on speed data - 30mph limit near A414 not feasible as recorded speeds are too high, also environment of road would not assist a 30mph limit as properties not apparent to drivers. It could though be possible to consider a 50mph limit, which may reduce some of the higher speeds along the road	G	
70	Lodge Road/Bridge Street/The Green/St Johns Green, Writtle	Traffic management improvements	Concerns around junction	Writtle	Total scheme	LCHE162178	TBC	In validation - awaiting outcome of three PV <sup>2</sup> surveys to feed into scheme validation	V	
71	The Green, Writtle	Pedestrian crossing improvements	Pedestrian safety	Writtle	Total scheme	LCHE172041	TBC	In validation	V	
72	The Green nr j/w Ongar Road, Writtle	Measures to stop verge damage	Vehicles routinely over-running the verge	Writtle	Total scheme	LCHE172044	TBC	In validation	V	
73	Hylands School, Chelmsford Road, Writtle	Pedestrian crossing improvements	Pedestrian difficulty in crossing road	Writtle	Total scheme	LCHE152008	NA	Validation - Degree of pedestrian/vehicle conflict survey 0.247x10 <sup>8</sup> but would not meet National guidelines for installation of a signalised crossing	R	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

**Walking**

<b>Total Value of schemes</b>	<b>£63,000</b>
-------------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
1	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury	Implementation of footway to link two parts of Village	Lack of footway/walkable verge	Parish Council	Danbury	Total scheme	LCHE163005	£63,000	Estimated costs, design under review	A	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

**Cycling**

Total Value of schemes	<b>£944,000</b>
------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG	Section 106 monies
1	Longstomps Cycleway, Chelmsford	Create shared footway/cycleway	Improvements to National Cycle Route 13, along busy section of Longstomps	Cycling team	Chelmsford Non Parished	Total scheme	LCHE154003	£100,000	Not a priority scheme within Chelmsford Cycling Action Plan	G	
2	West Park, Chelmsford	Install a 3.5m replacement bridge on existing alignment	Design of replacement footbridge currently not part of Highways Network, which would need to be addressed	Cycling team	Chelmsford Non Parished	Design	LCHE154006	£65,000	Validated by Cycling team	G	
3	Springfield Green/Timsons Lane	Options to improve connection of existing routes	Lack of connectivity	Cycling team	Chelmsford non Parished	Total scheme	LCHE164015	£298,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
4	Melbourne Avenue, Chelmsford	CH17 - Panel has funded design to convert southern footway between Chignal Road and North Avenue - widen near West Avenue	Cycling route improvement	Cycling team	Chelmsford Non Parished	Total scheme	LCHE154007	£25,000	Removed from 2017/18 Rolling Programme & returned to Potential Scheme List	G	
5	Princes Road	Convert/widen footway to cycleway/footway	Cycling improvements	Cycling team	Chelmsford Non Parished	Total scheme	LCHE154009	£95,000	Removed from 2017/18 Rolling Programme & returned to Potential Scheme List	G	
6	Chelmer Park Cycle Route, Beehive Lane, Galleywood	Shared footway/cycleway on Beehive Lane between Skinners Lane and Chelmer Car Park	Lack of cycle network connectivity to Galleywood	Cycling team	Galleywood	Design	LCHE154002	£227,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
7	Church Lane j/w Lawn Lane, Springfield	Phase 2 - Cycle link/junction improvements - 3m shared cycleway across Park	Need for cycling improvements	Safer roads team	Springfield	Total scheme	LCHE174002	£119,000	Draft Design presented at June 2017 Panel meeting	G	
8	Writtle Cycle Route, Writtle	Solar lights/studs at 10m intervals	Mainly rural unlit route	Cycling team	Writtle	Total scheme	LCHE154005	£15,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	

## Passenger Transport

Total Value of schemes	<b>£97,000</b>
------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
1	Chelmsford Bus Station, Duke Street, Chelmsford	Measures to improve bus/pedestrian safety	Pedestrians are frequently crossing straight across wide forecourt	Bus Provider	Chelmsford Non Parished	Total scheme	LCHE165031	£6,000	Validation - Feasible to install approx.30m of pedestrian guard rail. As Duke Street is in a conservation area guard railing would need to reflect this (ornate/painted black)	G	
2	Chignal Corner Bus Stop (west bound), O/s 57/59 Roxwell Road, Chelmsford	Request for raised kerbs	Low kerbs at bus stop	Passenger Transport team	Chelmsford Non Parished	Total scheme	LCHE175005	£11,000	Validation - Raised kerbs could be installed. Footway was being considered as possible shared footway/cycleway under Chelmsford City Growth Fund	G	
3	Opposite Manor Farm Shop, Maldon Road, Great Baddow	New metal bus shelter	Lack of bus shelter	Councillor	Great Baddow	Total scheme	LCHE175006	£6,500	Validated by Passenger Transport team	G	
4	The Street, nr Winkford Close, Little Waltham	Replacement bus shelter	Existing bus shelter is no longer water tight	Parish Council	Great Waltham	Total scheme	LCHE165034	£10,000	Validated by Passenger Transport team	G	
5	Metsons Lane, Highwood	Upgrade bus stops - Raised kerbs and dropped crossing point	Bus stops to Barrow Farm Riding Stable for Disabled do not meet accessibility standards	Passenger Transport team	Highwood	Total scheme	LCHE165022	£12,000	Validated by Passenger Transport team	G	
6	Nr Allotments Blasford Hill, Little Waltham	KEEP CLEAR road marking in existing bus stop	Bus stop not clearly defined	Parish Council	Little Waltham	Total scheme	LCHE175001	£3,000	Validated by Passenger Transport team	G	
7	Heath Road, Ramsden Heath	Replacement bus shelter	Existing shelter is at the end of its life	Parish Council	Ramsden Heath	Total scheme	LCHE165033	£9,500	Validated by Passenger Transport team - Scheme includes removal of existing shelter, new base and then new shelter	G	

## Passenger Transport

Total Value of schemes

**£97,000**

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
8	West-bound bus stop on Broughton Road, near junction with Inchbonnie Road.	New metal bus shelter	Request received by SWF Town Council for a new passenger shelter to be installed.	Town Council	South Woodham Ferrers	Total scheme	LCHE175002	£5,000	Validated by Passenger Transport team	G	
9	Bus stop on Hullbridge Rd, opposite The Railway public house.	New metal bus shelter	Request received by SWF Town Council for a new passenger shelter to be installed.	Town Council	South Woodham Ferrers	Total scheme	LCHE175003	£5,000	Validated by Passenger Transport team	G	
10	Bus Stop outside St. Peter's C of E Primary School	New wooden shelter	Request received by West Hanningfield Parish Council for a new passenger shelter to be installed.	Parish Council	West Hanningfield	Total scheme	LCHE175004	£9,000	Validated by Passenger Transport team	G	
11	Stop Name Woodham Hall, Main Road, Woodham Ferrers	New wooden bus shelter	Replace bus shelter	Parish Council	Woodham Ferrers	Total scheme	LCHE155026	£10,000	Validated By Passenger Transport Team	G	
12	Ongar Road (Nr j/w East View) Writtle	New metal bus shelter	Existing shelter badly damaged and barriered off	Parish Council	Writtle	Total scheme	LCHE185002	£6,000	Validated by Passenger Transport team	G	
13	Lordship Road, Writtle	Pair of bus stops, raised kerbs flags/poles	Lack of bus stops at Doctors Surgery	Passenger Transport team	Writtle	Feasibility	LCHE165032	£4,000	Re-assessed by Design Team, recommendation is now for feasibility study and informal consultation	G	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

**School Crossing Patrols**

<b>Total Value of schemes</b>	<b>£29,000</b>
-------------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
1	Kings Road Primary School on Corporation Road, Chelmsford	Bollards on service road to be relocated to prevent parking	Crossing Patrol improvement	School Crossing Patrol team	Chelmsford Non Parished	Total scheme	LCHE146003	£14,000	Feasible to install kerbs and bollards	<b>G</b>	
2	Victoria Road nr Riverside Leisure Centre, Chelmsford -Drainage improvements	Drainage improvements at crossing point	Standing water causing problems for pedestrians crossing road	School Crossing Patrol team	Chelmsford Non Parished	Implementation	LCHE156006	£15,000	From completed design	<b>G</b>	

CHELMSFORD CITY LOCAL HIGHWAYS PANEL - POTENTIAL SCHEMES LIST (VERSION 36)

**Public Rights of Way**

<b>Total Value of schemes</b>	<b>£106,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	Section 106 monies
1	PROW Footpath 95 Chelmsford	Investigation on-going into installing drainage in existing surfaced city centre footpath	PROW improvement	PRoW team	Chelmsford Non Parished	Total scheme	LCHE148002	TBC	Awaiting results of investigation	<b>G</b>	
2	Great Leighs Footpath 41 (Part of The Essex Way)	Surfacing and Drainage improvements	Water meadow/natural springs affecting a well used PRoW	PRoW team	Great Leighs	Total scheme	LCHE158006	£28,000	Validated by Public Rights of Way team	<b>G</b>	
3	Little Waltham Footpath 28	Surfacing and Drainage improvements - 365m length and average 2m width	Path is routinely very muddy throughout the year	PRoW team	Little Waltham	Total scheme	LCHE158007	£21,000	Validated by Public Rights of Way team	<b>G</b>	
4	Bridleway 11 Margaretting	To create a link between Bridleway 11 and Bridleway 44/54	Bridleway 11 cut off by A12	PRoW team	Margaretting	Total scheme	LCHE158004	£35,000	Validated by Public Rights of Way team	<b>G</b>	
5	Bridleway 10, Mill Lane Ramsden Heath	Bridleway 10 South Hanningfield Surface Improvements	Boggy and uneven surface in sections makes bridleway a difficult route to follow for some users	PRoW team	South Hanningfield	Total scheme	LCHE158003	£15,000	Validated by Public Rights of Way team	<b>G</b>	
6	Footpath 63, South Hanningfield	Footpath surface improvements with planings	Footpath surface in need of improvement	PRoW team	South Hanningfield	Total scheme	LCHE158010	£7,000	Validated by Public Rights of Way team	<b>G</b>	

## Chelmsford City Local Highway Panel - Section 106 Programme 2018/19

Chelmsford City Local Highway Panel - Section 106 Programme 2018/19							
Schemes Key		Completed	Cancelled	Update			
Ref. No.	Scheme name	Parish	Activity code	Delivery method	Current stage	Anticipated finish	Comments
1	CHELMER VILLAGE WAY/BROOKEND ROAD - TOUCAN CROSSING	Chelmsford Non Parished	10001335	Implementation	Completed	Mar-18	Implementation of Toucan crossing on Chelmer Village Way near Brookend Road South of Barlows Reach
2	WOOD STREET, CHELSMFORD - ZEBRA CROSSING	Chelmsford Non Parished	10001391	Design Only	In Progress	Mar-18	Highway improvements to Wood Street - look at removing zebra closest to new toucan - possibly install crossing at Wood Street/ Galleywood Rd junction
3	STUMP LANE/SPRINGFIELD ROAD, CHELSMFORD - IMPROVEMENTS	Chelmsford Non Parished	10002408	Feasibility Only	In Progress	Sep-18	Investigate pedestrian refuge island on Springfield Road between Stump Lane and Oaklea Avenue. Also footway widening in Stump Lane from junction with Springfield Road
4	NORTH AVENUE, CHELSMFORD - PEDESTRIAN CROSSING FACILITY	Chelmsford Non Parished	10002583	Feasibility Only	In Progress	Sep-18	Pedestrian crossing facility in North Avenue at the Kings Road End
5	ALBERMARLE LINK CYCLEWAY DESIGN	Chelmsford Non Parished	10002587	Design Only	In Progress	Sep-18	Design Cycleway link
6	CHELMER VILLAGE RETAIL PARK	Chelmsford Non Parished	10001320	Implementation	To Be Programmed	2018/19	Improved pedestrian and cycle access in the vicinity of Chelmer Village Retail Park
7	ARNHEM ROAD - PASSENGER TRANSPORT IMPROVEMENTS	Chelmsford Non Parished	10002807	Design only	In Progress	Jun-18	Improvements to bus stops on Arnhem Road
8	TRAVIS PERKINS - PASSENGER TRANSPORT IMPROVEMENTS	Chelmsford Non Parished	10002805	Design Only	In Progress	Jun-18	Improvements to bus stops
9	WATERHOUSE LANE - PASSENGER TRANSPORT IMPROVEMENTS	Chelmsford Non Parished	10002824	Design Only	In Progress	Jun-18	Improvements to bus stops
10	DANBURY VILLAGE -PASSENGER TRANSPORT IMPROVEMENTS	Danbury	10002825	Design Only	In Progress	Jun-18	Replace flags and poles
11	GALLEYWOOD - PASSENGER TRANSPORT IMPROVEMENTS	Galleywood	10002823	Design Only	In Progress	Jun-18	Upgrade bus shelters
12	BEEHIVE LANE J/W FIRECREST, CHELSMFORD - JUNCTION IMPROVEMENTS	Great Baddow	10001430	Design Only	In Progress	Sep-18	Look at measure to prevent bus over running corner

**Chelmsford City Local Highway Panel - Section 106 Programme 2018/19**

Schemes Key	Completed	Cancelled	Update
-------------	-----------	-----------	--------

Ref. No.	Scheme name	Parish	Activity code	Delivery method	Current stage	Anticipated finish	Comments
13	MALDON ROAD - PASSENGER TRANSPORT IMPROVEMENTS	Great Baddow	10002822	Design Only	In Progress	Jun-18	Replace flags and poles
14	GREAT LEIGHS BYPASS - CLEARWAY ORDER	Great Leighs	10001426	Implementation	In Progress	Mar-18	Following re-opening of Chelmsford City Racecourse look at installing no waiting on the verge/footway order on the A131 bypass to prevent vehicles parking.
15	METSONS LANE - PASSENGER TRANSPORT IMPROVEMENTS	Highwood	10002820	Design Only	In Progress	Jun-18	Improvements to bus stops on Metsons Lane
16	ROXWELL VILLAGE PARKING RESTRICTIONS	Roxwell	10001427	Design Only	In Progress	Aug-18	Parking restrictions in village centre
17	RUNWELL ROAD - PASSENGER TRANSPORT IMPROVEMENTS	Runwell	10002808	Design Only	In Progress	Jun-18	Improvements to bus stop adjacent to Church
18	RAINSFORD ROAD - PEDESTRAIN ISLAND IMPROVEMENTS	Sandon	10002809	Design Only	In Progress	Jun-18	Drainage works and improvements to pedestrian refuge island
19	SOUTHEND ROAD - PASSENGER TRANSPORT IMPROVEMENTS	Sandon	10002826	Design Only	In Progress	Jun-18	Replace flags and poles on Southend Road
20	FERRERS ROAD, SOUTH WOODHAM FERRERS - CYCLEWAY	South Woodham Ferrers	10001393	Design Only	In Progress	Sep-18	Install cycleway on Ferrers Road to link with the new Toucan
21	INCHBONNIE ROAD - PASSENGER TRANSPORT IMPROVEMENTS	South Woodham Ferrers	10001222	Design Only	In Progress	Jun-18	Improvements to bus stops on Inchbonnie Road
22	CHELMER VALLEY WAY, SPRINGFIELD - CLEARWAY ORDER	Springfield	10002569	Implementation	In Progress	Mar-18	Install a Clearway Order on Chelmer Valley Way
23	HYLANDS SCHOOL - PASSENGER TRANSPORT IMPROVEMENTS	Writtle	10002811	Design Only	In Progress	Jun-18	Install new shelter o/s school on widened footway

**Chelmsford City Highway Rangers - Works Summary January to March 2018**

REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed	
1	CHE1711021	Woodham Ferrers And Bicknacre	Westerings	Opp 12 & 10	Vegetation trimming	Small tree branches overhanging footway from grass verge	3160684	2nd January 2018
2	CHE1711009	Chelmsford Town	Rainsford Lane	Alongside the fire station at the junction with Rainsford Lane	Vegetation trimming	Overhanging tree branches blocking 60% of the footway. 10m x 3m	3157462	3rd January 2018
3	CHE1711030	Chelmsford Town	Lawn Lane Service Road	Side of 9	Vegetation trimming	Overgrown vegetation blocking footpath 10m	3162585	3rd January 2018
4	CCC	Chelmsford Town	Cramphorn Walk	Green area	Other (explain in notes)	Remove all the broken posts laying on the ground		3rd January 2018
5	CCC	Springfield	Blacklock	Blacklock	Other (explain in notes)	Make safe Street Name plate & order new one		3rd January 2018
6	CHE1711020	Galleywood	The Street	Rear of Eagle Public House	Vegetation trimming	Vegetation encroaching onto footway, 20m in length	3160450	4th January 2018
7	CHE1711018	Great Baddow	Bells Chase	Opposite 23	Vegetation trimming	Overgrown vegetation 8m	3158637	4th January 2018
8	CHE1711012	Great Baddow	Craiston Way	Next to bridge	Vegetation trimming	Overgrown vegetation 8m	3157989	4th January 2018
9	CCC	Springfield	Colyers Reach	Various	Other (explain in notes)	Install x2 Street Name plates		5th January 2018
10	CCC	Chelmsford Town	Homefield Drive	Scott Walk, Pan Walk, Beaumont Walk	Other (explain in notes)	Street Name plate fitted onto existing post		5th January 2018
11	CCC	Chelmsford Town	Tennyson Road	Various	Other (explain in notes)	Install litter bin		5th January 2018
12	CCC	Chelmsford Town	Town Centre	High Street	Other (explain in notes)	Repairs to litter bins in High Street		8th January 2018
13	CHE1711006	Great Baddow	Gardeners	Opposite 43/45	Vegetation trimming	Overgrown vegetation	3156414	9th January 2018
14	CHE1711013	Galleywood	Marklands Close	O/s 24-26	Vegetation trimming	Growth on footway surface, 4m in length	3158468	9th January 2018
15	CHE1711017	Galleywood	Home Mead	O/s play area	Vegetation trimming	Lamp column FP3 obscured by vegetation	3158644	9th January 2018
16	CHE1711019	Galleywood	St Michaels Walk	Opposite 34-44	Vegetation trimming	Vegetation encroaching onto footway, 20m in length	3160052	9th January 2018
17	CHE1711024	Galleywood	Barnard Road	Junction at Homemead on column 7XHA	Sign cleaning	School warning sign & lights obscured by vegetation	3161617	9th January 2018
18	CHE1711003	Great Baddow	Gardeners	164 - 182	Vegetation trimming	Overgrown vegetation	3156404	10th January 2018

**Chelmsford City Highway Rangers - Works Summary January to March 2018**

REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed	
19	CHE1711004	Great Baddow	Gardeners	Side of no 1	Vegetation trimming	Overgrown vegetation	3156407	10th January 2018
20	CHE1711005	Great Baddow	Gardeners	Side of 37	Vegetation trimming	Overgrown vegetation	3156408	10th January 2018
21	CCC	Woodham Ferrers And Bicknacre	Creephedge Lane	Junction of Creephedge Lane Rettendon End	Other (explain in notes)	Remove damaged Street Name plate new one on order		11th January 2018
22	CCC	Springfield	Brook End North	By no entry exit of Brook End Road	Other (explain in notes)	Install 1 x Street Name plate		11th January 2018
23	CCC	East Hanningfield	Pan Lane	E/Hanningfield junction at Southend Road	Other (explain in notes)	Install 1 x Street Name plate		11th January 2018
24	CCC	Galleywood	Galleywood Road	On footpath	Other (explain in notes)	Cut back branch fallen over footway		12th January 2018
25	CHE1711023	Galleywood	Rous Chase	Side of 13	Vegetation trimming	Footway blocked by bushes,5m in length	3161058	12th January 2018
26	CCC	Galleywood	Skylark Walk	By grass verge	Other (explain in notes)	Checked damaged Street Name plate		16th January 2018
27	CHE1711034	Danbury	Beaumont Park	Entire length, 50m	Vegetation trimming	Growth on surface making steep incline slippery	3164078	16th January 2018
28	CCC	South Woodham Ferrers	Town centre	Guild Way & Town Centre	Other (explain in notes)	Weeding		17th January 2018
29	CHE1711022	Sandon	Southend Road	O/s Oakdale	Vegetation trimming	Approx., 80m slightly overgrown vegetation	3160886	18th January 2018
30	CCC	Springfield	Forsythia Close to Daffodil Way	Forsythia Close to Daffodil Way	Other (explain in notes)	Cut back tree fallen over footway		18th January 2018
31	CCC	Boreham	Depot	Drovers Way	Other (explain in notes)	Assist on tanker work		19th January 2018
32	CCC	Springfield	Springfield Green	By Springfield Place	Other (explain in notes)	Refit loose litter bin		22nd January 2018
33	CCC	Springfield	Chelmer Village Way	Chelmer Village Way	Other (explain in notes)	1 x Street Name plate Replace old faded one		22nd January 2018
34	CCC	South Woodham Ferrers	Hither Blakers	Hither Blakers	Other (explain in notes)	2 x Street Name plate either end of road		22nd January 2018
35	CCC	Great Baddow	Southend Road	Galleywood Road, Church Street, Waterways	Vegetation trimming	Clear litter, cut back vegetation		23rd January 2018 & 24th January 2018
36	CHE1711029	Danbury	Mayes Lane	From opposite Green Acres towards Copt Hill, 150m in length	Vegetation trimming	Rear edge overgrown, reducing available width by up to 20%	3162211	23rd January 2018
37	CCC	Chelmsford Town	Mead Path	Off London Road	Other (explain in notes)	Install 1 x Street Name plate		24th January 2018

Chelmsford City Highway Rangers - Works Summary January to March 2018							
REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed
38	CCC	Writtle	Pound Fields Writtle	Pound Fields	Other (explain in notes)	Install 1 x Street Name plate	24th January 2018
39	CCC	Great Baddow	Meadgate Terrace	On post outside no35	Other (explain in notes)	Install 1 x Street Name plate replace old faded one	24th January 2018
40	CHE1712010	Stock	HIGH STREET	Os 27	Vegetation trimming	Two warning signs obscured by vegetation	3167617 25th January 2018
41	CCC	Great Baddow	APPLE WAY	Apple Way / Beehive Lane to Tylands	Vegetation trimming	Clear footpath parallel to Beehive Lane	25th January 2018
42	CCC	Margaretting	Maldon Road	Margaretting/Galleywood	Other (explain in notes)	Clear fly tip	25th January 2018
43	CHE1712009	Danbury	The Heights	Rear 41-43 Beaumont park	Vegetation trimming	Growth from island reducing available carriageway width by 0.8m	3167238 26th January 2018
44	CHE1712011	South Woodham Ferrers	Hullbridge Road	Side of 2 Brent Avenue to Lamp Column 4	Vegetation trimming	11m slightly overgrown	3167749 26th January 2018
45	CHE1712016	South Woodham Ferrers	Hullbridge Road	In-between Brent Ave & The Chase	Vegetation trimming	Slight vegetation overgrown onto street lighting, 2,3,4,and 6	3169957 26th January 2018
46	CHE1712017	Springfield	Burton Place	Opp 28	Vegetation trimming	Overgrown veg blocking footway 10m	3170198 26th January 2018
47	CHE1712005	Great Baddow	West Hanningfield Road	Opposite bus shelter on column s6	Sign cleaning	Roundabout warning sign dirty	3166132 29th January 2018
48	CHE1712018	Stock	Ingatestone Road	Opposite Riverside Farm	Sign cleaning	Road narrows warning sign dirty	3170519 29th January 2018
49	CHE1712023	Stock	Stock Road	Opposite entrance to Crondon Park Golf Club	Sign cleaning	30mph in 300m sign obscured by vegetation/dirty	3171475 29th January 2018
50	CHE1712025	Galleywood	Beehive Lane	Junction at stock road	Sign cleaning	Give way sign dirty	3172568 29th January 2018
51	CHE1712026	Galleywood	Stock Road	Opposite garage on lamp column 12	Sign cleaning	Direction sign dirty	3172947 29th January 2018
52	CHE1712002	Great And Little Leighs	Banters Lane	Junction with main road	Sign cleaning	Sign needs cleaning and readjusting to face on coming traffic	30th January 2018
53	CHE1712004	Chelmsford Town	Ridgewell Drive	Opposite Admirals Reach nursing home	Sign cleaning	Street signs dirty needs cleaning	30th January 2018
54	CHE1712007	Springfield	Candytuft Road	Side of 61	Vegetation trimming	Overgrown vegetation blocking footpath 10m	3166283 31st January 2018
55	CHE1712014	Boreham	Main Road	Just past Tyrells Cottages	Vegetation trimming	Overgrown vegetation blocking footpath 10m	3169216 31st January 2018
56	CHE1712024	Chelmsford Town	Rushleydale	Remote footway side of 18	Vegetation trimming	Overgrown veg blocking lamp column 10m	3172295 31st January 2018

Chelmsford City Highway Rangers - Works Summary January to March 2018								
REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed	
57	CCC	Chelmsford Town	Roslings Close	Roslings Close	Other (explain in notes)	Install 2 x Street Name plate to replace old ones	1st February 2018	
58	CCC	Great Baddow	West Hanningfield Road	Maltings Road	Other (explain in notes)	Replace old dog bin being done for Great Baddow Parish Council	1st February 2018	
59	CCC	Chelmsford Town	West End Car park	West End Car Park	Other (explain in notes)	Clear rubbish/ fly tip / with refuse team	2nd February 2018	
60	CHE18020001	Boreham	Winsford Way	S/o Post Office sorting office	Vegetation trimming	Cut back vegetation and side footway	2nd February 2018	
61	CCC	Great Baddow	Baddow Hall Avenue	End of 33 Baddow Hall Ave & Maldon Road	Other (explain in notes)	Clear broken branches as per Parish Council request	7th February 2018	
62	CCC	Chelmsford Town	Drovers Way	Freighter House	Other (explain in notes)	Training	7th February 2018	
63	CHE1712006	Little Waltham	Chelmsford Road	Opposite Croxton Lane, Blasford hill	Vegetation trimming	Overhanging vegetation around bus shelter	7th February 2018	
64	CCC	Springfield	Henniker Gate	Along side 21 Henniker gate & 43	Vegetation trimming	Prune back shrubs encroaching onto footpath	8th February 2018	
65	CHE1712019	Writtle	Ongar Road	At turn around point outside no300 Bush House	Vegetation trimming	Cut back overgrown vegetation around L/C 47 as blocking light	3171416	8th February 2018
66	CHE1712027	Springfield	New Bowers Way	Around lamp column 18	Vegetation trimming	Overgrown vegetation blocking footpath 10m	3174002	8th February 2018
67	CHE1712028	Springfield	New Bowers Way	Surrounding lamp column 15	Vegetation trimming	Overgrown vegetation blocking footpath 10m	3174000	8th February 2018
68	CHE1712021	Writtle	Ongar Road	At rear of 2b Chequers Road	Vegetation trimming	Overgrown vegetation encroaching on the footway 30m x 0.5m	3171462	12th February 2018
69	CHE1712022	Writtle	The Green	Road between 13/15 to the Church car park	Vegetation trimming	Overhanging vegetation 50m in length	3171467	12th February 2018
70	CHE1712003	Writtle	Loves Walk	Whole road	Vegetation trimming	Overhanging vegetation 70m length	3146205	13th February 2018
71	CCC	Margaretting	Main Road	Junction opp A12	Other (explain in notes)	Clear fly tip from road		14th February 2018
72	CHE1801004	Rettendon	Salforal Close	Outside 2/3	Vegetation trimming	Vegetation encroaching on to footway 5.0m x 1.0m	3174411	14th February 2018
73	CHE1801007	South Hanningfield	Dowsett Lane	Outside Norton Place	Vegetation trimming	30/40mph obscured by vegetation	3177275	14th February 2018
74	CHE1801009	Chelmsford Town	Rushley Dale	Opposite 18	Vegetation trimming	Overgrown vegetation blocking footpath 5m job	3177903	14th February 2018
75	CHE1801008	South Hanningfield	Middlemead	From playground to Fishermans car park	Vegetation trimming	Growth on footway surface and from rear edge reducing available width, approx 1km	3177398	14th February 2018

Chelmsford City Highway Rangers - Works Summary January to March 2018								
REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed	
76	CCC	Chelmsford Town	Kipling Close, Eastern Crescent	Kipling Close, Eastern Crescent start of road	Other (explain in notes)	Install 2 x Street Name plate to replace old ones	15th February 2018	
77	CCC	Chelmsford Town	Rainsford Road	Outside 164 Rainsford Road	Other (explain in notes)	Remove damaged parking sign that has been knocked over on pavement	16th February 2018	
78	CHE1801006	East Hanningfield	The Tye	Between Old Church Road and bus shelter	Vegetation trimming	Growth on footway surface reducing available by up to 50%, 20m	3176154	16th February 2018
79	CHE1801010	Rettendon	Hoe Lane	Outside 14	Sign cleaning	Two sets of signs not facing carriageway, need turning	3178232	16th February 2018
80	CHE1801011	Boreham	Lodge Crescent	Outside 8-16 against the kerb in the road	Vegetation trimming	Weeds growing against the kerb	3178398	16th February 2018
81	CHE1801012	Rettendon	Rectory Lane	Junction at Woodham Road outside Gabriola	Vegetation trimming	No through road sign obscured by vegetation	3178420	16th February 2018
82	CCC	Little Baddow	The Ridge	At junction of Cross Roads top of north hill	Other (explain in notes)	Install 1 Street Name plate	19th February 2018	
83	CCC	Chelmsford Town	Canuden Road	Junction with forest drive	Other (explain in notes)	Install 2 x Street Name plate to replace old ones	19th February 2018	
84	CHE1801014	Rettendon	Burnham Road	Junction at Tabrums Lane	Sign cleaning	12.0 height warning sign dirty	3178433	20th February 2018
85	CHE1801016	Little Baddow	North Hill	On both sides of bridge at Papermill Lock	Vegetation trimming	Growth on footway surface reducing available width by up to 20%, 40m in length	3179249	20th February 2018
86	CHE1801020	South Woodham Ferrers	Bulbecks Walk	Opposite 13	Vegetation trimming	19m slightly overgrown vegetation	3181070	20th February 2018
87	CHE1801018	Writtle	Longmead Avenue	Footpath that runs between Longmead avenue and Baddow road	Vegetation trimming	Siding required whole length plus bush requires cutting back, 55mts	3179779	21st & 22nd February 2018
88	CCC	Chelmsford Town	Various	Parks Depot	Other (explain in notes)	Assist street services, bins, Street Name plate storage	23rd February 2018	
89	CCC	Stock	Well Lane/Mill Road	Well Lane/Stock Road	Other (explain in notes)	Install 1 X Street Name plate	26th February 2018	
90	CCC	Boreham	Church Road	Opp The Larches	Other (explain in notes)	Install 1 X Street Name plate	26th February 2018	
91	CCC	Springfield	Blacklock	Blacklock	Other (explain in notes)	1 x Street Name plate	26th February 2018	
92	CCC	Rettendon	Creephedge Lane	Junction of Creephedge Lane	Other (explain in notes)	1 x Street Name plate	26th February 2018	
93	CCC	Springfield	Stump Lane	Stump Lane	Other (explain in notes)	1 x Street Name plate	26th February 2018	
94	CCC	Springfield	Curzon Way	Opp side of footpath where litter bin & bench are	Other (explain in notes)	1 x Dog waste bin	27th February 2018	

Chelmsford City Highway Rangers - Works Summary January to March 2018							
REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed
95	CCC	Springfield	Pump Lane	Pump Lane	Other (explain in notes)	Install 2 x Street Name plate to replace old ones	27th February 2018
96	CCC	Chelmsford Town	Town Centre	Town Centre	Other (explain in notes)	Gritting Footpaths	28th February 2018
97	CCC	Chelmsford Town	Linnet Drive/Firecrest Road	Opposite 77 Firecrest Road	Other (explain in notes)	Install 1 Street Name plate	1st March 2018
98	CCC	Chelmsford Town	Town Centre	Town Centre	Other (explain in notes)	Maintenance on street furniture, bins Street Name plate	1st March 2018
99	CCC	South Woodham Ferrers	Various	various	Other (explain in notes)	Check Street Name plates	2nd March 2018
100	CCC	Springfield	Suffolk Road	Suffolk Road	Other (explain in notes)	Install 1 x Street Name plate	5th March 2018
101	CCC	Broomfield	Mandeville Way	Outside no2	Other (explain in notes)	Install 2 x Street Name plate	5th March 2018
102	CCC	South Woodham Ferrers	Culver Rise	Outside no27	Other (explain in notes)	Install 1 x Street Name plate	6th March 2018
103	CCC	Chelmsford Town	Kings Road	Outside school	Other (explain in notes)	Install 2 x benches 1 x litter bin	6th March 2018
104	CCC	Great And Little Leighs	Layby	Layby	Other (explain in notes)	Cut back, litter pick sweep area	7th March 2018
105	CCC	Chelmsford Town	Kings Road	Outside shops	Other (explain in notes)	Remove old bins , install new quad recycling unit	8th March 2018
106	CCC	Woodham Ferrers And Bicknacre	White Elm Road	Outside 45	Other (explain in notes)	Install 1 x Street Name plate replace old damaged one	9th March 2018
107	CCC	Rettendon	Mayphil Park	Mayphil Park	Other (explain in notes)	Install 1 x Street Name plate	9th March 2018
108	CCC	South Woodham Ferrers	Holkham Avenue	Holkham Avenue	Other (explain in notes)	Install 1 x Street Name plate	9th March 2018
109	CCC	Chelmsford Town	Partridge Avenue	Partridge Avenue	Other (explain in notes)	Install 1 x Street Name plate	12th March 2018
110	CCC	Great Baddow	Lyster Avenue	Lyster Avenue	Other (explain in notes)	Install 2 x Street Name plate	12th March 2018
111	CCC	Springfield	Chelmer Village Way	From nursery to bridleway	Vegetation trimming	Cut back vegetation	13th March 2018
112	CCC	Springfield	Lawn Lane	Lawn Lane	Vegetation trimming	Cut back around bus stop and trim back footway by Bodmin Road	13th March 2018
113	CCC	Broomfield	The Drive	The Drive	Other (explain in notes)	Install 2 x Street Name plate	14th March 2018

Chelmsford City Highway Rangers - Works Summary January to March 2018							
REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed
114	CCC	Chelmsford Town	Sunrise Avenue	Sunrise Avenue	Other (explain in notes)	Install 2 x Street Name plate	14th March 2018
115	CHE18030002	Chelmsford Town	Rainsford Road	On LC B19 junction & Parkway outside flats	Other (explain in notes)	Two way traffic sign needs fixing to column 140612	3000455 15th March 2018
116	CHE18030130	Springfield	New Dukes Way	Opp Chelmer Tavern	Other (explain in notes)	Overgrown veg blocking footway 30m	20237968 job already done 15th March 2018
117	CHE18030151	Chelmsford Town	Parkway	At the corner of King Henry Court Norton Road CM1 2QA	Other (explain in notes)	Overgrown vegetation impeding footway 15m	20246403 job already done 15th March 2018
118	CHE18030176	Galleywood	Southend Road	At Howe Green interchange junction with Southend Road adj to LC E3	Other (explain in notes)	2 no village wooden gates need repair and re paint	20262735 job already done.
119	CHE18030213	Writtle	Ongar Road	From Ongar Road to Longmeads	Other (explain in notes)	Trim/side footway both sides as verge overgrown by 90m x 0.4m	20321144 job already done.
120	CHE180302080	Sandon	East Hanningfield Road	Opposite Greensmiths Farm bus stop	Other (explain in notes)	30mph sign obscured by vegetation	20350365 15th March 2018
121	CHE18030370	Great Baddow	West Hanningfield Road	Opposite bus shelter on column s6	Sign cleaning	Roundabout warning sign dirty	3166132 15th March 2018
122	CHE18030378	Stock	Ingatestone Road	Opposite Riverside Farm	Sign cleaning	Road narrows, warning sign dirty	3170519 15th March 2018
123	CHE18030380	Galleywood	Beehive Lane	Junction at Stock Road	Sign cleaning	Give way sign dirty	3172568 15th March 2018
124	CHE18030381	Galleywood	Stock Road	Opposite garage on LC 12	Sign cleaning	Direction sign dirty	3172947 15th March 2018
125	CHE18030387	South Hanningfield	Heath Road service road	Between front lodge & chevron signs	Other (explain in notes)	Mud in centre of c/way , 25m in length.	3184979 15th March 2018
126	CHE18030398	Stock	Smallgains Lane	Opposite byways	Sign cleaning	2 warning signs dirty	3191811 15th March 2018
127	CHE18030401	Chelmsford Town	Lawn Lane	O/s scouts hall	Other (explain in notes)	Cycling sign/post missing from verge and deposited in scout hall grounds	3194427 15th March 2018
128	CHE18030402	Chelmsford Town	London Road	50m before Miami Roundabout	Sign cleaning	Large directional sign dirty	3194745 15th March 2018
129	CHE18030403	Stock	Stock Road	Opposite Honeypot Lane	Sign cleaning	2 bend warning signs dirty	3196171 15th March 2018
130	CHE18030405	South Woodham Ferrers	Bulbecks Walk	O/s 15	Sign cleaning	Remove directional sign from LC4 as this is pointing into 15s property	3197450 15th March 2018
131	CHE18030394	South Woodham Ferrers	Hullbridge Road	Side of 7 adj to LC 2	Other (explain in notes)	Collect out tree branches on side of grass verge	3189114 16th March 2018
132	CHE18030172	Boreham	The Chase	Between 23- 27	Other (explain in notes)	Remove weeds growing through footway 15m x 1m	20258912 19th March 2018

**Chelmsford City Highway Rangers - Works Summary January to March 2018**

REF	Parish/Ward	Road Name	Location	Type of Work Required	Comments	Confirm Number	Date Completed	
133	CHE18030077	Good Easter	Mill Road	From Old Croft Close to layby in Tye Green	Other (explain in notes)	Remove vegetation from gutter and in front of gullies	20171499	job already done 19th March 2018
134	CHE18030195	Boreham	Boleyn Way	From 31-39	Other (explain in notes)	Remove all weeds & bushes from footway	20309650	job already done 19th March 2018
135	CHE18030243	Little Waltham	Chelmsford Road	From Ash Keys House to opposite Larks Lane	Other (explain in notes)	Verge has overgrown footway both sides narrowing width	3162120	19th March 2018
136	CHE18030004	Chelmsford Town	Hilary Close	Os no 13	Other (explain in notes)	1 concrete bollard leaning, reset or remove and make good	1576198	job already done 19th March 2018
137	CHE18030009	Chelmsford Town	Lynmouth Avenue	Entrance to development on the corner, opposite 65 before no entry	Other (explain in notes)	Missing Gladstone bollard, made safe with cone. Remove/replace	20109477	job already 19th March 2018
138	CHE18030388	South Woodham Ferrers	Burnham Road	Opp Lamp Column 23	Other (explain in notes)	Large amount of vegetation , cut back and left on verge	3186298	19th March 2018
139	CHE18030382	Great And Little Leighs	Main Road	From no 18 The Crescent 29 Main Road Little Leighs	Other (explain in notes)	Trim side 120m of overgrown verge, so pedestrians can walk safely	3181354	20th March 2018
140	CCC	Chelmsford Town	Charnwood Avenue	Junction with Forest Drive	Other (explain in notes)	Install 1 x Street Name plate		21st March 2018
141	CCC	Chelmsford Town	Ockelford Avenue	Ockelford Avenue	Other (explain in notes)	Install 1 x Street Name plate to replace damaged one		21st March 2018
142	CCC	Chelmsford Town	Shrublands Close	Shrublands Close	Other (explain in notes)	Repair Street Name plate		22nd March 2018
143	CCC	Chelmsford Town	Anderson Avenue	Anderson Avenue	Other (explain in notes)	Replace damaged Street Name plate		22nd March 2018
144	CCC	South Hanningfield	Ramsden Heath	Park Lane	Other (explain in notes)	Install 1 x Street Name plate to replace damaged one		22nd March 2018
145	CCC	Roxwell	Roxwell Road	Roxwell Road	Other (explain in notes)	Replace 1 X Street Name plate		23rd March 2018
146	CCC	Margaretting	Ingatestone Road	Ingatestone Road	Other (explain in notes)	Replace broken 1 X Street Name plate		23rd March 2018
147	CCC	Margaretting	Ingatestone Road	Ingatestone Road	Sign cleaning	Clean signs		23rd March 2018
148	CCC	Chelmsford Town	Meadows	Town centre	Other (explain in notes)	Remove damaged bins		26th March 2018
149	CCC	Chelmsford Town	Meadows	Town centre	Other (explain in notes)	Install new litter bins		28th March 2018
150	CCC	South Woodham Ferrers	Various	Various	Sign cleaning	Clean signs		29th March 2018
151	CCC	South Woodham Ferrers	Willow Grove	Willow Grove on roundabout by new BP garage	Other (explain in notes)	Install 1 x Street Name plate to replace damaged one		29th March 2018

### Chelmsford City Local Highway Panel - Revenue Spend Summary 2018/19

Ref	Scheme name	Description	Requested by	Parish	Allocated Budget	Date requested
1	Highway Rangers Service in 2018/19				£86,337	01/04/2018
2	Chelmerton Avenue, Great Baddow	Automatic traffic count	Councillor	Great Baddow	£200	09/04/2018
3	A1060 Bishops Stortford Road near Hill Farm Cottages, Roxwell	Automatic traffic count	Parish Council	Roxwell	£200	09/04/2018
4	Nr Bedsteads School, Back Lane, Little Waltham	Automatic traffic count	Councillor	Little Waltham	£200	12/04/2018
5	Galleywood Road nr j/w Pertwee Drive Great Baddow	Degree of Pedestrian/Vehicle Conflict Survey	Councillor	Great Baddow	£800	08/05/2018
6	Lawn Lane north of j/w Paignton Avenue, Chelmsford	Degree of Pedestrian/Vehicle Conflict Survey	Councillor	Springfield	£800	08/05/2018
7	Vicarage Road, Skreens Park Road and Stonehill Road, Roxwell	Automatic traffic count X3	Parish Council	Roxwell	£600	08/05/2018
8	Near 65-71 Melbourne Avenue, Chelmsford	Automatic Traffic Count	Parish Council	Chelmsford Non Parished	£200	10/05/2018
9	Sunrise Avenue, Chelmsford	Automatic Traffic Count	Councillor	Chelmsford Non Parished	£200	11/05/2018

**Chelmsford City Local Highway Panel - Revenue Spend Summary 2018/19**

<b>Ref</b>	<b>Scheme name</b>	<b>Description</b>	<b>Requested by</b>	<b>Parish</b>	<b>Allocated Budget</b>	<b>Date requested</b>
10	Chelmsford City - In Broomfield, Stock and Woodham Ferrers	Rotation of three VAS units	HLO	Various	£1,435	17/05/2018
11	St Marys C of E Primary School Woodham Ferrers & Priory Primary School, Bicknacre	Adjust timings of wigwags associated with School 20mph	Parish Council	Woodham Ferrers & Bicknacre	£200	04/06/2018
12	67-69 Downham Road, Ramsden Heath	Automatic Traffic Count	Parish Council	South Hanningfield	£200	04/06/2018