

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Designs & Feasibility Studies**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2013/14 Approved</b>									
1	Main Rd nr j/w Church Rd, East Hanningfield	East Hanningfield	2017/18	04/02/2014	LCHE132068	Traffic Management	Create walkable verge	£3,000	Scheme previously re-profiled into 2017/18 programme
2	Margaretting Road, Galleywood	Galleywood	Mar 2017	12/09/2013	LCHE003001	Walking	Continuation of footway from Village to Heritage Centre - Civil Works £88k, Legal/Design Costs £31k.	£31,000	Design on-going, specification of footway surfacing material being resolved.
<b>2014/15 Approved</b>									
3	PROW Ftp 95 Chelmsford	Chelmsford non Parished	2017/18	24/04/2014	LCHE148002	Public rights of way	Investigation into installing drainage in existing surfaced city centre footpath	£5,000	Scheme previously re-profiled into 2017/18 programme
4	High Street, Chelmsford	Chelmsford non Parished	May 2016	18/11/2014	LCHE144011	Cycling	Feasibility Study to consider a cycle route through Chelmsford on a south - north alignment but avoiding the High Street.	£5,000	Completed - study reviewed by Sub-Group of Panel
5	PROW Ftp 13 Good Easter	Good Easter	Mar 2017	24/04/2014	LCHE148001	Public right of way	Investigation into revetment between River Can and existing footpath	£5,000	
6	Chelmer Retail Park, Springfield	Springfield	Mar 2017	24/04/2014	LCHE144006	Cycling	Phase 2 of scheme to rebuild and widen northern access ramp to retail park	£10,000	
<b>2015/16 Approved</b>									
7	Plantation Road, Main Road and Church Road, Boreham	Boreham	On hold	17/06/2015	LCHE152022	Traffic Management	Feasibility Study into traffic management improvements	£5,000	Need to see impact of Traffic Management Improvements under Safer Roads scheme LCHE161011 being implemented in 2016/17 before undertaking this study

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Designs & Feasibility Studies**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2015/16 Approved (Continued)</b>									
8	Tyrells School - Tavistock Road, Bodmin Road, Taunton Road, Springfield	Springfield	Mar 2017	17/06/2015	LCHE152066	Traffic Management	Feasibility Study into 20mph zone/limit	£5,000	Design team have been concentrating on scheme delivery on the ground and are now dealing with this design/study
<b>2016/17 Approved</b>									
9	King Edward VI Grammar School And Chelmsford High School for Girls, Broomfield Road, Chelmsford - Pedestrian crossing improvements	Chelmsford non Parished	Dec 2016	12/04/2016	LCHE162020	Traffic Management	Feasibility/Road Safety Assessment of pedestrian crossing improvements	£3,000	
10	North Avenue, Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	2017/18	12/04/2016	LCHE162059	Traffic Management	Feasibility Study/design of pedestrian crossing options	£5,000	Scheme previously re-profiled into 2017/18 programme
11	Wood Street (Nr Parade of shops) Chelmsford - Pedestrian Crossing Options	Chelmsford non Parished	Mar 2017	12/04/2016	LCHE162132	Traffic Management	Feasibility Study/design of pedestrian crossing options	£10,000	
12	O/s Parade of Shops, 90-106 Kings Road, Chelmsford - Echelon Parking	Chelmsford non Parished	2017/18	12/04/2016	LCHE162004	Traffic Management	Design of parking improvements - echelon parking	£3,000	Scheme previously re-profiled into 2017/18 programme
13	Well Lane to The Heights - Service Road, Danbury - One-way road	Danbury	Mar 2017	12/04/2016	LCHE162104	Traffic Management	Feasibility Study into one-way road	£2,000	
14	Highwood Road, Edney Common - Traffic management improvements	Edney Common	2017/18	12/04/2016	LCHE162039	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings, build outs at play ground/public house with priority flow	£3,000	Scheme re-profiled into 2017/18 programme

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Designs & Feasibility Studies**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved (Continued)</b>									
15	Hammonds Road /Church Road, Little Baddow to Boreham - Bend signs	Little Baddow to Boreham	Mar-17	12/04/2016	LCHE162055	Traffic Management	Design of bend signage improvements (Chevron/bend warning signs)	£3,000	
16	Highwood Road, Loves Green - Traffic management improvements	Loves Green	2017/18	12/04/2016	LCHE162038	Traffic Management	Design of traffic management improvements - Remove centre white line/renew SLOW road markings/build outs at school with priority flow	£3,000	Scheme previously re-profiled into 2017/18 programme
17	Lordship Road/Ongar Road/The Green/Mayfield Road/Orchard Close, Writtle - Junction improvements	Writtle	2017/18	12/04/2016	LCHE162086	Traffic Management	Feasibility Study into junction improvements, recommendation from completed Route Enhancement Study.	£5,000	Scheme previously re-profiled into 2017/18 programme
18	Ongar Road j/w Eastview, Writtle - Junction/carriageway improvements	Writtle	2017/18	12/04/2016	LCHE162085	Traffic Management	Feasibility Study into junction/carriageway improvements, recommendation from completed Route Enhancement Study	£3,000	Scheme previously re-profiled into 2017/18 programme

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Schemes In Progress**

		Scheme Key	Completed	Cancelled	Update				
Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2013/14 Approved</b>									
1	Parkway A1060 Odeon RAB	Chelmsford non Parished	Mar 2017	10/07/2013	LCHE132022	Traffic Management	Traffic Management Improvements (TMI)	£41,000	Scheme being co-ordinated with other signing works along Parkway and will be implemented in current financial year
2	Watchouse Road (Skinners Lane to Pipers Tye), Galleywood	Galleywood	On Hold	18/03/2014	LCHE142003	Traffic Management	Speed reduction measures - VAS sign	£10,000	Parish Council have asked for VAS units that record data using a memory card but have now asked for five poles and the ability to rotate the signage. This is a new scheme and will need to go through the Validation process. Sept 2016 - Awaiting response from Parish Council on contributing to scheme costs. Dec 2016 - Recommendation is to cancel this scheme
<b>2014/15 Approved</b>									
3	O/s 140-147 Forest Drive Chelmsford	Chelmsford non Parished	Quarter 4	02/06/2014	LCHE142004	Traffic Management	To construct lay-by within available verge	£25,000	Land ownership being established
4	Chelmsford City "Black on White" Entry point signage	Chelmsford non Parished	2017/18	09/07/2014	LCHE142023	Traffic Management	Signage at key location on entry points to urban area of Chelmsford City, reflecting status as a City and County Town of Essex.	£40,000	Correction following September Panel meeting, design 2016/17 and implementation 2017/18
5	Sandon Hill, Ford End 30mph signs	Ford End	Quarter 4	24/04/2014	LCHE142016	Traffic Management	Provision of 30mph count down signs at either end of Village (will require DfT approval)	£4,000	30mph Count Down signs do not meet criteria so unable to gain approval. New scheme on Potential Schemes List to consider 40mph buffer
6	Sandon Hill, Ford End	Ford End	On Hold	24/04/2014	LCHE142017	Traffic Management	Traffic management improvements through Village - Speed terminal signs at village gateways, VAS's, Improved bend signage, mini-RAB, improved school signage	£58,500	Terminal signs/VAS's/warning signs completed - New traffic management improvement measures in Ford End now being considered as new Potential Schemes
7	A1060 Maldon Road j/w Molrams Lane, Sandon	Sandon	Sep 2016	02/06/2014	LCHE142021	Traffic Management	Remedial works to Section 278 highway works - Signing/lining/lighting improvements	£10,000	Completed

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2015/16 Approved</b>									
8	Hammonds Road/Church Road, Little Baddow/Boreham	Boreham	Mar 2017	17/06/2015	LCHE152010	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000	
9	Old Moulsham	Chelmsford Non Parished	Mar 2017	22/04/2015	LCHE152057	Traffic Management	20 mph zone/limit - Moulsham Drive/Lady Lane/Hamlet Road/St Johns Road/Vicarage Road/Moulsham Street - (Was reference LCHE132057)	£26,500	Design & TRO 2016/17, Implementation 2017/18. Will require Top Up at March 2017 Panel meeting
10	Springfield Allied Estate	Chelmsford Non Parished	2017/18	22/04/2015	LCHE152069	Traffic Management	Improvements to existing 20 mph signage/roundel road markings - (Sandford Road/Chelmer Road/Springfield Road/Hill Road/Navigation Road) (Was reference LCHE142069)	£3,000	Scheme previously re-profiled into 2017/18 programme
11	Melbourne Avenue	Chelmsford Non Parished	2017/18	22/04/2015	LCHE154007	Cycling	Scheme CH17 - convert southern footway to cycleway/footway (Chignal Road to North Avenue) (Was reference LCHE134006)	£25,000	Road Safety Audit identified a number of issues necessitating a full scheme re-design and scheme not now deliverable in 2016/17. Currently be considered as part of Cycling Action Plan and Growth Package Funding.
12	Princes Road	Chelmsford Non Parished	2017/18	22/04/2015	LCHE154009	Cycling	Scheme CH34 - Convert and widen footway (opposite Moulsham School to Lidl) (was reference LCHE134009)	£95,000	Scheme previously re-profiled into 2017/18 programme
13	Paper Mill Bridge, North Hill/Moden Hall Lane, Little Baddow	Little Baddow	Mar 2017	17/06/2015	LCHE152003	Traffic Management	Flood Gauges/Flood Sensors/Verge Marker Posts, Upgraded Signs/Ditch and Vegetation works.	£25,000	
14	Buttsbury Bridge, Stock	Stock	2017/18	17/06/2015	LCHE152080	Traffic Management	Traffic Management Improvements at bridge	£17,700	Scheme previously re-profiled into 2017/18 programme

**Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)**

**Approved Schemes - Schemes In Progress**

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved</b>									
15	Lodge Road, Bicknacre - passing bays	Bicknacre	Dec 2016	12/04/2016	LCHE162025	Traffic Management	Provision of passing bays	£43,036	
16	B1137 Main Road j/w Church Road, Boreham - traffic calming/junction improvement/speed reduction measures	Boreham	Quarter 4	12/04/2016	LCHE161011	Safer Roads	Traffic calming/junction improvement/speed reduction measures	£90,000	
17	Main Road nr j/w Erick Avenue, Broomfield - Pedestrian crossing upgrade	Broomfield	Mar 2017	12/04/2016	LCHE162129	Traffic Management	Following Road Safety Assessment, Upgrade Pedestrian Crossing	£25,000	
18	St Mary's Church, Ingatestone Road, Buttsbury - Bend sign improvements	Buttsbury	2017/18	12/04/2016	LCHE162131	Traffic Management	Install Chevron sign on island	£2,000	Scheme previously re-profiled into 2017/18 programme
19	O/s 148 Kings Road, Chelmsford - Dropped kerbs/tactile paving	Chelmsford non Parished	Sep 2016	12/04/2016	LCHE163001	Walking	Dropped kerbs/tactile paving on verges both sides of road	£10,000	Completed
20	Westway j/w Robjohns Road, Chelmsford - Yellow box	Chelmsford non Parished	2017/18	12/04/2016	LCHE162053	Traffic Management	Yellow box junction at traffic lights	£5,000	Scheme previously re-profiled into 2017/18 programme
21	Great Baddow Footpaths 11, 12 & 67 - Surfacing/drainage improvements	Great Baddow	Dec 2016	12/04/2016	LCHE168008	Public rights of way	Unsurfaced urban path - Drainage improvements, lay all weather surfacing and remove vegetation	£22,000	
22	Main Road, Howe Street - SID Socket/pole	Howe Street	Dec 2016	12/04/2016	LCHE162070	Traffic Management	Provide a Speed Indicator Device Socket/Pole	£750	Completed

Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)

Approved Schemes - Schemes In Progress

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved (Continued)</b>									
23	B1008 The Street (Little Waltham to Hospital Approach) Broomfield - Dropped kerbs/tactile paving	Little Waltham	Mar 2017	12/04/2016	LCHE163003	Walking	Dropped kerbs/tactile paving at six locations along route	£20,000	
24	Swan Lane, Stock to Margaretting - Quiet Lane	Margaretting	2017/18	12/04/2016	LCHE162005	Quiet Lane	Quiet Lane	£3,000	Scheme previously re-profiled into 2017/18 programme
25	Chelmsford Road, Minnow End - SID Socket/pole	Minnow End	Dec 2016	12/04/2016	LCHE162071	Traffic Management	Provide a Speed Indicator Device Socket/Pole	£750	Completed
26	Junction of Green Lane with Vicarage Road, Roxwell - Junction improvements	Roxwell	2017/18	12/04/2016	LCHE162112	Traffic Management	Re-designing bennett junction road markings and implementation	£2,000	Scheme previously re-profiled into 2017/18 programme
27	Havengore (S/o 2 Wallasea Gardens to S/o 104 Falmouth Road, Springfield - Relocate bus stop	Springfield	Dec-2016	12/04/2016	LCHE165020	Bus Stop Improvement	Relocate bus stop and provide bus shelter	£16,000	
28	Springfield Library, New Bowers Way, Springfield - Signs	Springfield	Mar 2017	12/04/2016	LCHE162056	Traffic Management	Directional signs to Library	£5,000	
29	Springfield Green, Springfield - Pedestrian crossing improvements	Springfield	2017/18	12/04/2016	LCHE162060	Traffic Management	Zebra crossing, with lighting improvements	£60,000	Scheme previously re-profiled into 2017/18 programme

Chelmsford City Local Highways Panel - Approved Works Programme (December 2016)

Approved Schemes - Schemes In Progress

Scheme Key	Completed	Cancelled	Update
------------	-----------	-----------	--------

Ref. No.	Task Name	Parish	Finish	CMA Approved	Cost Code	Scheme Type	Works Description	Allocated Budget	Comments
<b>2016/17 Approved (Continued)</b>									
30	Church Lane j/w Lawn Lane, Springfield - Cycle link/junction improvements	Springfield	Mar 2017	12/04/2016	LCHE161003	Safer Roads	Implement cycle link/junction improvements	£58,000	
31	Mill Road to j/w Downham Road, Stock - 40mph speed limit	Stock	Mar 2017	12/04/2016	LCHE162130	Traffic Management	Speed reduction from 60mph to 40mph	£15,000	
32	B1007 High Street nr j/w Common Road, Stock - Footway widening	Stock	Mar 2017	12/04/2016	LCHE161004	Safer Roads	Implement footway widening and clearance of vegetation	£30,000	Completed
33	Scheme Top Ups	Various TBC	Mar 2017	12/04/2016	LCHE162135	Traffic Management	Pot of monies to be used by the Panel to make recommendations towards scheme top ups	£50,000	
<b>2016/17 Revenue Schemes</b>									
34	Survey Works	Various TBC	Mar 2017	12/04/2016	LCHE162133	Traffic Management	Ad Hoc Survey Works - Automatic Traffic Counts/Degree of Pedestrian Conflict Surveys/Road Safety Assessments	£3,750	2016/17 budget for traffic surveys now fully committed

## CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 30)

As part of the Essex County Council 2017/18 budget it is believed that the Capital budget for the Chelmsford City Local Highways Panels (LHP) will remain the same as that for 2016/17. This would mean for Chelmsford City LHP the available 2017/18 capital budget will be £500,000. It is recommended for 2017/18 that the Panel make further scheme funding recommendations to create a £700,000 rolling programme of highway improvement works.

This Potential Scheme List identifies all of the scheme requests which have been received for the consideration of the Chelmsford City Local Highways Panel. The Panel are asked to review the schemes on the attached Potential Scheme List, prioritising those schemes they would like to make 2017/18 funding recommendations against and remove any schemes the Panel would not wish to consider for future funding.

At the Panel meeting held on 28<sup>th</sup> September 2016 it was agreed that a sub group of Panel members and officers should meet to review the Potential Schemes List and initially prioritise schemes for a funding recommendation in 2017/18. This meeting was held on 25<sup>th</sup> November 2016, following which a Scheme Priority column has been added to the following Potential Schemes List, with a P to indicate any priority schemes.

<b>2017/18 Budget Summary</b>	
<b>Item</b>	<b>Amount</b>
Recommended Rolling Programme total	£700,000
Programmed Works (on Approved Works Programme, re-profiled into 2017/18)	£242,700
<b>Total amount available for the LHP to allocate in 2017/18</b>	<b>£457,300</b>
2017/18 Priority Schemes from Sub-Group	£233,279
<b>Amount remaining for the LHP to allocate in 2017/18</b>	<b>£224,021</b>

## CHELMSFORD CITY LOCAL HIGHWAYS PANEL POTENTIAL SCHEMES LIST (Version 30)

There are currently potential schemes with an estimated cost of £1,376,919 as shown in the summary below:

Potential Schemes List (Version 30)		
Ref.	Scheme Type	Total Estimated Costs
1	Safer Roads	*£1,100
2	Traffic Management	£391,000
3	Quiet Lane	£7,000
4	Passenger Transport	£75,679
5	School Crossing Patrol	£6,000
6	Public Rights of Way	£135,000
7	Cycling	£698,140
8	Walking	£63,000
		£1,376,919

*\*Please note this figure does not include any 2017/18 Safer Roads schemes*

On the Potential Schemes List the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	A higher priority feasible scheme against strategic criteria
A	A lower priority feasible scheme against strategic criteria or may require additional Cabinet Member approval
R	A scheme which is against policy or where there is no appropriate engineering solution
	A scheme pending validation

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Safer Roads**

<b>Total Value of schemes</b>	<b>£1,100</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG	2017/18 Priority Scheme
1	A132 Runwell Road j/w A130 on/off slip, Runwell	Red light camera on north-east approach to signals	Improvements to enforcement of signal operation suggested	Safer roads team	Runwell	Safer Roads	Total scheme	LCHE151015	NA	Draft Design shared at March 2016 Panel meeting. Scope of scheme under review due to high cost of vehicle restraint system		
2	Lordship Road, Writtle	Signage for College and tea rooms	Improvements to signs for college/tea rooms suggested	Safer roads team	Writtle	Safer Roads	Total scheme	LCHE151016	£1,100	Report previously shared with Panel in January 2016. Signage improvements on northbound direction. %FYRR106	<b>G</b>	P

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
1	Brick House Lane, Boreham	Passing Bay signage to identify passing bay	Vehicles routinely park in passing bay causing an obstruction	Parish Council	Boreham	Traffic Management	Total Scheme	LCHE152014	£2,000	Validation - Passing Places signs would be suitable, will require some vegetation to be cut back. Scheme to include sign, design and installation	G	P
2	Cooper's Row j/w Broomfield Road	Improvements to carriageway/kerb	Difference in level between carriageway and access ramp to Church	Councillor	Broomfield	Traffic Management	Total scheme	LCHE152018	NA	Validation - Following site visit, ramped access appears to have been provided at rear Church access.	R	
3	Main Road (at northern Broomfield Parish boundary), Broomfield	Village Gateway Treatment	Lack of Village Gateway feature to define entry to Broomfield	Parish Council	Broomfield	Traffic Management	Total scheme	LCHE142002	£5,000	Parish Council has agreed for scheme to be considered once any changes at adjacent roundabout have been finalised	A	
4	Copperfield Road j/w Dickens Place, Chelmsford	Traffic management improvements	Speed of traffic	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE162143	TBC	Validation - Results of speed survey at two locations - Eastbound 30.0mph & 29.7mph Westbound 30.9mph & 27.6mph. Good compliance with posted 30mph speed limit. Copperfield Road is a Priority Route 2 and Dickens Place is a Local Road, traffic flow priority would be on the PR2. Would be against policy (Traffic Management Strategy) to hold up traffic on a PR2. September 2016 Joint site visit carried out and new automatic traffic count carried out - 35m E of Nickleby Road - 30mph limit - East bound - 29.6mph & West bound - 30.6mph		
5	Essex Records Office, Chelmsford	Signage improvements to (1) vehicular access to ERO on Navigation Road and (2) outside pedestrian entrance to ERO	Lack of signage	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE142085	£500	Validation - Site (2) agreed and Site (1) not necessary as building visible from location. Section 106 monies to be considered	A	
6	Waterson Vale, Chelmsford	Traffic management improvements to enforce 20mph zone	Speed of traffic	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE142093	£1,500	Validation - Speed data near Burghley Way SE - 20.4mph and NW - 18.7mph, near Chislett Row S -18.39 mph and N - 18.4 mph, good compliance. Suggestion of 20 mph speed roundels at start of 20 mph limit and signage improvements	G	P
7	Park Avenue, Chelmsford	Cars mounting pavement causing conflict with pedestrians	Cars park on one side of road and when two vehicles try to pass, they routinely mount the pavement	Councillor	Chelmsford Non Parished	Traffic Management	Total Scheme	LCHE152016	TBC	In Validation		

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
8	174-193 Forest Drive, Chelmsford	Improved parking	Lack of residents parking	Residents	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE152094	£60,000	Validation - Possible to install a parking area 21m x 4.5m but depending on full statutory undertakers apparatus survey. Initial Design and Apparatus Survey £5,000	G	
9	29-59 North Avenue, Chelmsford	Improved parking	Lack of residents parking	Residents	Chelmsford Non Parished	Traffic Management	Feasibility	LCHE152095	£5,000	Validation - Option to encourage residents to apply for dropped kerbs and park on their frontage for Feasibility Study/Design into creating parking within adjacent green area.	G	
10	Goldlay Avenue nr jw Burwood Court, Chelmsford	Footway bollard to stop vehicles driving over footway	Reports that following prohibition of traffic, cars driving over footway	Residents	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE152102	£2,000	Request to reinforce prohibition of traffic measures installed under Section 106 funding	G	P
11	Old Moulsham, Chelmsford	7.5 tonne environmental weight limit	Delivery vehicles for Moulsham Street routinely driving through Old Moulsham	Residents	Chelmsford Non Parished	Traffic Management	Feasibility	LCHE152096	£10,000	Validation - Recommends feasibility study into 7.5t environmental weight limit, to include HGV traffic surveys and details of any delivery vehicles using Old Moulsham to access Moulsham Street shops	G	
12	Waterhouse Street Chelmsford	Signage to show service roads unsuitable for larger vehicles	Several narrow service roads only accessible to cars/smaller vehicles	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE152100	£1,500	Validation - Suggestion is to improve signage at Waterhouse Street j/w Writtle Road to show cul de sac and Unsuitable for HGV's	G	P
13	Admirals Park Estate, North-West Chelmsford	20mph zone	Speed of vehicles	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE152115	TBC	In validation - Will require approx. 30 automatic traffic counts costing £7,500 to complete validation		
14	The Rising Sun P/H New London Road, Chelmsford	Dropped kerbs	Lack of dropped kerbs across fore court	Councillor	Chelmsford Non Parished	Traffic Management	Total Scheme	LCHE152098	£2,500	Validation - Dropped kerbs can be installed to improve access across frontage of Public House	G	P

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
15	O/s 78 to 88 Roxwell Road, Chelmsford	Traffic management measures to enforce 30mph speed limit	Speed of traffic	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE152116	TBC	In Validation - Speed survey had to be removed after 2 days following noise complaints - data obtained Roxwell Road - 30mph limit - East bound - 37.7mph & West bound - 18.2 mph		
16	Magistrates Court, New Street, Chelmsford	Directional signs to Magistrates Court	Lack of directional signs to Magistrates Court	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE162140	£6,000	Validation - Feasible to install directional signage on existing street furniture from Bus/Train station to Magistrates Court. Possible Wayfinder scheme also being implemented by CCC may cover this signage request.	A	
17	Stump Lane, Chelmsford	Footway improvements	Narrow footway for pedestrians over railway bridge	Councillor	Chelmsford Non Parished	Traffic Management	Feasibility	LCHE152126	£5,000	Validation - Recommends feasibility study into priority working and to then consider footway widening	G	P
18	The Meades, Chelmsford	Measures to prevent verge damage	Verge routinely being driven over at S/o 1	Councillor	Chelmsford Non Parished	Traffic Management	Feasibility	LCHE162149	£3,000	Validation - Recommends feasibility study into over-run area with target cost	G	P
19	Waterhouse Lane j/w Beeches Road and Forest Drive, Chelmsford	Measures to improve traffic flows	Difficulty for vehicles turning right onto Waterhouse Lane from Beeches Road/Forest Drive	Residents	Chelmsford Non Parished	Traffic Management	Feasibility	LCHE162146	£3,000	Validation - Feasibility Study recommended into possible junction improvements. Improving efficiency of turning movements on/off Waterhouse Lane is likely to benefit traffic flows along Waterhouse Lane.	G	P
20	School View Road, Chelmsford	Verge Hardening for parking	Lack of residents parking	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE162150	NA	Validation - Following housing development of former public house, verge opposite houses has been made over to parking. Originator of request has been advised	R	
21	Savernake Road near Rossendale Road, Chelmsford	Traffic management improvements	Review of No Entry Point	Councillor	Chelmsford Non Parished	Traffic Management	Total scheme	LCHE162160	TBC	In validation		
22	Chignal Hall Lane jw Mashbury Road, Chignal Smealy	Remove bennet junction	Existing verge being overrun dragging mud onto road	Parish Council	Chignal Smealy	Traffic Management	Feasibility	LCHE152093	£3,000	Validation - Feasibility/design recommended into junction improvement options.	G	
23	Danbury Vale, Danbury	Flood alleviation works - study into ground investigation/infiltration testing to determine number of soak ways and size	Flooding	Parish Council	Danbury	Traffic Management	Feasibility	LCHE142052	£7,500	Validation - Feasibility study recommended	G	P

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
24	Sporhams Lane, Danbury	Width restriction on road, to prevent goods vehicles damaging verges	Vehicles damaging verges	Parish Council	Danbury	Traffic Management	Total scheme	LCHE142092	TBC	In validation		
25	Woodhill Road & Bicknacre Road, Danbury	30mph speed limit	Speed of vehicles	Parish Council	Danbury	Traffic Management	Total scheme	LCHE162147	NA	Validation - Woodhill Road - recorded speeds - 60mph limit -70m SW Country Park Entrance - 34.9mph/36.8mph, 40mph limit - 290m W Well Lane - 35.6mph/39.3mph, 20m W Southview Road - 32.8mph/35.0mph, 85m NW of The Common - 39.1mph/37.4mph. Speed data shows good compliance with existing speed limits, were 40mph limit reduced to 30mph data suggests compliance would be poor without physical measures, which would be limited as this is a Priority 2 Route. Physical measures can lead to noise/air quality issues with queuing traffic.	R	
26	The Common, East Hanningfield	Traffic Management Improvements	Speed of traffic	Parish Council	East Hanningfield	Traffic Management	Feasibility	LCHE142022	£5,000	Validation - Recommends feasibility study into traffic calming and pedestrian video survey	G	P
27	S/o Vita Bella, The Tye, East Hanningfield	Footway widening works - kerbing/resurfacing to open up full width	Narrow footway for pedestrians	Parish Council	East Hanningfield	Traffic Management	Feasibility	LCHE152105	£3,000	Validation - Feasibility study into footway widening to consider extent of highway, statutory undertakers apparatus and fully cost any scheme proposal	G	
28	Main Road nr jw Church Road, East Hanningfield	Walkable verge	Lack of footway/walkable verge	Parish Council	East Hanningfield	Traffic Management	Implementation	LCHE162141	£8,000	Implementation of walkable verge following design works under LCHE132068	G	P
29	The Tye (nr j/w Old Church Road/Main Road), East Hanningfield	Kerbing and verge reinstatement	Vehicles over running verge and causing damage	Parish Council	East Hanningfield	Traffic Management	Design	LCHE152113	£3,000	Validation - Kerbing introduced previously on western side of road. Recommendation is for detailed design, obtaining statutory undertakers apparatus drawings and road safety audit. This will provide a feasible design and an accurate target cost.	G	
30	Old Church Road, Near Back Lane, East Hanningfield	Traffic management improvements	Concealed entrances to properties	Parish Council	East Hanningfield	Traffic Management	Total scheme	LCHE162159	TBC	In validation		

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
31	Stock Road/ Watchhouse Road, Galleywood	Signs to heritage centre	Lack of signs	Parish Council	Galleywood	Traffic Management	Total scheme	LCHE142067	£1,500	Validation review - Does not meet DfT Guidance on Sign Clutter, would need specific Cabinet Member Approval to proceed. Update - Cabinet Member Briefing <b>Note in progress</b>	A	
32	The Street jw Stock Road, Galleywood	Junction protection parking restrictions	Parking improvements	Parish Council	Galleywood	Traffic Management	Total scheme	LCHE142098	NA	Validation - Possible scheme for Parking Partnership	R	
33	Margaretting Road, Galleywood	Implementation of Footway continuation	Lack of footway/walkable verge	Parish Council	Galleywood	Traffic Management	Total scheme	LCHE162142	£88,000	Implementation of footway continuation under LCHE003001, awaiting results of Legal Process/Design, funded under LCHE003001 at £31,000	A	
34	Watchhouse Road nr jw Skinners Lane/Well Lane, Galleywood	Traffic management/Junction improvements	Speed of vehicles and issues turning into/out of these junctions	Councillor	Galleywood	Traffic Management	Total scheme	LCHE162153	£2,000	Validation - suggestion is to improve junction warning signage on Watchhouse Road approaches to these junctions. Now being considered under Third Party funding.	A	
35	Chelwater, Great Baddow	Traffic management improvements	Speed of vehicles on access road and existing street lighting	Councillor	Great Baddow	Traffic Management	Total scheme	LCHE162151	£1,500	Validation - This is an access road to a small group of properties. In first instance any speeding issues should be raised through Police. A street lighting survey could be carried out to determine lux levels of existing lights to see if they are emitting enough light, if not it could be a maintenance issue to upgrade the lighting heads.	G	
36	O/s 50-62 Shimbrooms, Great Leighs	Parking improvements	Cars frequently blocked in and cannot get out	Councillor	Great Leighs	Traffic Management	Total scheme	LCHE152114	£13,000	Validation - Removal of planting area and resurfacing £13k or bollards on planting area to prevent vehicles driving over it.	G	
37	School Lane, Great Leighs	Crossing point improvements	Measures to stop cyclists/pedestrians going straight into road	Councillor	Great Leighs	Traffic Management	Total scheme	LCHE152015	£12,000	Validation - Improvements to pedestrian crossing being dealt with by S.106 funding. LHP improvement to School Lane could be speed limit repeater signs along road to emphasise speed limit..	G	P
38	South Street, Great Waltham	Pedestrian guard rail at footpath/carriageway	Lack of pedestrian guard rail	Parish Council	Great Waltham	Traffic Management	Total scheme	LCHE142072	NA	Validation suggests staggered pedestrian guard rail on footpath. Possible Section 106 contribution funding these works.	R	
39	Hatchfields, Great Waltham	Parking lay-by	Lack of parking within Village	Parish Council	Great Waltham	Traffic Management	Total scheme	LCHE162148	£3,000	Validation - Suggested area for parking is owned by Parish Council, who could create parking on this land subject to any necessary planning/highway agreements needed. Limited parking restrictions within Village. Could carry out Feasibility Study at £3,000 but scheme costs could be very high and would need any land dedicated as highway.	A	
40	B1008 Ford End	40mph buffer on approaches to Village	Speed of traffic	Parish Council	Great Waltham	Traffic Management	Total scheme	LCHE162164	TBC	In validation		

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
41	B1008 Ford End	Central island to aid pedestrians in crossing the road	Pedestrians having difficulties crossing the B1008	Parish Council	Great Waltham	Traffic Management	Total scheme	LCHE162165	TBC	In validation		
42	Highwood Road Edney Common to Loves Green, including St Peter Church	Pedestrian footway- 1.2m walkable verge, crossing point at Highwood Road and removal of informal layby at St Peters Church, estimated cost £105,000 next stage detailed design	Lack of footway/walkable verge	Parish Council	Highwood	Traffic Management	Design	LCHE142040	£3,500	Technical Note (costing £4,000) previously shared with Panel March 2015	G	
43	The Ridge jw Runsell Lane and Fir Tree Lane and Holybread Lane, Little Baddow	Speed Indicator Poles (x3) and Speed Indicator Device on rotation	To remind traffic of 30 mph speed limit	Parish Council	Little Baddow	Traffic Management	Total scheme	LCHE152084	£9,000	Validation - Three speed surveys North Hill (N) Lt Baddow (60m N of The Rodney PH) South - 31.8mph & North - 34.9mph The Ridge (mid) Lt Baddow South - 33.7mph & North - 32.1mph The Ridge (s) Lt Baddow South - 33.2mph & North - 29.3mph. Speeds do not meet criteria for a SID. Suggestion is review of size/number of speed repeater signs	G	
44	Village Hall, Brook Hill, Little Waltham	Improved signage	Lack of signage to Car Park at Village Hall	Parish Council	Little Waltham	Traffic Management	Total scheme	LCHE162161	TBC	In validation		
45	Wantz Road/Roman Road/Main Road, Margaretting	Village gateway treatments	Speed of traffic entering Village	Parish Council	Margaretting	Traffic Management	Total scheme	LCHE152118	£15,000	Validated by Third Party Works team	G	P
46	A1245/A132 Roundabout, Rettendon	Lane marking on RAB - Option 1 - Guidance lane marking on RAB and additional signs on A132 Option 2 - As option 1 but with lead in road markings	Improvements to lane markings	Parish Council	Rettendon	Traffic Management	Total scheme	LCHE142019	£17,500	Recommendation is to carry out Option 2	G	P
47	Bridge over River Crouch, Hawk Hill, Battlesbridge	Signalisation of priority working over bridge	Frequently two cars try to cross bridge at same time causing a "face to face" stand off in middle of bridge	Parish Council	Rettendon	Traffic Management	Feasibility	LCHE152001	£2,000	Validation - Signalisation of bridge could cost £160k, it is first advised to carry out Road Safety Assessment of proposal to address any safety concerns/risks of signalisation. Also existing scheme LCHE142030 to improve signage on bridge.	A	
48	Woodham Road (service road nr Rettendon RAB) Rettendon	Carriageway improvements	Vehicles routinely "bottoming out" when turning into service road	Councillor	Rettendon	Traffic Management	Total scheme	LCHE162154	TBC	In validation		
49	Rettendon RAB & Hawk Hill RAB, Rettendon	Safety of cyclists at roundabouts	Possible conflict between cyclists and other road users at roundabouts	Councillor	Rettendon	Traffic Management	Total scheme	LCHE162156	NA	Validation - Site under investigation by Safer Roads team	R	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
50	The Street j/w Vicarage Road Roxwell	Traffic management improvements - Parish Council suggested speed humps red surfacing or VAS signs	Speed of traffic on narrow road with sharp bend	Parish Council	Roxwell	Traffic Management	Total scheme	LCHE152109	£2,000	Validation - This road is a Priority Route 2 and would not be suitable for physical measures such as speed humps, these could also lead to property vibration issues. Red surfacing is against policy due to limited lifespan of surfacing. A bend warning VAS could only be considered as part of a Safer Roads Scheme but current accident records do not support this. Could be possible to consider Chevron signs but would need to consult with nearby residents to permit this. Update - Roxwell Parish Council has consulted with local residents who have advised they would be happy with a chevron sign at this location.	G	P
51	Woodhill Road (S/O Sandon School), Sandon	Bollards to prevent verge parking	vehicles parking on footway	Parish Council	Sandon	Traffic Management	Total scheme	LCHE142065	£10,500	Validation - Bollards/footway improvements though this could relocate parking problem further down the road towards a bend	G	
52	Mayes Lane/Sporhams Lane/Butts Green Road, Sandon	Horse & Rider warning signs	Lack of driver awareness of horse & riders within the Parish	Parish Council	Sandon	Traffic Management	Total scheme	LCHE152081	£3,000	Validation - Recommends signs/posts at three locations - j/w East Hanningfield Rd, j/w Woodhill Rd and vicinity nr j/w Blind Lane	G	P
53	School Road (Crowsheath Lane to Village Hall), Downham	Traffic management improvements	Speed of traffic within 30mph speed limit	Parish Council	South Hanningfield	Traffic Management	Total scheme	LCHE162162	TBC	In validation		
54	Marsh Farm Road, South Woodham Ferrers	Traffic management improvements	HGV's using car park at the end of Marsh Farm Road	Town Council	South Woodham Ferrers	Traffic Management	Total scheme	LCHE162163	TBC	In validation		
55	Chancellor Avenue j/w Chelmer Village Way, Springfield	Measures to prevent vehicles losing control on roundabout and hitting adjacent wall	Vehicles losing control on roundabout	Parish Council	Springfield	Traffic Management	Feasibility Study	LCHE152009	£5,000	Validation - Feasibility study into re-profiling camber of roundabout, though no personal injury accidents at this location	G	P
56	Lawn Lane near junction with Orford Crescent, Springfield	Improved pedestrian crossing facilities	Pedestrians having difficulties crossing	Councillor	Springfield	Traffic Management	Total scheme	LCHE152002	TBC	In validation - Degree of pedestrian conflict survey carried out results 0.482x10^8 feeding into validation process. Existing tree currently obscure sight line. Need to carry out PV <sup>2</sup> at adjacent crossing point 60m north of this location		
57	Pump Lane and Colchester Road, Springfield	Improved Gateway/Parish Boundary signs	Signs badly faded and out of date, referring to Borough of Chelmsford	Parish Council	Springfield	Traffic Management	Total scheme	LCHE162144	£2,000	Validation - No engineering issues with new signage. There could be several similar locations across the City. Also existing signage does not appear to be on Parish boundary.	A	P

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Traffic Management**

<b>Total Value of schemes</b>	<b>£391,000</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
58	O/s 322 Springfield Road, Springfield	Improvements to Residents On Street Parking area	Parked vehicles routinely being damaged	Councillor	Springfield	Traffic Management	Total scheme	LCHE162158	TBC	In validation		
59	High Street, Stock	Route enhancement study	Speed of traffic	Parish Council	Stock	Traffic Management	Feasibility	LCHE132043	£3,000	Validation - Feasibility Study suggested following request for 20 mph speed limit/average speed camera	G	
60	Brookmans Road jw Back Lane, Stock	Bollards on verge to prevent verge damage	Vehicles damaging verge	Parish Council	Stock	Traffic Management	Total scheme	LCHE142089	£25,000	Validation - Option 1 approach Parking partnership for junction protection parking restrictions, Option 2 reduce width of verge, install HGV overrun to allow easier turning for larger vehicles		
61	Stock Rd/Ship Rd, Holiday Hill/Blind Ln, Church Rd, Middlemead/Broadmead, West Hanningfield	Road/Depth markers	Flooding sites	Parish Council	West Hanningfield	Traffic Management	Total scheme	LCHE162137	£6,000	Validation - Feasible to install water depth markers though this would not address cause of flooding.	G	P
62	Main Road nr jw Workhouse Lane, Woodham Ferrers	Traffic management improvements - bend signage	Speed of vehicles at bend/hill/cross roads	Councillor	Woodham Ferrers	Traffic Management	Total scheme	LCHE162152	TBC	In validation - Some historical speed data shows good compliance with derestricted speed limit (only a 3 day survey). Additional automatic traffic count (7 day) being carried out.		
63	Lordship Road j/w Fox Burrows Lane, Writtle	Feasibility study into junction/carriageway improvement	Recommendation from Route Enhancement Study	Parish Council	Writtle	Traffic Management	Feasibility	LCHE152088	£5,000	Recommendation from Route Enhancement Study , suggestion is to await results of any future development on Fox Burrows Lane	G	
64	Writtle College Main Access, Lordship Road, Writtle	Feasibility study into carriageway/footway /signing/lining/street lighting/verge improvements	Speed/volume of traffic	Parish Council	Writtle	Traffic Management	Feasibility	LCHE152089	£5,000	Recommendation from Route Enhancement Study	G	
65	Highwood Road, Edney Common to Loves Green	50mph speed limit	Speed of traffic	Parish Council	Writtle	Traffic Management	Total scheme	LCHE152124	£10,000	Validation - Speed data - 60mph speed limit - 150m SW of A414 - Northeast bound - 41.5mph & Southwest bound - 37.5mph, 930m SW of A414 - South bound - 46.4mph & 49.9mph, 560m NE of Nathans Lane - Northeast bound - 46.5mph & Southwest bound - 46.6mph. Based on speed data - 30mph limit near A414 not feasible as recorded speeds are too high, also environment of road would not assist a 30mph limit as properties not apparent to drivers. It could though be possible to consider a 50mph limit, which may reduce some of the higher speeds along the road.	G	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Quiet Lanes**

<b>Total Value of schemes</b>	<b>£7,000</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme Stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority
1	Chalk Street/Warren Road/Hoe Lane Rettendon	Validation recommendation - Horse & Rider Signage	To encourage drivers to drive appropriately for rural road used by many different road users, especially horse riders.	Rettendon	Quiet Lanes	Total scheme	LCHE152091	£2,000	Validation - Chalk St South 27.0mph & North 28.9mph, Hoe Lane East 35.3mph & 36.6mph, Warren Road East 22.5mph & 22.5mph. Policy states that a Quiet Lane should be a self-enforcing 20mph and speeds on Chalk Street and Hoe Lane are too high. Warren Road meets the criteria for a Quiet Lane. Validation recommendation - to address concerns around vehicle/horse collisions is horse warning signage, estimated cost £2k	G	P
2	Sporhams Lane, Sandon	Suggestion to be classified as a Quiet Lane	Narrow lane, often used as a "rat run" or short cut	Sandon	Quiet Lanes	Total Scheme	LCHE152012	TBC	In validation		
3	Hall Lane, West Hanningfield	Quiet Lane	Speed of traffic	West Hanningfield	Quiet Lanes	Total scheme	LCHE152123	£5,000	Validation - Speed data in 40mph limit NE - 26.3mph/Average 82 vehicles a day and SW 25.7mph/Average 60 vehicles a day. Could be a Quiet Lane but might not change driver behaviour. West Hanningfield Parish Council strongly support this scheme being implemented.	G	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Passenger Transport**

Total Value of schemes	<b>£75,679</b>
------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	RAG	2017/18 Priority Scheme
1	Stop Name Chelmsford Prison, Springfield Road, Chelmsford	Real time passenger information	Lack of Real time passenger information	Passenger Transport team	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE155028	£6,000	Validated by Passenger Transport team - This is a top up request to existing £8k Section 106 funding of this scheme	A	
2	Chelmsford Bus Station, Duke Street, Chelmsford	Measures to improve bus/pedestrian safety	Pedestrians are frequently crossing straight across wide forecourt	Bus Provider	Chelmsford Non Parished	Passenger Transport	Total scheme	LCHE165031	£6,000	Validation - Feasible to install approx.30m of pedestrian guard rail. As Duke Street is in a conservation area guard railing would need to reflect this, ornate/painted black.	G	
3	Stop Name Galleywood Common, Galleywood	New wooden bus shelter	Replace bus shelter	Parish Council	Galleywood	Passenger Transport	Total scheme	LCHE155027	£10,000	Validated By Passenger Transport Team	G	P
4	Metsons Lane, Highwood	Upgrade bus stops - raised kerbs and dropped crossing point	Bus stops to Barrow Farm Riding Stable for Disabled do not meet accessibility standards	Passenger Transport team	Highwood	Passenger Transport	Total scheme	LCHE165022	£12,000	Validated by Passenger Transport team	G	
5	Heath Road , Ramsden Heath	Replacement bus shelter	Existing shelter is at the end of its life	Parish Council	Ramsden Heath	Passenger Transport	Total scheme	LCHE165033	£9,500	Validated by Passenger Transport team - scheme includes removal of existing shelter, new base and then new shelter	G	
6	Opp Railway Station, South Woodham Ferrers	Raised kerbs	Bus stop improvements	Passenger Transport team	South Woodham Ferrers	Passenger Transport	Implementation	LCHE165030	£3,679	Scheme now designed	G	P
7	Stop Name Woodham Hall, Main Road, Woodham Ferrers	New wooden bus shelter	Replace bus shelter	Parish Council	Woodham Ferrers	Passenger Transport	Total scheme	LCHE155026	£10,000	Validated By Passenger Transport Team	G	
8	Main Road, Woodham Ferrers	New wooden bus shelter at Woodham Hall Stop	Parish request at well used bus stop	Parish Council	Woodham Ferrers	Passenger Transport	Total scheme	LCHE165026	£9,000	Validated by Passenger Transport team	G	P
9	Lordship Road, Writtle	Pair of bus stops, raised kerbs flags/poles	Lack of bus stops at Doctors Surgery	Passenger Transport team	Writtle	Passenger Transport	Total scheme	LCHE165032	£9,500	Validated by Passenger Transport team	G	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**School Crossing Patrols**

<b>Total Value of schemes</b>	<b>£6,000</b>
-------------------------------	---------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG	2017/18 Priority Scheme
1	Kings Road Primary School on Corporation Road, Chelmsford	Bollards on service road to be relocated to prevent parking	Crossing Patrol improvement	School Crossing Patrol team	Chelmsford Non Parished	School Crossing Patrols	Total scheme	LCHE146003	£3,000	Validation - Access Road (carriageway) owned by Chelmer Housing Partnership, highway rights exist across service road junction with Corporation Road. Feasibility Study required into either moving bollards or changing junction to continuous footway.	G	P
2	Victoria Road, near Riverside Leisure Centre, Chelmsford	Drainage improvements dropped kerbs	Standing water after rainfall affecting operation of school crossing patrol team	School Crossing Patrol team	Chelmsford Non Parished	School Crossing Patrols	Feasibility	LCHE156006	£3,000	Validation - Recommends Feasibility Study into drainage improvements to consider adjust carriageway levels or install gully and connect to existing drainage system.	G	P

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Public Rights of Way**

<b>Total Value of schemes</b>	<b>£135,000</b>
-------------------------------	-----------------

Ref.	Location	Description	Problem	Requested by	Parish	Scheme Category	Scheme stage	Cost Code	Estimated Cost	Comments	RAG	2017/18 Priority Scheme
1	PROW Footpath 95 Chelmsford	Investigation on-going into installing drainage in existing surfaced city centre footpath	PROW improvement	PRoW team	Chelmsford Non Parished	Public Rights of Way	Total scheme	LCHE148002	TBC	Awaiting results of investigation		
2	PROW Footpath 13 Good Easter	Investigation on-going into revetment between River Can and existing footpath	PROW improvement	PRoW team	Good Easter	Public Rights of Way	Total scheme	LCHE148001	TBC	Awaiting results of investigation		
3	PRoW network, Great & Little Leighs	Improvement measures to PRoW signage and bridge improvements	More signs to keep walkers on PRoW network and bridge improvement to British Accessibility Standards	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158005	£14,000	Validated by Public Rights of Way team	G	
4	Great Leighs Footpath 41 (Part of The Essex Way)	Surfacing and Drainage improvements	Water meadow/natural springs affecting use of well used PRoW	PRoW team	Great Leighs	Public Rights of Way	Total scheme	LCHE158006	£28,000	Validated by Public Rights of Way team	G	
5	Little Waltham Footpath 28	Surfacing and Drainage improvements - 365m length and average 2m width	Path is routinely very muddy throughout the year	PRoW team	Little Leighs	Public Rights of Way	Total scheme	LCHE158007	£21,000	Validated by Public Rights of Way team	G	
6	Bridleway 11 Margaretting	To create a link between Bridleway 11 and Bridleway 44/54	Bridleway 11 cut off by A12	PRoW team	Margaretting	Public Rights of Way	Total scheme	LCHE158004	£35,000	Validated by Public Rights of Way team	G	P
7	Footpath 63, South Hanningfield	Footpath surface improvements with planings	Footpath surface in need of improvement	PRoW team	South Hanningfield	Public Rights of Way	Total scheme	LCHE158010	£7,000	Validated by Public Rights of Way team	G	
8	Footpath 30 Stock, Chelmsford	80m plastic boardwalk/vegetation clearance	High water table making part of the route very boggy	Parish Council	Stock	Public Rights of Way	Total scheme	LCHE158009	£15,000	Validated by Public Rights of Way team	G	
9	Bridleway 10, Mill Lane Ramsden Heath	Bridleway 10 West Hanningfield Surface Improvements	Boggy and uneven surface in sections makes bridleway a difficult route to follow for some users	PRoW team	West Hanningfield	Public Rights of Way	Total scheme	LCHE158003	£15,000	Validated by Public Rights of Way team	G	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Cycling**

<b>Total Value of schemes</b>	<b>£698,140</b>
-------------------------------	-----------------

Ref	Location	Description	Problem	Parish	Scheme Category	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
1	Westway, Chelmsford	CH35 - Off Road route on western footway between A141 and Writtle Road - design previously funded	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144009	NA	Being delivered through Section 106 contribution. Also identified within Chelmsford Cycling Action Plan. Original scheme estimated costs £150,000	G	
2	High Street, Chelmsford	Panel has funded feasibility study into south-north cycling through Chelmsford avoiding High Street - study results awaited	Cycling route improvement	Chelmsford Non Parished	Cycling	Total scheme	LCHE144011	TBC	Results of Feasibility Study to be progressed through Growth Fund Package. Estimated cost TBC following any detailed design	G	
3	Longstombs Cycleway, Chelmsford	Create shared footway/cycleway	Improvements to National Cycle Route 13, along busy section of Longstombs	Chelmsford Non Parished	Cycling	Total scheme	LCHE154003	£100,000	Not a priority scheme within Chelmsford Cycling Action Plan	A	
4	West Park, Chelmsford	Install a 3.5m replacement bridge on existing alignment	Design of replacement footbridge currently not part of Highways Network, which would need to be addressed	Chelmsford Non Parished	Cycling	Design	LCHE154006	£65,000	Validated by Cycling team	A	
5	Lawn Lane/ Waveney Drive, Chelmsford	Unsegregated shared footway/cycleway & advisory cycle lane	Lack of connectivity/ continuity of cycle network into Springfield	Chelmsford Non Parished	Cycling	Implementation	LCHE154010	NA	To be taken forward through Chelmsford Cycling Action Plan and Growth Fund Package. Original scheme estimated cost £40,000	G	
6	Melbourne Avenue, Chelmsford	Cycling improvement scheme	Lack of cycling facilities	Chelmsford Non Parished	Cycling	Implementation	LCHE134006	NA	Alternative scheme being progressed through Growth Fund Package. Original scheme estimated cost £66,593	G	
7	Springfield Green/Timsons Green,	Options to improve connection of existing routes	Lack of connectivity	Chelmsford non Parished	Cycling	Total scheme	LCHE164015	£298,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
8	Chelmer Park Cycle Route, Beehive Lane, Galleywood	Shared footway/cycleway on Beehive Lane between Skinners Lane and Chelmer Car Park	Lack of cycle network connectivity to Galleywood	Galleywood	Cycling	Design	LCHE154002	£227,000	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	
9	Writtle Cycle Route, Writtle	Solar lights/studs at 10m intervals	Mainly rural unlit route	Writtle	Cycling	Total scheme	LCHE154005	£8,140	Priority Scheme for LHP in terms of Chelmsford Cycling Action Plan	G	

**Chelmsford City Local Highways Panel - Potential Schemes List (Version 30)**

**Walking**

<b>Total Value of schemes</b>	<b>£63,000</b>
-------------------------------	----------------

Ref	Location	Description	Problem	Requested by	Parish	Scheme stage	Cost Code	Estimated cost	Comments	RAG	2017/18 Priority Scheme
1	Bicknacre Road, Overhsot Bridge to Poplar Farm, Danbury	Walkable verge/footway	Lack of footway/walkable verge	Parish Council	Danbury	Total scheme	LCHE153004	TBC	In Validation		
2	Penny Royal Road/Mayes Lane to Woodhill Road, Danbury	Implementation of footway to link two parts of Village	Lack of footway/walkable verge	Parish Council	Danbury	Total scheme	LCHE163005	£63,000	Implementation of footway/walkable verge from design under LCHE153002 (£3,500)	G	P

Chelmsford City Section 106 Scheme Updates - November 2016

Ref.	Current Stage	Task Name	Cost Code	Delivery Method	Works Description	Comments
1	In Progress	Chelmer Village Retail Park Access	HB13065	Supply Chain Partner	Improved pedestrian and cycle access in the vicinity of Chelmer Village Retail Park	Design completed. Legal/land ownership queries ongoing.
2	In Progress	Great Baddow To City Centre Cycling Route	HB11186	Design Only	Cycle route from Gt. Baddow to Chelmsford City Centre	Design complete. Currently out for RSA.
3	In Progress	Great Waltham to City Cycle Route	HB11185	Design Only	Cycle route from Gt. Waltham to Chelmsford City Centre	Design complete. Currently out for RSA. Part of the Chelmsford Growth Package.
4	In Progress	New to City Centre Cycle Route CHL 1162 (Cycle Route CHL326)	HB12059	Supply Chain Partner	Cycle route from New Street to Chelmsford City Centre	Design and RSA complete. Out for tender with Supply Chain Partner
5	In Progress	Boreham to City Centre Cycle Route CHL NUM	HB13007	Supply Chain Partner	Cycle route from Boreham to Chelmsford City Centre	Design and RSA complete. Out for tender with Supply Chain Partner
6	Completed	Ferrers Road Signal Crossing CHL NUM	HB12047	Supply Chain Partner	Installation of Toucan crossing on Ferrers Road near junction with Hullbridge Road	Completed
7	In Progress	Chelmer Village Way Toucan / Brookend Road SPR938	HB14006	Design Only	Design of Toucan crossing on Chelmer Village Way near Brookend Road and possible closure of Brookend Road / Chelmer Village Way junction subject to consultation.	Design in progress. To be completed by the end of the financial year.
8	In Progress	Wood Street Cycle Route	HB15009	Supply Chain Partner	Wood Street To Princes Road Cycleway	Design complete. To be programmed for delivery. Anticipated delivery March 2017
9	Completed	Bond Street - VMS Signs	HB15010	Supply Chain Partner	Provide VMS signs for parking facilities	Completed
10	In Progress	Springfield Road/Pump Lane - Toucan crossing	HB15018	Design Only	Provide a toucan crossing on Springfield Road at its junction with Pump Lane	Design to be completed by the end of 2016/17 financial year.
11	Completed	South Woodham Ferrers Town Centre RTPI	HB12040	Supply Chain Partner	Existing RTPI to be replaced	Completed
12	In Progress	Beehive Lane Chelmer Park Bus Shelter	HB16043	Supply Chain Partner	Replace existing shelter with wooden one	Programmed for delivery February 2017
13	In Progress	Beehive Lane J/W Firecrest Street junction Improvements	HB16044	Design Only	Measure to prevent bus over running the corner	Design in progress. To be completed by the end of the financial year.
14	In Progress	Main Road Broomfield Road Upgrade Crossing	HB16046	Design Only	Improve the Zebra crossing on Broomfield Road near its junction with Erick Avenue per safety audit	Design substantially complete.
15	In Progress	Roxwell Village Parking Restrictions	HB16041	Design Only	Look at parking restrictions in village centre	Design in progress. To be completed by the end of the financial year.
16	In Progress	Great Leighs Bypass Clearway Order	HB16040	Design Only	Clearway order on the A131 bypass to prevent vehicles parking .	Initial validation in progress.

### Chelmsford City Highway Rangers - Works Summary September 2016

Ref.	ECC/CC	Date	Parish	Street	Works	Date Completed
1	CCC		Clacton	Stephenson Road	Dispose of fly tipped tyres (x 2 runs)	01/09/2016
2	CCC		Clacton	Freighter House	Work in depot emptying drains	02/09/2016
3	CCC		Chelmsford	Galleywood/Lower Green	Trim Back vegetation along footpath	05/09/2016
4	CCC		Chelmsford	Galleywood/Lower Green	Trim Back vegetation along footpath	06/09/2016
5	CCC		Chelmsford	Wood Dale/ Bells Chase	Cut back overhanging vegetation on pavement	07/09/2016
6	CCC		Little Baddow	The Ridge Little Baddow	Remove old litter bin and install new bin admiral bin	08/09/2016
7	CCC		Chelmsford	Bonnington Chase	Cut back overgrown bushes from the footpath	08/09/2016
8	CCC		Chelmsford	Galleywood Parish Day	Cut back vegetation from footpaths	09/09/2016
9	CCC		Chelmsford	Molrams Lane/ Hollycroft	Trim Back Hedge blocking view on junction	12/09/2016
10	ECC	08/09/2016	Chelmsford	Church Road Boreham	Cut back vegetation both sides of bridge/visibility	12/09/2016
11	CCC		South Woodham Ferrers	Footpath 40 Tanners Way	Cut back vegetation	13/09/2016
12	CCC		South Woodham Ferrers	Brent Avenue j/w Hullbridge Road	Cut back vegetation	13/09/2016
13	ECC	08/09/2016	South Woodham Ferrers	Hullbridge Road	Cut back vegetation	13/09/2016

### Chelmsford City Highway Rangers - Works Summary September 2016

Ref.	ECC/CC	Date	Parish	Street	Works	Date Completed
14	ECC	07/09/2016	Great Leighs	Main Rd Great Leighs	Cut back hedge/shrub from pavement	14/09/2016
15	CCC		Chelmsford	Hill Road South	Trim Back overhanging vegetation	14/09/2016
16	CCC		Stock	Parish Day Smallgains and Marigold Lane	Cut back footpaths	15/09/2016
17	CCC		Chelmsford	Boreham Road, Noakes Lane	Clear fly tip	16/09/2016
18	CCC		Chelmsford	South Hanningfield Road	Clear fly tip	16/09/2016
19	CCC		Chelmsford	Breeds Road	Clear fly tip	16/09/2016
20	CCC		South Woodham Ferrers	Ferrers Road	Cut back overhanging vegetation from footway	19/09/2016
21	CCC		South Woodham Ferrers	Albert Road / Carisbrook Road side	Cut back overhanging vegetation	19/09/2016
22	CCC		South Woodham Ferrers	Ferrers Road	Cut back overhanging vegetation from footway	20/09/2016
23	CCC		East Hanningfield	East Hanningfield Filliol	Cut back pathway and Hedges	21/09/2016
24	ECC	21/09/2016	Writtle	St Johns Rd Writtle	Cut back overgrown hedge/ branch of tree.	22/09/2016
25	CCC		Chelmsford	Third Avenue	Clear branches covering sign at entry to road	22/09/2016
26	CCC		Great Leighs	Great Leighs/Boreham Road	Cut back vegetation from footway	22/09/2016

**Chelmsford City Highway Rangers - Works Summary September 2016**

Ref.	ECC/CC	Date	Parish	Street	Works	Date Completed
27		CCC	Chelmsford	Writtle Road	Cut back vegetation	23/09/2016
28		CCC	Good Easter	Southern Cross Rd Good Easter	Clear three fly tips green waste	26/09/2016
29		CCC	Chelmsford	Writtle Road	Cut back overgrowing vegetation from footpath	27/09/2016
30		CCC	Chelmsford	Uplands Drive, Mayne Crest	Cut back hedge from footway	28/09/2016
31		CCC	Chelmsford	Writtle Road	Cut back overgrowing vegetation from footpath	28/09/2016
32		CCC	Chelmsford	Boreham Rd/ Mill Lane Main Rd /Great Notley roundabout	Cut back overgrown hedgerows	29/09/2016
33		CCC	Chelmsford	Freighter House	Repairs/maintenance of tools/equipment	30/09/2016

PLANNING REFERENCE	SITE ADDRESS	WARD	PARISH	PURPOSE	BALANCE (£)	CLAWBACK
<b>Boreham</b>						
09/00199/FUL	45 Plantation Road	Boreham And The Leighs	Boreham	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,518.23	25/02/2020
09/00687/FUL	Coopers Church Road	Boreham And The Leighs	Boreham	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	3,419.21	20/08/2020
09/00392/FUL	Old Hall, Church Road	Boreham And The Leighs	Boreham	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	2,913.97	10/05/2020
<b>Chignal</b>						
14/00976/FUL	Western Parcel, Copperfield Road	Chelmsford Rural West	Chignal*	Provision of a combined foot/cycle route to be of a minimum width of 3 metres along its full length and be fully lit through the existing area of open space west of Havisham Way via Dicken Place to College Wood	26,744.18	n/a - to forward to ECC
<b>East Hanningfield</b>						
08/01781/FUL	Fairlawns	Bicknacre And East And West Hanningfield	East Hanningfield	Traffic calming issues and enhancement of pedestrian movements within the village	5,562.50	23/11/2021
09/01004/FUL	Highfields Mead	Bicknacre And East And West Hanningfield	East Hanningfield	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,887.77	18/07/2021
09/01182/FUL	Paprills Farm, Rettendon Road	Bicknacre And East And West Hanningfield	East Hanningfield	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,527.59	23/12/2021
<b>Galleywood</b>						
09/01400/FUL	40 Pyms Road	Galleywood	Galleywood	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	1,503.08	04/11/2023
<b>Great Baddow</b>						
13/01849/FUL	8 Baddow Place Avenue	Great Baddow East	Great Baddow	Local transportation improvements (including public transport) or highway and transport measures towards the Great Baddow to Chelmsford City Centre cycle route	1,363.31	28/07/2025
12/01630/FUL	Land South Of The Reading Rooms	Great Baddow East	Great Baddow	Local transport improvement (including public transport) or highway and transport measures towards the Great Baddow to Chelmsford City Centre cycle route	908.87	26/06/2025
13/00262/FUL	Land West Of Plantation Lodge	Great Baddow East	Great Baddow	Local transportation improvement (including public transport) or highway and transport measures towards the Great Baddow to Chelmsford City Centre cycle route	465.10	25/05/2026
13/01222/FUL	107-109 Beehive Lane	Great Baddow West	Great Baddow	Local transportation improvement (including public transport) or highway and transport measures towards the Great Baddow to Chelmsford City Centre cycle route	1,651.34	16/02/2026
<b>Great Waltham</b>						
08/01099/FUL	Moorcroft, The Village	Broomfield And The Walthams	Great Waltham	Traffic or highway improvements within the Great Waltham area.	2,000.00	Life of Plan
<b>Highwood</b>						
10/00638/FUL	Jordans Farm, Nathans Lane	Chelmsford Rural West	Highwood	Local transportation improvement (including public transport) or highway and transport measures	1,812.63	01/05/2023
<b>Margaretting</b>						
10/01837/FUL	Broadoaks, Maldon Road	South Hanningfield Stock & Margaretting	Margaretting	Local transportation improvement (including public transport) or highway and transport measures towards a new crossing/pedestrian refuse island on Main Road, Margaretting	1,450.79	01/04/2021
09/00782/FUL	Whitewebbs Cottage, Main Road	South Hanningfield Stock & Margaretting	Margaretting	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	748.45	11/12/2019
<b>Pleshey</b>						
09/00570/FUL	18 Woolmers Mead	Chelmsford Rural West	Pleshey	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	432.42	24/11/2019
<b>Rettendon</b>						
09/00751/FUL	Land rear of 8-11 Salforal Close	Rettendon & Runwell	Rettendon	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,648.95	23/04/2022
<b>Runwell</b>						
09/00305/FUL	129 Runwell Road	Rettendon & Runwell	Runwell	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	2,976.34	30/01/2023
12/00787/FUL	13 Church End Lane	Rettendon & Runwell	Runwell	Local transportation improvement (including public transport) or highway and transport measures towards traffic calming in Church End Lane	1,587.33	20/01/2024
<b>Sandon</b>						
10/00002/FUL	Willow Mead, Woodhill Road	Little Baddow, Danbury And Sandon	Sandon	Local transportation improvement (including public transport) or highway and transport measures	708.23	27/10/2020
<b>South Hanningfield</b>						
09/00914/FUL	8 Heath Road, Ramsden Heath	South Hanningfield Stock & Margaretting	South Hanningfield	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,819.53	22/06/2020
09/00945/FUL	Maywick Ltd, South Hanningfield Road	South Hanningfield Stock & Margaretting	South Hanningfield	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	2,246.85	11/12/2019
<b>South Woodham Ferrers</b>						
09/00301/FUL	99 Sandford Road	South Woodham - Elmwood & Woodville	South Woodham Ferrers	Agreed Purposes	2,010.00	04/08/2019
07/01416/FUL	Land adjacent 54 Green Lane	South Woodham - Elmwood & Woodville	South Woodham Ferrers	Implementation of pedestrian/cycle routes to the station. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	2,367.01	16/08/2020

07/01181/FUL	Land adjacent 54 Green Lane	South Woodham - Elmwood & Woodville	South Woodham Ferrers	Implementation of pedestrian/cycle routes to the station. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	2,383.80	16/08/2020
00/01108/FUL	Plot A2, 7-11 Haltwhistle Road	South Woodham - Elmwood & Woodville	South Woodham Ferrers	Provision of safety railing and other traffic calming measures as the Engineer considers reasonably necessary to safely accommodate the traffic arising from the Development	100.00	n/a
<b>Springfield</b>						
07/02016/FUL	Springfield Lodge, Colchester Road	Chelmer Village and Beaulieu Park	Springfield	SATIS (transport modelling)	52,889.48	20/12/2020
08/00942/FUL	69 Lupin Drive	Springfield North	Springfield	Improving the North Springfield cycle connections to and from the town centre	3,664.92	Life of Plan
11/01751/FUL	Old Lodge Farm	Springfield North	Springfield	Local transportation improvement (including public transport) or highway and transport measures towards traffic calming in White Hart Lane	4,794.42	24/04/2025
11/01751/FUL	Old Lodge Farm	Springfield North	Springfield	Local transportation improvement (including public transport) or highway and transport measures towards traffic calming in White Hart Lane	4,726.57	10/07/2025
<b>Stock</b>						
09/00292/FUL	16 Mill Lane	South Hanningfield Stock & Margaretting	Stock	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,630.00	27/07/2019
10/00937/FUL	26 High Street	South Hanningfield Stock & Margaretting	Stock	Local transportation improvement (including public transport) or highway and transport measures	1,771.67	19/11/2022
10/01315/FUL	41 Dakyn Drive	South Hanningfield Stock & Margaretting	Stock	Local transportation improvement (including public transport) or highway and transport measures towards a review of speed limits in and around Stock	755.26	08/05/2023
11/00131/FUL	45 Back Lane	South Hanningfield Stock & Margaretting	Stock	Local transportation improvement (including public transport) or highway and transport measures towards the provision of a pedestrian crossing outside Greenwoods, Stock	1,802.39	23/02/2022
09/01772/FUL	51-53 High Street	South Hanningfield Stock & Margaretting	Stock	Local transportation improvement (including public transport) or highway and transport measures	1,416.65	11/11/2020
09/00370/FUL	67 Mill Road	South Hanningfield Stock & Margaretting	Stock	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,456.98	27/04/2020
09/01492/FUL	Brock Farm, Ingatestone Road	South Hanningfield Stock & Margaretting	Stock	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	1,623.96	18/01/2020
<b>West Hanningfield</b>						
09/01160/FUL	Allotment Gardens and Land East of Middlemead	Bicknacre And East And West Hanningfield	West Hanningfield	To meet the needs generated by the development	20,507.28	n/a
12/00958/FUL	The Spot	Bicknacre And East And West Hanningfield	West Hanningfield	Local transportation improvement (including public transport) or highway and transport measures for improvements in Church Road, West Hanningfield	422.03	06/09/2022
07/02424/FUL	Stables Rear of The Gables, Church Road	Bicknacre And East And West Hanningfield	West Hanningfield	Footway improvements in Church Road	2,100.77	20/05/2019
<b>Woodham Ferrers And Bicknacre</b>						
10/00224/FUL	Blatch Cote, White Elm Rd, Bicknacre	Bicknacre And East And West Hanningfield	Woodham Ferrers And Bicknacre	Local transportation improvement (including public transport) or highway and transport measures	1,630.00	22/06/2020
10/00872/FUL	Hill Farm Main Road, Woodham Ferrers	Bicknacre And East And West Hanningfield	Woodham Ferrers And Bicknacre	Local transportation/traffic calming improvement in Woodham Ferrers	1,780.10	15/12/2020
10/00016/FUL	Horseshoe Farmhouse, Main Road, Bicknacre	Bicknacre And East And West Hanningfield	Woodham Ferrers And Bicknacre	Local transportation improvement (including public transport) or highway and transport measures	1,957.62	31/03/2020
08/00791/OUT	Priory School, Bicknacre	Bicknacre And East And West Hanningfield	Woodham Ferrers And Bicknacre	To address current traffic issues in Bicknacre Road potentially exacerbated by the development	1,842.93	Life of Plan
<b>Writtle</b>						
08/01463/FUL	33 St Johns Road	Writtle	Writtle	Writtle to Chelmsford cycle route	1,621.46	06/07/2019
11/00081/FUL	45 Back Road	Writtle	Writtle	Local transportation improvement (including public transport) or highway and transport measures towards improvements to traffic management on Ongar Road/Lordship Road/Mayfield Road	3,021.05	18/06/2022
08/00313/FUL	Land adjacent 1 Rectory Road	Writtle	Writtle	Enhancement of pedestrian/cycle routes	2,137.40	05/05/2019
07/02163/FUL	Land Rear of 10 to 12 Paradise Road	Writtle	Writtle	Ongoing initiatives to develop and enhance the provision of public transport/pedestrian/cycle facilities between Writtle and surrounding area	4,199.10	18/08/2018
07/02441/FUL	Land Rear of 6 Wykeham Road	Writtle	Writtle	Provision of cycle routes to improve accessibility of the site	2,096.67	10/08/2018
10/01635/FUL	Land to rear of and including 11 and 12 Wykeham Road	Writtle	Writtle	Installation of traffic management systems to reduce speed and control traffic in Ongar Road, Lodge Road and The Green, Writtle	11,811.10	02/10/2022
07/00504/FUL	The Cock and Bell Public House, 1 Bridge Street	Writtle	Writtle	Improvement works to the bus stop immediately adjacent to the front of the site and reinstatement of the kerb and remedial works to the footpath	4,000.00	None
09/00934/FUL	Warren Farm, Roxwell Road	Writtle	Writtle	Public transport enhancements and expansion and enhancement of the cycle and pedestrian network serving the Development	2,256.50	14/12/2019
<b>Chelmsford Town Area</b>						
<b>Goat Hall</b>						
07/01385/FUL	170 Linnet Drive	Goat Hall	Chelmsford Town Area	Enhancement of walking and cycling opportunities within the locality.	2,103.00	21/04/2018
07/01189/FUL	22 Wood Street	Goat Hall	Chelmsford Town Area	Towards pedestrian crossing scheme in Wood Street	2,000.00	10/04/2018
09/00005/FUL	27 Peregrine Drive	Goat Hall	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	1,593.58	12/09/2021
09/00282/FUL	588 Linnet Drive	Goat Hall	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	1,547.12	04/11/2019
08/00888/FUL	Land Adjacent 19 Widford Close	Goat Hall	Chelmsford Town Area	Improvements to cycle connections to and from town centre	3,518.40	03/11/2021
08/01923/FUL	Land North of and rear of Radnor, London Road	Goat Hall	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	2,951.16	11/04/2021

<b>Marconi</b>						
09/00951/FUL	19 Glebe Road	Marconi	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	2,265.79	19/01/2025
11/00928/FUL	5-6 Salmon Parade	Marconi	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards the provision of a zebra crossing, traffic lights or island crossings on Rectory Lane by the University	2,968.32	02/04/2024
10/01528/FUL	59 Kings Road	Marconi	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards pedestrian crossing improvements at the Kings Road end of North Avenue	1,587.33	30/10/2023
12/01789/FUL	Marconi, New Street	Marconi	Chelmsford Town Area	Orders deposit to transfer to ECC. Towards the cost of all necessary traffic regulation orders and legal processes associated with the Highway Works together with any necessary traffic regulation orders required for regulating the waiting restrictions in Marconi Rd including but not limited to signage and works and any related orders (inclusive of admin costs)	5,000.00	10 years
<b>Moulsham &amp; Central</b>						
08/01013/FUL	1 Harlings Grove	Moulsham And Central	Chelmsford Town Area	Cycleway improvements in the local area	2,000.00	Life of Plan
07/00299/FUL	104A Moulsham Street	Moulsham and Central	Chelmsford Town Area	Enhancement of local cycling routes to encourage the use of cycles in and around the local area to offset the non-provision of private car parking at the site. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	10,250.00	18/06/2019
07/01235/FUL	197 Moulsham Street	Moulsham and Central	Chelmsford Town Area	Moulsham Street enhancements. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	8,358.90	04/01/2020
08/02131/FUL	21 Roseberry Road	Moulsham and Central	Chelmsford Town Area	Area traffic management/local highways schemes, public transport enhancements and expansion and enhancement of cycle and pedestrian networks serving the Development considered necessary to accommodate the needs of the Development	2,010.36	27/07/2019
07/00041/FUL	31 St. Johns Road	Moulsham and Central	Chelmsford Town Area	Improvement to pedestrian facilities at the junction of Moulsham Street and St. Johns Road in association with the Future Moulsham initiative to enhance the environment of Moulsham Street. Or other facilities serving the Development considered necessary to accommodate the needs of the Development.	4,000.00	14/06/2017
07/02034/FUL	5 Hamlet Road	Moulsham And Central	Chelmsford Town Area	Enhancing pedestrian/cycle routes within and around the local area. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	2,519.69	07/10/2023
08/01544/FUL	55 Vicarage Road	Moulsham and Central	Chelmsford Town Area	Facilities serving the Development considered necessary to accommodate the needs of the Development	2,063.67	30/04/2020
05/00499/FUL	East Saxon House, Duke Street	Moulsham and Central	Chelmsford Town Area	Paving, lighting and street furniture improvements on public highway land adjoining the site	1,500.00	None
04/02247/FUL	Land rear of 2-26 Goldlay Avenue	Moulsham and Central	Chelmsford Town Area	Transport infrastructure and environmental improvements	28,000.00	None
<b>Moulsham Lodge</b>						
07/01182/FUL	20 Rose Glen	Moulsham Lodge	Chelmsford Town Area	Improvement to local cycle connections.	2,146.53	01/01/2021
07/02233/FUL	8 Donald Way	Moulsham Lodge	Chelmsford Town Area	Enhancement of pedestrian/cycle routes within and around the local area. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	2,178.25	03/06/2019
06/01099/FUL	Land Adjacent 85 Gloucester Avenue	Moulsham Lodge	Chelmsford Town Area	Enhancement of public transport facilities between the locality and the town centre.	2,086.00	None
06/01831/FUL	Land at 1 Lucas Avenue	Moulsham Lodge	Chelmsford Town Area	Transport contribution to assist in funding the Cycle Route, Locality: Beehive Lane to Longstombs Avenue. Or other facilities serving the Development considered necessary to accommodate the needs of the Development	2,342.23	31/10/2018
04/00088/OUT	Moulsham School Playing Fields, Princes Road	Moulsham Lodge	Chelmsford Town Area	Footpath link to Moulsham Lodge	7,567.93	None
<b>Old Moulsham</b>						
00/02142/FUL	Allotment Site, Seymour Street	Old Moulsham	Chelmsford Town Area	Orders deposit - Implementation or extension of parking controls and traffic calming measures and improvement of pedestrian and cycle access as the Engineer considers reasonably necessary in the locality of the Development	5,715.75	within 15 months of last occupation
<b>Patching Hall</b>						
09/01658/FUL	17 Cumberland Crescent	Patching Hall	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures	2,935.71	26/07/2021
11/00154/FUL	81 Second Avenue	Patching Hall	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards The Walthams to Chelmsford town centre cycle route	3,055.18	08/12/2021
13/00221/ETL	Land Adj 24 Woodhall Road	Patching Hall	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards the Great Waltham to Chelmsford city centre cycle route	2,222.24	26/02/2026
07/01453/FUL	Land South of Pentland Avenue	Patching Hall	Chelmsford Town Area	Improvements to cycle connectivity to and from the hospital in accordance with the emerging LDF	20,064.34	05/02/2018
11/00808/FUL	The Potteries, Pottery Lane	Patching Hall	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards the Walthams to Chelmsford Town centre cycle route	1,833.11	10/10/2021
<b>St Andrews</b>						
07/00812 FUL	141 Chignal Road	St Andrews	Chelmsford Town Area	Improvements to cycling facilities between Chignal Road and Chelmsford town centre	2,079.12	04/02/2028

06/00201/FUL	Garage block adjacent 10 Hobart Close	St Andrews	Chelmsford Town Area	Season tickets for new occupiers of the dwellings (and any purpose ancillary to)	5,664.60	None
05/00209/FUL	Land at 64 Roxwell Road	St Andrews	Chelmsford Town Area	Improvement of cycling facilities in the immediate locality	2,000.00	None
08/00469/FUL	Land at URC and 84 Trent Road	St Andrews	Chelmsford Town Area	Environmental improvements in Trent Road	2,276.49	20/04/2021
01/00041/FUL	Land rear of Upleatham House, Roxwell Road	St Andrews	Chelmsford Town Area	Controlling on-street parking and infrastructure improvements	5,000.00	None
08/00255/FUL	Mendip Road	St Andrews	Chelmsford Town Area	Provision of a 12 month season ticket for each new resident occupying the proposed scheme calculated at 35 x £500	17,682.20	Life of Plan
<b>The Lawns</b>						
11/01321/FUL	Hérons Way, Stump Lane	The Lawns	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards improvements to existing cycle links within the vicinity of the site	1,510.52	08/05/2022
<b>Trinity</b>						
11/00052/FUL	2-6 Sandford Road	Trinity	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards the enforcement of a 20mph zone in Trinity Road	4,483.41	03/03/2022
06/01117/FUL	32 Timsons Lane	Trinity	Chelmsford Town Area	To provide new and enhanced facilities to support walking and cycling in the locality	2,126.37	None
13/01433/FUL	Aldi, Springfield	Trinity	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures for highway improvements within the vicinity of the site	4,093.73	10/03/2024
<b>Waterhouse Farm</b>						
09/01310/FUL	29 Prykes Drive	Waterhouse Farm	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	815.00	14/12/2019
09/01587/FUL	7 Writtle Road	Waterhouse Farm	Chelmsford Town Area	Area traffic management/local highway schemes, public transport enhancements and expansion and enhancement of the cycle and pedestrian networks serving the Development	1,948.33	07/12/2020
08/01123/FUL	Cemetery Lodge, 1 Writtle Road	Waterhouse Farm	Chelmsford Town Area	Cycling and walking improvements sum: highway and/or transportation works serving the development considered necessary to accommodate the needs of the development	469.11	09/06/2020
08/01123/FUL	Cemetery Lodge, 1 Writtle Road	Waterhouse Farm	Chelmsford Town Area	Congestion relief and public transport enhancements	1,507.85	09/06/2023
05/02006/FUL	Land adjacent 16 Canuden Road	Waterhouse Farm	Chelmsford Town Area	Traffic calming in Canuden Road	2,054.04	None
10/01707/FUL	Marsham Arms, 107 Waterhouse Lane	Waterhouse Farm	Chelmsford Town Area	Local transportation improvement (including public transport) or highway and transport measures towards the upgrade of the pelican crossing on Waterhouse Lane	10,633.40	10/10/2021
<b>TOTAL</b>					<b>414,402.55</b>	

\* Please note that while the development is located in Chignal, the contribution purpose is in Patching Hall.